

PURCHASE DIVISION
Advice for approval for credit to supplier

Date: 26/9/22		Prepared by: Kavitha		Serial no. 00688903	
Supplier name: Cemen infra				HO inward no.	
Firm/Company: Dr. MRK		Project: MRK		HO received date	
PO/WO date: 15/9/22		PO/WO No. 20020915001		Scan ID.	
Sl no.	Bill no.	Bill date	Bill amount	Original attached	
1.	153	20/9/22	48,400/-	☒ Yes ☐ No	
2.				☐ Yes ☐ No	
3.				☐ Yes ☐ No	
4.				☐ Yes ☐ No	
Amount A – Bills total (Excluding Transport & Hamali Charges): 48,400/-					
Proof of delivery by way of: ☐ DCs/bill ☐ Steel report ☒ RMC pour report ☐ Solid block report ☐ Installation report					
MRN nos.:	Pour report attached.		Proof of delivery matches MRN	☐ Yes ☐ No	
Amount B – Other Credits : Transportation charges					
Amount C – Other Debits :					
Amount D (D=A+B-C) – Amount to be credited to the supplier: 48,400/-					
Amount E – PO / WO value: 79,199.91/-					
Amount F – Difference (A – E): 30799/-					
Quantity received as per PO / WO		☐ Yes ☐ Excess received ☒ Short received ☐ Part received			
Close PO / WO		☒ Yes ☐ No – wait for balance material ☐ Other			
Payment – due date		03/10/22			
Remarks:					
Approved by	Purchase Officer	Purchase Manager	M D	Accountant	Accounts Manager
Name:	Kavitha				
Sign:	26/9/22				
Date					
Approval limit	Upto 20k	Above 20k	Above 100k	Upto 20k	Above 20k

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit. 2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weighment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.

Tax Invoice

CEMEX INFRA

Sy.No 312 Rampally Vill
Keesara Mdl, Medchal Dist-501 301
Phone No:8367099999
GSTIN/UIN: 36AANFC3197R1ZJ
State Name : Telangana, Code : 36
E-Mail : cemexinfra9@gmail.com

Buyer

DR NRKBIOTECH PRIVATE LIMITED

Plot No 11 TSIC Industrial Development Area,
S No 230 to 243 Turkapally, Hyderabad
Medchal-Malkajgiri
GSTIN/UIN : 36AACCD2775Q1Z3
State Name : Telangana, Code : 36

Invoice No.

153

Dated

20-Sep-2022

Delivery Note

Mode/Terms of Payment

Supplier's Ref.

1001 to 1003

Other Reference(s)

Buyer's Order No.

20220915001

Dated

15-Sep-2022

Despatch Document No.

Delivery Note Date

Despatched through

Destination

Terms of Delivery

Sl No.	Description of Goods	HSN/SAC	Quantity	Rate	per	Amount
1	M25 Pump Ready Mix Concrete	38245010	11.00 cum	3,728.81	cum	41,016.94
	SGST				9 %	3,691.52
	CGST				9 %	3,691.52
	Round Off					0.02
Total			11.00 cum			Rs 48,400.00

Amount Chargeable (in words)

E. & O.E

INR Forty Eight Thousand Four Hundred Only

HSN/SAC	Taxable Value	Central Tax		State Tax		Total Tax Amount
		Rate	Amount	Rate	Amount	
38245010	41,016.94	9%	3,691.52	9%	3,691.52	7,383.04
Total	41,016.94		3,691.52		3,691.52	7,383.04

Tax Amount (in words) : **INR Seven Thousand Three Hundred Eighty Three and Four paise Only**

Company's Bank Details

Bank Name : **UNION BANK OF INDIA**

A/c No. : **261611100001529**

Branch & IFS Code : **RAMPALLE & UBIN0826162**

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

for CEMEX INFRA

Authorised Signatory

This is a Computer Generated Invoice



Date	dc no	v.no	Quantity	Rate	M25 Pump
19/09/2022	1001	5541	6.00 cum	4400.00/cum	26400.00
19/09/2022	1003	1527	5.00 cum	4400.00/cum	22000.00
			11.00 cum		48400.00

Requisition Form

Company Name	Dr.Nrk Biotech pvt Ltd			Date	15 Sep 2022
Site Or Phase	Nextopolis			Time	
Flat/Villa/Other				Req.No.	186400
Material required before date				ID No	20220915003

S.No	Description	Qty Required	Qty Available at Site	Order Qty	Last Rate	Inward No	Date
1	RMCC9497-RMC-RMC-M25---cum	18	0	18	4,000.00		

Remarks: Towards solvent block slab-1 use purpose

Prepared By :- Shravya Sudha

Sign:-


Date :- 15 Sep 2022

Approved By:-

Sign:-

Date:-

Note: On receipt of material at site write inward number and date in last two columns



From Company:

Dr.Nrk Biotech pvt Ltd
Plot no.11,, TSIIIC Industrial Development Area, Sno.230 to 243,
Turkapally, Medchal - Malkajgiri,
Hyderabad,Telangana,500078
GSTNO:

Delivery Location:

Nextopolis
,,
,

Supplier Details

CEMEX INFRA
Sy. no. 312, Rampally (Vill), Kesara (Mandal) Medc
Rampally (Vill), Kesara (Mandal) Medc,TG,
GSTIN:36AANFC3197R1ZJ
G.Surender Reddy,8367099999

PO No

20220915001

Quote No

Nil

PO Date

15 Sep 2022

Quote Date

17 Sep 2022

Supply Type

Purchase Order

SNo.	Item Name	Qty	Rate	Dis%	Taxable Amount	GST%				Amount	
						IGST%	CGST%	SGST%	IGST AMT	CGST AMT	SGST AMT
1	RMCC9497-RMC-RMC-M25---cum	18	3,728.81	0%	67,119	0%	9%	9%	0.00	6,040.67	6,040.67
						Total Amount ...			0.00	6,040.67	6,040.67

Rupees in words : Seventy Nine Thousands One Hundred And Ninety Nine .nine Nine PaiseOnly.

Terms and Conditions:-

- RMC other terms :

Batching report + cube test report must be provided.
- RMC specification:

260 kgs of cement to be added per cum.
- RMC quantity

Payment shall be made on quantity delivered at site. All vehicles to be weighed near site
- RMC line pump:

Line / boom pump charges included.
- Payment Terms :

Within 30 days of delivery and on production of bill.
- Tax :

Inclusive of GST and all other taxes.
- Delivery Date :

Within As per site engineers request
- Delivery Location :

As per details given above
- Bill submission:

Vendor Shall submit proof of delivery+originak invoice at head office of purchaser

APPROVED BY
17 SEP 2022
SOHAM MODI
MANAGING DIRECTOR

NOT ADS APPROVAL

High Value/quantity beyond limits.
Po/Req. processed-post approval.
Approval for technical clarification.
Not including SSLIP stock
Other

APPROVED
17 SEP 2022
MINISH PAR'KH
MANAGER PROCUREMENT

Purchase Order

Original

Delivery at NRK Thurkapally Contact person Mr. Rahul 8978362427

Remarks :

For Dr.Nrk Biotech pvt Ltd		Accepted the above Terms And Conditions For CEMEX INFRA	
Authorised Signatory 			
Name :-	APPROVED		
Sign:-	17 SEP 2022		
Date :-	MINISH PARIKH	Date :-	
MANAGER PROCUREMENT			

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	DR.NRK BIOTECH PVT LTD	Block No.:	Towards solvent block slab-01 use purpose
Project:	Nextopolls	Flat / Villa no.:	Solvent block
Supplier:	CEMEX INFRA	Slab no.:	01
Requisition nos.:	186400	A. Estimated quantity:	18 M3
PO nos.:	20220915001	B. Requisition quantity:	18 M3
Sign of Security	Sign of Admin	C. Actual quantity poured	11 M3
NA RAS	Sign of Project Manager	D. Difference (C-A)	07 M3

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	19.09.2022	16:35	17:30	18:00	06	1001	14400	14370	-			
2.	19.09.2022	17:05	18:10	19:30	05	1003	12000	13680	-			
3.												
4.												
5.												
6.												
7.												
8.												
9.												
Total:					11		26400	28050	-			
Remarks	As per quantity ordered 18 M3 but consumed 11 M3.											

Note 1 Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com 2 Report must be prepared during pour and not later 3 Report must be sent within one working day 4 Multiple report can be sent for one PO 5 Weigh all vehicles 6 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3 If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis 7 Site to calculate shortfall 8 Maintain original report + weightment slips + pour reports + test reports + photographs at site.