


Remarks from site on the 'Requisition by Site Report' of purchase division

Company:	Modi properties private limited	Date:	24.09.2022
Site:	May flower platinum	Prepared by:	N. Divya
Report From / To	17.09.2022 Saturday to 23.09.2022 Friday	Approved by:	
Report Date	24.09.2022 Saturday		


List of requisitions numbers missing in the report*:

List of requisitions where PO/WO not prepared 3 working days after requisition:

Req No.	Req Date	Req Item quantity	Item Description	Reason for not preparing PO/WO"

List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:

Req No.	Req Date	Serial no of item in Req.	Item Description	Details of discussion with supplier
178127	29.10.2021	07	Wall hung WC	Bulk order, Part material delivered, remaining material available at supplier will be delivered next week.
178477	31.03.2022	1 to 3	Toughened glass	Bulk order, Part material delivered, remaining material available at supplier will be delivered next week
178479	05.04.2022	5	Grills	Partly material received no stock at sslp .
178617	24.06.2022	1,	Malaysian Brown DK	Part material delivered, remaining No stock in SSSLP
178679	30.07.2022	1-2	Ranger & Oscar Blue Tile	Pick up from GMR
178706	09.08.2022	1-2	MS Grills	No stock in SSSLP
178708	09.08.2022	1	Kitchen cabinets-Laminated MDF Wenge	Next week delivery
178722	19.08.2022	1-2	Chimney-Hindware	Pick up from SSSLP
178727	23.08.2022	1-2	CCTV -main door lights	Part material delivered, remaining No stock in SSSLP
178728	23.08.2022	1-10	Module plates	Part material delivered, Pick up from SSSLP
178733	26.08.2022	3	Malaysian brown DK	No stock in SSSLP
178734	26.08.2022	1-3	Urbanwood dark	No stock in SSSLP
178735	26.08.2022	1	Toughned Glass	Measurements are completed,Pick up from Supplier
178737	29.08.2022	1-10	CP Extension Nipple	Part material delivered, remaining No stock in SSSLP
178739	29-08-2022	1-3	MS Grills	Part material delivered, remaining No stock in SSSLP
178740	29.08.2022	1	Cement fiber board	Pick up from Supplier .
178744	05.09.2022	1	Smile play	Pick up from Supplier
178743	5-9-2022	1	Tan brown Granite	Pick up from SSSLP
178746	6-9-2022	1-3	Malaysian brown DK	Part material delivered, remaining Pick up from SSSLP
178753	09-09-2022	1	Cement fiber board	Pick up from Supplier
178755	10-9-2022	1-5	Black Berry	Pick up from SSSLP
178757	10-09-2022	1-2	MS L Angle	Pick up from SSSLP
178760	14-9-2022	1	Flush Plates	Pick up from SSSLP
178761	19-09-2022	1-10	Acid	Pick up from SSSLP(Monday)
178762	19-09-2022	1	Roofing sheet-off white color	Pick up from Supplier
178763	19-09-2022	1	Anchor bolt	Pick up from Supplier (Monday)
178764	20-09-2022	1-5	MS-Grills	No stock in SSSLP

178766	20-09-2022	1-10	Copper wire -Yellow	Pick up from SSLLP(Monday)			
178767	22-09-2022	1	Tandoor Rough stone	PO not send to Supplier			
178768	22-09-2022	1	Celling Down lights	Pick up from Supplier(Monday)			
No of gate passes issued this week.			01	Sheet No.	4062	and	4062
Delivery van site visit on:			19.09.2022, 21.09.2022,				
Inward report (MRN/other) & stock report emailed in pdf format to purchase?						Yes	
Items not ordered but received:- NIL							
Other corrections & remarks:- NIL							
Details of steel & cement stock							
Sl. No	Tor size	Wt per mtr. - kgs	Wt. for 12 mtr rod - kgs	Stock at site - no of rods	Stock at site in Kgs	Previous stock in Kgs	
1.	8mm	-	-	-	-	-	
2.	10mm	-	-	-	-	-	
3.	12mm	-	-	-	-	-	
4.	16mm	-	-	-	-	-	
5.	20mm	-	-	-	-	-	
6.	25mm	-	-	-	-	-	
7.	32mm	-	-	-	-	-	
8.	Binding wire	-	-	-	-	nil	
OPC stock	0	OPC last weeks stock	0	PPC/PSC stock	nil	PPC/PSC last weeks stock	235
Details		Project Manager		Admin Officer/Manager		Admin Audit	
Sign							
Date		24.09.2022		24.09.2022		24.09.2022	

Notes: 1. * Send a copy of the missing requisitions to Purchase immediately 2. Send this report to purchase@modiproperties.com, ashatya@modiproperties.com and raikunam@modiproperties.com on every Saturday. 3. Admin offices shall not leave the site without completing this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5. Mention PO & MRN no. on DCs / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks - For technical details from site, For negotiations/quotations, Local purchase, For MIDs approval/input, 8. \$ Suggested remarks - Ready with supplier, Supplier not contacted, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material, 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site - purchase to write 'NA' in reply to this report. 11. Admin officers/managers must call all suppliers on a daily basis for follow-up - DO NOT CALL PURCHASE!