



Remarks from site on the 'Requisition by Site Report' of purchase division

Company:		Silver Oak Villas		Date:	15-10-2022
Site:		Silver Oak Villas part-III		Prepared by:	K.Tulasi Rani
Report From / To		07-10-2022 to 15-10-2022 (fri to sat)		Approved by:	K Purshotham
Report Date		15-10-2022			
List of requisitions numbers missing in the report*:					
List of requisitions where PO/WO not prepared 3 working days after requisition:					
Req No.	Req Date	Serial no of item in Req	Item Description	Reason for not preparing PO/WO*	
List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:					
Req No.	Req Date	Serial no of item in Req.	Item Description	Details of discussion with supplier ⁵	
184574	05-09-22	1-4	Wall & Floor tiles Malasian Brown DK, LT, HL& Jaipur panna	Material Available Delivered by Monday	
184575	05-09-22	1-4	Wall & Floor tiles Nitco Biblios & country almond & chocolate & Rosso	Material Available Delivered by Wednesday	
184577	05-09-22	1-4	Wall & Floor tiles Malaysian brown DK & LT & HL and Nitco Jaipur panna	Material Available Delivered by Wednesday	
184580	08-09-22	1-2	Electrical copper wire yellow colour 1sq.mmx90m and insulation tapes	Material Available Delivered by Monday	
184608	12-09-22	1-2	Malasian brown DK & Jaipur panna	Material Available Delivered by Monday	
184617	12-09-22	1	Tiles Ispira urbanwood dark	Material not available	
184642	19-09-22	1-2	Malasian brown DK & Jaipur panna	Material Available Delivered by Monday	
184645	23-09-22	1-13	Electrical wires	Material Available Delivered by Wednesday	
184646	23-09-22	1-13	Electrical wires	Material Available Delivered by Wednesday	
184657	23-09-22	1-13	Electrical wires	Material Available Delivered by Wednesday	
184658	26-09-22	1	Electrical isolator 40amps	Material Available Delivered by Wednesday	
184661	26-09-22	1	CPVC FTA & HDPE pipes 15mm and 20mm	Material Available Delivered by Tuesday	
184666	07-10-22	1-3	Furniture & Fixtures HOB & Chimney	Material Available Delivered by Tuesday	
184667	28-09-22	1-13	Electrical wires	Material Available Delivered by Wednesday	
184668	28-09-22	1-3	Furniture & Fixtures HOB & Chimney	Material Available Delivered by Tuesday	
184669	28-09-22	1-3	Furniture & Fixtures HOB & Chimney	Material Available Delivered by Tuesday	
184670	28-09-22	1-3	Furniture & Fixtures HOB & Chimney	Material Available Delivered by Tuesday	
184675	30-09-22	1-2	Gunny bags & Sponges	Material Available Delivered by Tuesday	
184679	03-10-22	1-13	Electrical wires	Material Available Delivered by Wednesday	
184680	03-10-22	1-4	CP Shower arm & Shower head & Health faucet & Angle cock	Material Available Delivered by Friday	

184682	03-10-22	1-3	Macharla stone Red & Yellow & Chocolate colour	Material Available Delivered by Friday		
184685	04-10-22	1-25	CPVC material	Material Available Delivered by Wednesday		
184689	08-10-22	1-2	PVC Single socket pipe & Brass ball cock	Material Available Delivered by Tuesday		
184690	10-10-22	1-13	Plumbing CP material	Material Available Delivered by Tuesday		
184691	10-10-22	1-9	Sanitary material	Material Available Delivered by Tuesday		
184692	10-10-22	1-13	Plumbing CP material	Material Available Delivered by Monday		
184693	10-10-22	1-9	Sanitary material	Material Available Delivered by Monday		
184694	10-10-22	1-7	UPVC Windows	Supplier can fix the windows by thursday		
184697	12-10-22	1-8	General Items	Material Available Delivered by Monday		
184698	12-10-22	1-13	Electrical wires	Material Available Delivered by Monday		
184669	12-10-22	1-13	Electrical wires	Material Available Delivered by Monday		
184700	12-10-22	1-13	Electrical wires	Material Available Delivered by Monday		
No. of gate passes issued this week: 7 From No. 6827 To No. 6833						
Delivery van site visit on: 10-10-22, 11-10-22, 12-10-22, 14-10-22						
Inward report (MRN/other) & stock report emailed in pdf format to purchase? Yes						
Items not ordered but received:						
Other corrections & remarks:						
Details of steel & cement stock						
Sl. No	ttt	Wt per mtr. - kgs	Wt. for 12 mtr rod - kgs	Stock at site - no of rods	Stock at site in Kgs	Previous stock in Kgs
1.	8mm	.395	4.74	-	-	
2.	10mm	.617	7.404	-	-	
3.	12mm	.89	10.68	-	-	
4.	16mm	1.58	18.96	-	-	
5.	20mm	2.47	29.64	-	-	
6.	25mm	3.86	46.32	-	-	
7.	32mm	6.32	75.84	-	-	
8.	Binding wire	-		Nil	Nil	Nil
OPC stock	Nil	OPC last weeks stock	Nil	PPC/PSC stock	80	PPC/PSC last weeks stock 45
Details		Project Manager		Admin Officer/Manager		Admin Audit
Sign						
Date		15-10-2022		15-10-2022		



Notes: 1. * Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to purchase@modiproperties.com, ashaiya@modiproperties.com and rajkumarn@modiproperties.com on every Saturday. 3. Admin offices shall not leave the site without completing this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5. Mention PO & MRN no. on DCs / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks - For technical details from site, For negotiations/quotations, Local purchase, For MDs approval input, 8. \$ Suggested remarks - Ready with supplier, Supplier not contacted/, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material, 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site - purchase to write 'NA' in reply to this report. 11. Admin officers/managers must call all suppliers on a daily basis for follow-up - DO NOT CALL PURCHASE!

Remarks from site on the 'Requisition by Site Report' of purchase division

Company:	Silver Oak welfare association		Date:	15-10-2022		
Site:	Silver Oak Villas		Prepared by:	K.Tulasi Rani		
Report From / To	07-10-2022 to 15-10-2022(fri to sat)		Approved by:	K Purshotham		
Report Date	15-10-2022					
List of requisitions numbers missing in the report*:						
List of requisitions where PO/WO not prepared 3 working days after requisition:						
Req No.	Req Date	Serial no of item in Req	Item Description	Reason for not preparing PO/WO#		
List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:						
Req No.	Req Date	Serial no of item in Req.	Item Description	Details of discussion with supplier ⁵		
-	-	-	-	-		
No. of gate passes issued this week:			Nil	From No.	Nil To No. Nil	
Delivery van site visit on:			10-10-22,11-10-22,12-10-22,14-10-22			
Inward report (MRN/other) & stock report emailed in pdf format to purchase?				Yes		
Items not ordered but received:						
Other corrections & remarks:						
Details of steel & cement stock						
Sl. No	Tor size	Wt per mtr. - kgs	Wt. for 12 mtr rod - kgs	Stock at site - no of rods	Stock at site in Kgs	Previous stock in Kgs
1.	8mm	.395	4.74	-	-	
2.	10mm	.617	7.404	-	-	
3.	12mm	.89	10.68	-	-	
4.	16mm	1.58	18.96	-	-	
5.	20mm	2.47	29.64	-	-	
6.	25mm	3.86	46.32	-	-	
7.	32mm	6.32	75.84	-	-	
8.	Binding wire	-		Nil	Nil	Nil
OPC stock	Nil	OPC last weeks stock	Nil	PPC/PSC stock	Nil	PPC/PSC last weeks stock Nil
Details		Project Manager		Admin Officer/Manager		Admin Audit
Sign						
Date		15-10-2022		15-10-2022		

Notes: 1. * Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to purchase@modiproperties.com, ashaiya@modiproperties.com and rajkumarn@modiproperties.com on every Saturday. 3. Admin offices shall not leave the site without completing this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5. Mention PO & MRN no. on DCs / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks - For technical details from site, For negotiations/quotations, Local purchase, For MDs approval/input, 8. \$ Suggested remarks - Ready with supplier, Supplier not contacted, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material, 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site - purchase to write 'NA' in reply to this report. 11. Admin officers/managers must call all suppliers on a daily basis for follow-up - DO NOT CALL PURCHASE!

Remarks from site on the 'Requisition by Site Report' of purchase division

Company:	MHPLSOV	Date:	15-10-2022
Site:	Silver Oak Villas part-III	Prepared by:	K.Tulasi Rani
Report From / To	07-10-2022 to 15-10-2022(fri to sat)	Approved by:	K Purshotham
Report Date	15-10-2022		
List of requisitions numbers missing in the report*:			
List of requisitions where PO/WO not prepared 3 working days after requisition:			
Req No.	Req Date	Serial no of item in Req	Item Description
185314	08-10-22	1	PVC OHT Tank Covers
List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:			
Req No.	Req Date	Serial no of item in Req.	Item Description
185270	02-08-22	1	Guard alert siren
185315	10-10-22	1	Zig Zag Pavers
No. of gate passes issued this week:	Nil	From No.	Nil
Delivery van site visit on:	10-10-22,11-10-22,12-10-22,14-10-22		
Inward report (MRN/other) & stock report emailed in pdf format to purchase?	Yes		
Items not ordered but received:			
Other corrections & remarks:			
Details of steel & cement stock			
Sl. No	Tor size	Wt per mtr. - kgs	Wt. for 40feet rod - kgs
1.	8mm	.395	4.50
2.	10mm	.617	7.50
3.	12mm	.89	10.67
4.	16mm	1.58	18.96
5.	20mm	2.47	29.63
6.	25mm	3.86	46.30
7.	32mm	6.32	66.67
8.	Binding wire	-	Nil
OPC stock	Nil	OPC last weeks stock	Nil
Details	Project Manager		Admin Officer/Manager
Sign			
Date	15-10-2022		15-10-2022

Notes: 1. * Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to purchase@modiproperties.com, ashaiya@modiproperties.com and rajkumarn@modiproperties.com on every Saturday. 3. Admin offices shall not leave the site without completing this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5. Mention PO & MRN no. on DCs / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks – For technical details from site, For negotiations/quotations, Local purchase, For MDs approval/input. 8. \$ Suggested remarks - Ready with supplier, Supplier not contacted/, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material, 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site – purchase to write 'NA' in reply to this report. 11. Admin officers/managers must call all suppliers on a daily basis for follow-up – DO NOT CALL PURCHASE!