

PURCHASE DIVISION
Advice for approval for credit to supplier

②

Date: 11/10/22		Prepared by: <i>[Signature]</i>		Serial no. 9356	
Supplier name: <i>Cemex Intra</i>		HO inward no.			
Firm/Company: <i>MRP Luf</i>		Project: <i>NGH</i>		HO received date	
PO/WO date: 5/9/22		PO/WO No. 20220905002		Scan ID.	
Sl no.	Bill no.	Bill date	Bill amount	Original attached	
1.	163	7/10/22	3,84,750/-	☐ Yes ☐ No	
2.				☐ Yes ☐ No	
3.				☐ Yes ☐ No	
4.				☐ Yes ☐ No	
Amount A – Bills total (Excluding Transport & Hamali Charges):				3,84,750/-	
Proof of delivery by way of: ☐ DCs/bill ☐ Steel report ☒ RMC pour report ☐ Solid block report ☐ Installation report					
MRN nos.:	RMC pour report		Proof of delivery matches MRN		☒ Yes ☐ No
Amount B – Other Credits : Transportation charges				-	
Amount C – Other Debits :				-	
Amount D (D=A+B-C) – Amount to be credited to the supplier:				3,84,750/-	
Amount E – PO / WO value:				13,49,996/-	
Amount F – Difference (A – E):				9,65,246/-	
Quantity received as per PO / WO		☒ Yes ☐ Excess received ☐ Short received ☐ Part received			
Close PO / WO		☒ Yes ☐ No – wait for balance material ☐ Other			
Payment – due date					
Remarks: Final Bill					
Approved by	Purchase Officer	Purchase Manager	M D	Accountant	Accounts Manager
Name:	<i>[Signature]</i>	<i>[Signature]</i>			
Sign:	<i>[Signature]</i>	<i>[Signature]</i>			
Date	11/10/22	12 OCT 2022			
Approval limit	Upto 20k	Above 20k	Above 100k	Upto 20k	Above 20k

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit. 2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weightment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.

Tax Invoice

CEMEX INFRA Sy.No 312 Rampally Vill Keesara Mdl, Medchal Dist-501 301 Phone No:8367099999 GSTIN/UIN: 36AANFC3197R1ZJ State Name : Telangana, Code : 36 E-Mail : cemexinfra9@gmail.com	Invoice No. 163	Dated 7-Oct-2022
Buyer Modi Reality Pocharam LLP 5-4-183/3&4, IInd Floor, Soham Mansion , MG Road Sec-Bad 500003 GSTIN/UIN : 36ABIFM1836H1Z7 State Name : Telangana, Code : 36	Delivery Note	Mode/Terms of Payment
	Supplier's Ref. 1077 to 1154	Other Reference(s)
	Buyer's Order No. 20220905002	Dated 5-Sep-2022
	Despatch Document No.	Delivery Note Date
	Despatched through	Destination
Terms of Delivery		

SI No.	Description of Goods	HSN/SAC	Quantity	Rate	per	Amount
1	M25 Pump Ready Mix Concrete	38245010	85.50 cum	3,813.57	cum	3,26,060.24
	<i>SGST</i>			9 %		29,345.42
	<i>CGST</i>			9 %		29,345.42
	<i>Less :</i>					(-1.08)
	<i>Round Off</i>					
Total			85.50 cum			Rs 3,84,750.00

Amount Chargeable (in words)

E. & O.E

INR Three Lakh Eighty Four Thousand Seven Hundred Fifty Only

HSN/SAC	Taxable Value	Central Tax		State Tax		Total Tax Amount
		Rate	Amount	Rate	Amount	
38245010	3,26,060.24	9%	29,345.42	9%	29,345.42	58,690.84
Total	3,26,060.24		29,345.42		29,345.42	58,690.84

Tax Amount (in words) : **INR Fifty Eight Thousand Six Hundred Ninety and Eighty Four paise Only**

Company's Bank Details

Bank Name : **UNION BANK OF INDIA**

A/c No. : **261611100001529**

Branch & IFS Code : **RAMPALLE & UBIN0826162**


Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

for **CEMEX INFRA**

Authorised Signatory

This is a Computer Generated Invoice



Company firm: Modi Realty Pocharam LLP
Project: Nilgiri heights
Supplier: Cemex infra
Requisition nos.: 182167
PO nos.: 20220905002
Sign of Security Sign of Admin Sign of Project Manger

Block No.: A - BLOCK
Flat / Villa no.: A- block
Slab no.: Footing
A. Estimated quantity: 300 m3
B. Requisition quantity: 300 m3
C. Actual quantity poured 266 m3
D. Difference (C-A) 34 m3

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN m2	28 days cube test strength in kN m2
1.	26.09.22	09:05	10:00	10:05	7 cum	1077	16800	16460	-	-	-	-
2.	26.09.22	11:45	12:00	12:05	8 cum	1083	19200	19210	-	-	-	-
3.	26.09.22	12:05	12:55	01:00	7 cum	1084	16800	16310	-490	-816	-	-
4.	26.09.22	01:15	01:50	02:10	7 cum	1088	16800	16950	-	-	-	-
5.	26.09.22	03:25	03:50	03:55	8 cum	1090	19200	19120	-80	-133	-	-
6.	26.09.22	03:50	04:30	04:35	6 cum	1092	14400	14150	-250	-416	-	-
7.	26.09.22	03:45	04:30	04:35	4 cum	1093	9600	9610	-	-	-	-
8.												
9.												
Total:					47 cum							
Remarks									-820	-1365		

Details of RMC pour Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report.audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. Cubic meters vehicle should have a net weight of 14,110 kgs (± 2,400 kgs m3). If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at site.

Internal memo no. 903/35/A

Annexure - B

RMC pour report

Company/ firm:	Modi Realty Pocharam LLP	Block No.:	A - BLOCK
Project:	Nilgiri heights	Flat / Villa no.:	A- block
Supplier:	Cemex infra	Slab no.:	Footing
Requisition nos.:	182167	A. Estimated quantity:	300 m3
PO nos.:	20220905002	B. Requisition quantity:	300 m3
Sign of Security	Sign of Admin	C. Actual quantity poured	277 m3
	Sign of Project Manger	D. Difference (C-A)	23 m3

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	De No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	27.09.22	15:00	15:45	15:50	8 cum	1113	19200	19030	-170	-283	-	-
2.	27.09.22	18:00	18:45	18:50	3 cum	1118	7200	7210	-	-	-	-
3.											-	-
4.											-	-
5.											-	-
6.											-	-
7.											-	-
Total:					11 cum				-170	-283		
Remarks	Remaining quantity to be received to site . Don't Close PO .											

Details of RMC pour Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	Modi Realty Pocharam LLP	Block No.:	A - BLOCK
Project:	Nilgiri heights	Flat / Villa no.:	A-block
Supplier:	Cemex infra	Slab no.:	Footing
Requisition nos.:	182167	A. Estimated quantity:	300 m3
PO nos.:	20220905002	B. Requisition quantity:	300 m3
Sign of Security	Sign of Admin	C. Actual quantity poured	304.5 m3
	Sign of Project Manager	D. Difference (C-A)	-4.5 m3

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	29.09.22	02:00	02:45	02:50	6.5 cum	1153	15600	15590	-10	-2	-	-
2.	29.09.22	02:25	02:55	03:00	6.5 cum	1154	15600	15720	-	-	-	-
3.	29.09.22	02:40	03:25	03:30	8 cum	1155	19200	19260	-	-	-	-
4.	29.09.22	04:40	05:10	05:15	6.5 cum	1156	15600	15090	-	-	-	-
5.												
6.												
Total:					27.5 cum							
Remarks	Received excess quantity of RMC 4.5 cum . Close PO .											

Details of RMC pour

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.

Requisition Form

Company Name	Modi Realty Pocharam LLP			Date	05 Sep 2022
Site Or Phase	Nilgiri Heights			Time	
For Flat/Villa/Other	Block - A - Slab - 6 and Flat - 4 - Footings			Req.No.	182167
Material required before date				ID No	20220905002

S.No	Description	Qty Required	Qty Available at Site	Order Qty	Last Rate	Inward No	Date
1	RMCC9497-RMC-RMC-M25---cum	300	0	300	4,000.00	3813/55	

Remarks: Block - A - Slab - 6 and Flat - 4 - Footings

Prepared By :- Vijay Raj G.

Sign:-

Date :- 05 Sep 2022

Date :- -----

Note: On receipt of material at site write inward number and date in last two columns



Purchase Order

Original

From Company:	Modi Realty Pocharam LLP 5-4-187/3&4, IInd Floor Soham Mansion M.G. Road Secunderabad, TELANGANA, 500003 GSTNO:36ABIFM1836H1Z7	Delivery Location: Nilgiri Heights Sy.No-27,Pocharam Hyderabad,Telangana,502300 Vijayraj,9849497484
---------------	---	--

Supplier Details		PO No	20220905002
CEMEX INFRA		PO Date	05 Sep 2022
Sy. no. 312, Rampally (Vill), Kesara (Mandal) Medc		Quote No	Nil
Rampally (Vill), Kesara (Mandal) Medc, TG,		Quote Date	05 Sep 2022
GSTIN:36AANFC3197R1ZJ		Supply Type	Purchase Order
		Contact Person Name	G.Surender Reddy
		Contact Num	8367099999
		Email	

SNo.	Item Name	Qty	Rate	Dis%	Taxable Amount	IGST%	CGST%	SGST%	IGST AMT	CGST AMT	SGST AMT	Amount
1	RMCC'9497-RMC-RMC-M25---cum											
			300	3.83.55	0%	11,44,065						
		Bill no.										
		Qty										
		Rate										
		Dis%										
		Taxable Amt										
		IGST%				0%						
		CGST%				9%						
		SGST%				9%						
		Total Amount							0.00	1,02,965.85	1,02,965.85	13,49,996.
									0.00	1,02,965.85	1,02,965.85	13,49,996

Rupees : Thirteen Lakhs Forty Nine Thousands Nine Hundred And Ninety Six

Terms and Conditions:-

RMC other terms :

RMC specification:

RMC quantity

RMC line pump:

Batching report

260 kgs of cement to be added per cum.

Payment shall be made on quantity delivered at site. All vehicles to be weighed near site

Line / boom pump charges included.

APPROVED	05 SEP 2022	MINISH PAR'KH MANAGER PROCUREMENT
----------	-------------	--------------------------------------

Page 1 of 2

FOR MDS APPROVAL	05 SEP 2022	SOHAM MODI MANAGING DIRECTOR
------------------	-------------	---------------------------------

05/09/22 02:44:30 PM

Purchase Order

Original

Payment Terms : Within 30days of delivery and on production of bill.
Tax : Inclusive of GST and all other taxes.
Delivery Date : Within 02 days of PO
Delivery Location : As per details given above
Bill submission: Vendor Shall submit proof of delivery+originak invoice at head office of purchaser
Remarks : Delivery at Pocharam NGH Contact Person Mr.Vijay Raj Cell no 9849497484

For Modi Realty Pocharam LLP

Authorised Signatory

Name :-

Sign:-

Date :-

APPROVED

05 SEP 2022

MINISH P.A.R.KH
MANAGER PROCUREMENT

Accepted the above Terms And Conditions
For CEMEX INFRA

Date :- -----