

PURCHASE DIVISION
Advice for approval for credit to supplier

9438

Date: 14-10-22		Prepared by: Karitha		Serial no.	
Supplier name: SL RMC Plant				HO inward no.	
Firm/Company: Dr. Naga		Project: Nextgates		HO received date	
PO/WO date: 22/08/22		PO/WO No.: 822001		Scan ID.	

Sl no.	Bill no.	Bill date	Bill amount	Original attached
1.	0202	19/09	4,18,601-00	☒ Yes ☐ No
2.	0209	29/09	1,61,000-00	☐ Yes ☐ No
3.				☐ Yes ☐ No
4.				☐ Yes ☐ No

Amount A – Bills total (Excluding Transport & Hamali Charges): 5,79,601-00

Proof of delivery by way of: ☐ DCs/bill ☐ Steel report ☒ RMC pour report ☐ Solid block report ☐ Installation report

MRN nos.:	Proof of delivery matches MRN	☐ Yes ☒ No
-----------	-------------------------------	---

Amount B – Other Credits : Transportation charges

Amount C – Other Debits : Short Delivery

Amount D (D=A+B-C) – Amount to be credited to the supplier:

Amount E – PO / WO value: 5,68,815-00

Amount F – Difference (A – E): 5,79,799.22

Quantity received as per PO / WO ☒ Yes ☐ Excess received ☐ Short received ☐ Part received

Close PO / WO ☒ Yes ☐ No – wait for balance material ☐ Other

Payment – due date: 17/10

Remarks:

Approved by	Purchase Officer	Purchase Manager	M D	Accountant	Accounts Manager
Name:	Karitha	Basu			
Sign:					
Date:	14/10/22				
Approval limit	Upto 20k	Above 20k	Above 100k	Upto 20k	Above 20k

Notes: 1. In case amount to be credited to supplier and the bill total does not match, accountants to prepare JV for debit or credit. 2. This set should only have 5 documents i.e. advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weighment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.



Tax Invoice

SI Rmc Plant Sy No719/2 Devaryamjal (Village) Shameerpet (M) Medchal(D) Gstin:36ADNFS2288J1ZF GSTIN/UIN: 36ADNFS2288J1ZF State Name : Telangana, Code : 36 E-Mail : slrmcplant@gmail.com Buyer DR.NRK Biotech Private Limited Sno.230 to 243,Plot no.11 TSIIC Industrial Development Area, Turkapally, Hyderabad, Medchal GSTIN/UIN : 36AACCD2775Q1Z3 State Name : Telangana, Code : 36	Invoice No.	Dated
	0202	19-Sep-2022
		Mode/Terms of Payment
	Supplier's Ref.	Other Reference(s)
	822001	
	Buyer's Order No.	Dated
	Terms of Delivery	

SI No.	Description of Goods	HSN/SAC	GST Rate	Quantity	Rate	per	Amount
1	M30	38245010	18 %	91.00 cbm	3,898.31	cbm	3,54,746.21
	Input CGST @9%					9 %	31,927.16
	Input SGST @9%					9 %	31,927.16
	Round Off						0.47
	Total			91.00 cbm			₹ 4,18,601.00

Amount Chargeable (in words)

INR Four Lakh Eighteen Thousand Six Hundred One Only

HSN/SAC	Taxable Value	Central Tax		State Tax		Total Tax Amount
		Rate	Amount	Rate	Amount	
38245010	3,54,746.21	9%	31,927.16	9%	31,927.16	63,854.32
Total	3,54,746.21		31,927.16		31,927.16	63,854.32

Tax Amount (in words) : INR Sixty Three Thousand Eight Hundred Fifty Four and Thirty Two paise Only

Remarks:
31.08.2022 to 17.09.2022

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

Company's Bank Details

Bank Name : ICICI Bank

A/c No. : 231905000660

Branch & IFS Code : Saketh & ICIC0002319

This is a Computer Generated Invoice

Plot No. 26, S.S. Villas, Markandeya Nagar, Kapra, Hyderabad, Telangana - 500 062.
E-mail : slrmcplant@gmail.com **GSTIN : 36ADNFS2288J1ZF**

E-mail : slrmcplant@gmail.com

GSTIN : 36ADNFS2288J1ZF



Tax Invoice

SI Rmc Plant Sy No719/2 Devaryamjal (Village) Shameerpet (M) Medchal(D) Gstin:36ADNFS2288J1ZF GSTIN/UIN: 36ADNFS2288J1ZF State Name : Telangana, Code : 36 E-Mail : slrmcplant@gmail.com Buyer	Invoice No. 0209 Supplier's Ref. 822001 Buyer's Order No.	Dated 29-Sep-2022 Mode/Terms of Payment Other Reference(s) Dated
DR.NRK Biotech Private Limited Sno.230 to 243,Plot no.11 TSIIIC Industrial Development Area, Turkapally, Hyderabad, Medchal GSTIN/UIN : 36AACCD2775Q1Z3 State Name : Telangana, Code : 36	Terms of Delivery	

SI No.	Description of Goods	HSN/SAC	GST Rate	Quantity	Rate	per	Amount
1	M30	38245010	18 %	35.00 cbm	3,898.31	cbm	1,36,440.85
	Output CGST @9 %					9 %	12,279.68
	Output SGST @9%					9 %	12,279.68
	Less : Round Off						(-)0.21
	Total			35.00 cbm			₹ 1,61,000.00

Amount Chargeable (in words)

INR One Lakh Sixty One Thousand Only

HSN/SAC	Taxable Value	Central Tax		State Tax		Total Tax Amount
		Rate	Amount	Rate	Amount	
38245010	1,36,440.85	9%	12,279.68	9%	12,279.68	24,559.36
Total	1,36,440.85		12,279.68		12,279.68	24,559.36

Tax Amount (in words) : **INR Twenty Four Thousand Five Hundred Fifty Nine and Thirty Six paise Only**

Remarks:
27.08.2022 to 30.08.2022

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

Company's Bank Details

Bank Name : ICICI Bank

A/c No. : 231905000660

Branch & IFS Code : Saketh & ICIC0002319

for SI Rmc Plant

Authorised Signatory

This is a Computer Generated Invoice

Plot No. 26, S.S. Villas, Markandeya Nagar, Kapra, Hyderabad, Telangana - 500 062.
E-mail : slrmcplant@gmail.com **GSTIN : 36ADNFS2288J1ZF**

Short fall

From: kavitha.p . (kavitha.p@modiproperties.com)

To: slrmcplant@gmail.com

Date: Wednesday, October 12, 2022 at 03:42 PM GMT+5:30

MR P. VENKATESHWARA RAO Sir,

We received short material against your Invoice No 0202 dt :19-09-22, 6870 kgs against our Po No 2022082001 dated 22.08.22. We are deducting amount Rs. 11286/- for the same.

Regards,

Kavitha.p

Purchase officer | +91 8309405879 | Kavitha.p@modiproperties.com

Modi Properties Pvt. Ltd. | www.modiproperties.com

Affordable flats and villas in gated communities by top builder in Hyder...

Modi Properties and Investments Pvt. Ltd. is among the leading builders in the twin cities of Hyderabad & Secund...

Affordable flats and villas in gated communities by top builder in Hyder...

Modi Properties and Investments Pvt. Ltd. is among the leading builders in the twin cities of Hyderabad & Secund...

5-4-187/ 3 & 4, M G Road, Secunderabad -03 | +91 40 6633 5551
Don't just buy a flat or villa! Buy a great lifestyle!

We build affordable flats & villas in gated communities

Purchase Order

Original

From Company:

Dr. Nrk Biotech pvt Ltd
Plot no. 11,, TSILC Industrial Development Area, Snc.230 to 243, Turkapally, Medchal -
Malkajgiri,
Hyderabad, Telangana, 500078
GSTNO:

Delivery Location: Nextopolis

Supplier Details

SL RMC PLANT
PLOT NO.26, S S VILLAS, MARKANDEYA NAGAR, KAPRA, MedchalMalkajgiri, Telangana, 500062
Hyderabad TG, 500062
GSTIN:36ADNFS2288J1ZF

PO No	20220822001
PO Date	22 Aug 2022
Quote No	NIL
Quote Date	25 Aug 2022
Supply Type	Purchase Order
Contact Person Name	SRINIVAS REDDY MUPPA
Contact Num	7207255678
Email	slrmcplant@gmail.com

SNo.	Item Name	Qty	Rate	Dis%	Taxable Amount	GST%					Amount
						IGST%	CGST%	SGST%	IGST AMT	CGST AMT	SGST AMT
1	R/MC0841-RMC-RMC-M30---cum	130	3,898.30	0%	5,06,779	0%	9%	9%	0.00	45,610.11	45,610.11
Total Amount ...					0.00	45,610.11	45,610.11				5,97,999.22

Ruppes : Five Lakh Ninety Seven Thousands Nine Hundred And Ninety Nine .two Two PaiseOnly.

Terms and Conditions:

APPROVED

FOR MDS APPROVAL

25 AUG 2022
MINISH PARIKH
MANAGER PROCUREMENT

- ☐ High Value/quantity beyond limits.
☒ PO/Req. processed-post approval.
☐ Approval for technical details/certification.
☐ Replenishing SLLP stock
☐ Other

APPROVED BY

25 AUG 2022

SOHAM MODI
MANAGING DIRECTOR

Purchase Order

Original

RMC other terms :
RMC specification: 310 kgs of cement to be added per cum.
RMC quantity: Payment shall be made on quantity delivered at site. All vehicles to be weighed near site
RMC line pump: Line / boom pump charges included.
Payment Terms : Within 30 days of delivery and on production of bill.
Tax : Inclusive of GST and all other taxes.
Delivery Date : Within As per site engineers request.
Delivery Location : As per details given above
Bill submission: Vendor Shall submit proof of delivery -originak invoice at head office of purchaser
Remarks : Delivery at NRR, Turkapally Contact Person Mr Rahul-8978362427.

For Dr.Nrk Biotech pvt Ltd	Accepted the above Terms And Conditions For SL RMC PLANT
Authorised Signa	
Name :-	
Sign:-	
Date :-	
APPROVED	
25 AUG 2022	
MINISH PARIKH	
MANAGER PROCUREMENT	
Date :-	

Requisition Form

Company Name	Dr. Nrk Biotech pvt Ltd	Date	22 Aug 2022
Site Or Phase	Nextopolis	Time	
Supplier		Reg.No.	186384
Material required before date		ID No	20220822001

S.No	Description	Qty Required	Qty Available at Site	Order Qty	Last Rate	Inward No	Date
1	RMCC9841-RMC-RMC-M30---cum	130	0	130	4300.00	50007	22 Aug 2022
Remarks							
Towards main block column-3 use purpose.							
Prepared By		Shravya Sudha		Sign & Date			

Note: On receipt of material at site write inward number and date in last two columns

APPROVED
24 AUG 2022
MINISH PARIKH
MANAGER PROCUREMENT

20220822001

APPROVED BY
25 AUG 2022
SOHAM MODI
MANAGING DIRECTOR

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	DR. NRK BIOTECH PVT LTD	Block No.:	Towards main block column-3 use purpose
Project:	Nextopols	Flat / Villa no.:	Main block
Supplier:	SL RMC Plant	Slab no.:	-
Requisition nos.:	186384	A. Estimated quantity:	130 M3
PO nos.:	20220822001	B. Requisition quantity:	130 M3
Sign of Security	Sign of Admin	C. Actual quantity poured	21 M3
MT KAS	<i>[Signature]</i>	D. Difference (C-A)	109 M3

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	De No. / Batch no.	Specified wt @2400 kgs/m ³	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m ²	28 days cube test strength in kN/m ²
1.	03.09.2022	09:00	10:40	12:00	07	4261	16800	16180	620 ✓			
2.	03.09.2022	12:00	13:17	15:00	07	4266	16800	15960	840 ✓			
3.	03.09.2022	15:25	16:19	18:00	07	4270	16800	16230	570 ✓			
4.												
5.												
6.												
7.												
8.												
9.												
Total:					21		16800	48370	2030			
Remarks	As per quantity ordered 130 M3 used 21 M3.											

Note: 1. Report to be sent on a daily basis to purchase@modhuproperties.com and report@modhuproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weight all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/m³. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	DR.NRK BIOTECH PVT LTD	Block No.:	Towards main block column-3 use purpose
Project:	Nextopois	Flat / Villa no.:	Main block
Supplier:	SL RMC Plant	Slab no.:	-
Requisition nos.:	186384	A. Estimated quantity:	130 M3
PO nos.:	20220822001	B. Requisition quantity:	130 M3
Sign of Security	Sign of Admin	C. Actual quantity poured	21 M3
Signature	Signature	D. Difference (C-A)	109 M3

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m ³	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m ²	28 days cube test strength in kN/m ²
1.	07/09/2022	08:28	09:49	10:50	07	4347	16800	16130	670 ✓			
2.	07/09/2022	11:45	13:04	15:50	07	4350	16800	15810	990 ✓			
3.	07/09/2022	14:55	16:17	18:00	07	4355	16800	16320	480 ✓			
4.												
5.												
6.												
7.												
8.												
9.												
Total:					21 ✓		50400	48260	2140			
Remarks	As per quantity ordered 130 M3 used 21 M3.											

Note: 1. Report to be sent on a daily basis to purchase/modification/properties.com and email-audit/modification/properties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weight all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/m³. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	DR.NRK BIOTECH PVT LTD	Block No.:	Towards main block column-3 use purpose
Project:	Nextopolls	Flat / Villa no.:	Main block
Supplier:	SL RMC Plant	Slab no.:	-
Requisition nos.:	186384	A. Estimated quantity:	130 M3
PO nos.:	20220822001	B. Requisition quantity:	130 M3
Sign of Security	Sign of Admin	C. Actual quantity poured	21 M3
M/R	Sign of Project Manager	D. Difference (C-A)	109 M3

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	04.09.2022	08:15	10:31	12:30	07	4290	16800	16810	-			
2.	04.09.2022	11:37	12:51	14:50	07	4296	16800	16640	160			
3.	04.09.2022	15:11	16:21	18:00	07	4303	16800	16530	270			
4.												
5.												
6.												
7.												
8.												
9.												
Total:					21 ✓		50400	49980	430			
Remarks	As per quantity ordered 130 M3 used 21 M3.											

Note: 1. Report to be sent on a daily basis to purchase & modiproperties.com and export-quality & modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weight all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + pour reports + test reports + photographs at site.

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	DR.NRK BIOTECH PVT LTD	Block No.:	Towards main block column-3 use purpose
Project:	Nextopols	Flat / Villa no.:	Main block
Supplier:	SL RMC Plant	Slab no.:	-
Requisition nos.:	186384	A. Estimated quantity:	130 M3
PO nos.:	20220822001	B. Requisition quantity:	130 M3
Sign of Security	Sign of Admin	C. Actual quantity poured	28 M3
Sign of Security	Sign of Project Manger	D. Difference (C-A)	102 M3

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	30.08.2022	09:12	10:17	11:50	07	4143	16800	16490	310			
2.	30.08.2022	11:10	12:12	13:30	07	4145	16800	16290	510			
3.	30.08.2022	12:45	13:52	15:00	07	4164	16800	16470	330			
4.	30.08.2022	15:40	16:41	18:40	07	4147	16800	16560	240			
5.												
6.												
7.												
8.												
9.												
Total:					28		67200	65810	1390			
Remarks	As per quantity ordered 130 M3 used 28 M3.											

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weight all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	DR. NRK BIOTECH PVT LTD	Block No.:	Towards main block column-3 use purpose
Project:	Nextopols	Flat / Villa no.:	Main block
Supplier:	SL RMC Plant	Slab no.:	-
Requisition nos.:	186384	A. Estimated quantity:	130 M3
PO nos.:	20220822001	B. Requisition quantity:	130 M3
Sign of Security	Sign of Admin	C. Actual quantity poured	28 M3
Details of RMC pour	Signature	D. Difference (C-A)	102 M3

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	31.08.2022	08:00	09:18	11:00	07	4156	16800	16410	390 ✓			
2.	31.08.2022	08:30	09:30	11:20	07	4157	16800	16700	100			
3.	31.08.2022	11:40	13:11	16:00	07	4161	16800	16250	550 ✓			
4.	31.08.2022	12:29	15:00	16:40	07	4162	16800	16360	440 ✓			
5.												
6.												
7.												
8.												
9.												
Total:					28 ✓		67200	65720	1480			
Remarks	As per quantity ordered 130 M3 used 28 M3.											

Note: 1. Report to be sent on a daily basis to purchase & mod properties and report to be prepared during pour and not later. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weight all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.

Company/ firm:	DR.NRK BIOTECH PVT LTD	Block No.:	Towards main block column-3 use purpose
Project:	Nextopols	Flat / Villa no.:	Main block
Supplier:	SL RMC Plant	Slab no.:	-
Requisition nos.:	186384	A. Estimated quantity:	130
PO nos.:	2020822001	B. Requisition quantity:	130
Sign of Security	Sign of Admin	C. Actual quantity poured	07
Sign of Project Manager	Sign of Project Manager	D. Difference (C-A)	123

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	27.08.2022	13:14	15:00	16:30	07 ✓	4107	16800	16420	380 ✓			
2.												
3.												
4.												
5.												
6.												
7.												
8.												
9.												
Total:							16800	16420	380			
Remarks	As per quantity ordered 130 M3 used 07 M3.											

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weight all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.