

Company Name		Modiproperties Pvt Ltd					
Project		OHAR RESIDENCY					
Prepared By							
Last updated on		13-Oct-22					
Block No		Block - G					
S.No	Flat No	Plinth beam casting Date	Slab casting date	Stage - I BW & internal plastering completion date	Stage II Completion date (Flooring, Bathroom Tiles, 1st Coat Painting)	Stage III completion date	Remarks
1	G - 101	06-03-21	25-08-21	14-03-22			tiles work
2	G - 102	27-03-21	30-08-21	28-02-22			Unsold
3	G - 103	14-06-21	30-08-21	28-02-22			tiles work
4	G - 104	14-06-21	30-08-21	14-03-22			painting work
5	G - 105	27-03-21	30-08-21	28-02-22			Unsold
6	G - 106	06-03-21	25-08-21	14-03-22			Unsold
7	G - 107	06-03-21	25-08-21	18-05-22			Granite fixing
8	G - 201	06-03-21	19-10-21	27-04-22			mortgage
9	G - 202	27-03-21	19-10-21	25-06-22			mortgage
10	G - 203	14-06-21	19-10-21	27-04-22			mortgage
11	G - 204	14-06-21	19-10-21	27-04-22			mortgage
12	G - 205	27-03-21	19-10-21	15-05-22			mortgage
13	G - 206	06-03-21	19-10-21	15-05-22			mortgage
14	G - 207	06-03-21	19-10-21	15-05-22			Granite fixing
15	G - 301	06-03-21	26-10-21	25-03-22			tiles work
16	G - 302	27-03-21	26-10-21	14-03-22			tiles work
17	G - 303	14-06-21	26-10-21	14-03-22			tiles work
18	G - 304	14-06-21	26-10-21	25-03-22			tiles work
19	G - 305	27-03-21	26-10-21	14-03-22			tiles work
20	G - 306	06-03-21	26-10-21	25-03-22			tiles work
21	G - 307	06-03-21	26-10-21	25-03-22			tiles work
22	G - 401	06-03-21	10-11-21	15-05-22			tiles work
23	G - 402	27-03-21	10-11-21	25-06-22			tiles work
24	G - 403	14-06-21	10-11-21	25-06-22			tiles work
25	G - 404	14-06-21	10-11-21	25-06-22			tiles work
26	G - 405	27-03-21	10-11-21	25-06-22			tiles work
27	G - 406	06-03-21	10-11-21	25-06-22			tiles work
28	G - 407	06-03-21	10-11-21	25-06-22			tiles work
29	G - 501	06-03-21	22-12-21	16-07-22			putty work
30	G - 502	27-03-21	22-12-21	16-07-22			putty work
31	G - 503	14-06-21	22-12-21	16-07-22			putty work
32	G - 504	14-06-21	22-12-21	16-07-22			putty work
33	G - 505	27-03-21	22-12-21	16-07-22			putty work
34	G - 506	06-03-21	22-12-21	16-07-22			putty work
35	G - 507	06-03-21	22-12-21	01-08-22			putty work
36	G - 601	06-03-21	14-02-22	16-07-22			putty work
37	G - 602	27-03-21	14-02-22	16-07-22			putty work
38	G - 603	14-06-21	14-02-22	16-07-22			putty work
39	G - 604	14-06-21	14-02-22	16-07-22			putty work
40	G - 605	27-03-21	14-02-22	16-07-22			putty work
41	G - 606	06-03-21	14-02-22	16-07-22			putty work
42	G - 607	06-03-21	14-02-22	01-08-22			putty work

13 OCT 2022
 M. RAM PRASAD (GMR)
 PROJECT MANAGER


GMR Monthly Sept Milestone Report dt, 13-10-22 .xlsx

Company Name		Modiproperties.Pvt Ltd					
Project		GULMOHAR RESDIENCY					
Prepared By							
Last updated on		13-Oct-22					
Block No		Block - F					
S.No	Flat No	Plinth beam casting Date	Slab casting date	Stage - I BW & internal plastering completion date	Stage II Completion date (Flooring, Bathroom Tiles, 1st Coat Painting)	Stage III completion date	Remarks
1	F - 101	14-11-20	12-12-20	30-04-21	11-01-22	08-10-22	✓
2	F - 102	14-01-21	08-02-21	16-08-21	22-03-22	08-10-22	✓
3	F - 103	31-05-21	01-08-21	04-01-22	15-06-22	08-10-22	✓
4	F - 104	26-05-21	01-08-21	04-01-22	15-06-22	08-10-22	✓
5	F - 105	14-01-21	08-02-21	03-08-21			unsold
6	F - 106	14-11-20	12-12-20	30-04-21	11-01-22		ready for QC stage-3
7	F - 201	14-11-20	30-12-20	08-06-21			mortigage flat
8	F - 202	14-01-21	19-03-21	05-10-21			mortigage flat
9	F - 203	31-05-21	03-09-21	14-02-22			mortigage flat
10	F - 204	26-05-21	03-09-21	14-02-22			mortigage flat
11	F - 205	14-01-21	19-03-21	08-09-21			mortigage flat
12	F - 206	14-11-20	30-12-20	08-06-21			mortigage flat
13	F - 301	14-11-20	10-02-21	14-06-21	14-03-22		ready for QC stage-3
14	F - 302	14-01-21	23-06-21	28-11-21	18-07-22		
15	F - 303	31-05-21	16-09-21	28-02-22	07-09-22		
16	F - 304	26-05-21	16-09-21	14-03-22	16-07-22		
17	F - 305	14-01-21	23-06-21	28-11-21	18-07-22		
18	F - 306	14-11-20	10-02-21	14-06-21	14-03-22		ready for QC stage-3
19	F - 401	14-11-20	06-03-21	25-08-21	14-03-22		
20	F - 402	14-01-21	30-08-21	25-03-22	10-08-22		Stage 3 progress
21	F - 403	31-05-21	26-10-21	14-02-22	10-08-22		Stage 3 progress
22	F - 404	26-05-21	26-10-21	14-02-22	10-08-22		Stage 3 progress
23	F - 405	14-01-21	30-08-21	28-02-22	10-08-22		Stage 3 progress
24	F - 406	14-11-20	06-03-21	25-08-21	14-03-22		Stage 3 progress
25	F - 501	14-11-20	19-03-21	14-02-22	15-06-22		
26	F - 502	14-01-21	16-09-21	25-03-22	10-08-22		Stage 3 progress
27	F - 503	31-05-21	02-11-21	25-03-22	15-09-22		
28	F - 504	26-05-21	02-11-21	25-03-22	07-09-22		falseceiling work
29	F - 505	14-01-21	16-09-21	25-03-22			tiles work
30	F - 506	14-11-20	19-03-21	14-02-22	15-06-22		
31	F - 601	14-11-20	07-08-21	28-04-22	16-07-22		
32	F - 602	14-01-21	20-10-21	28-04-22	10-08-22		Stage 3 progress
33	F - 603	31-05-21	28-11-21	28-04-22	10-08-22		Stage 3 progress
34	F - 604	26-05-21	28-11-21	28-04-22			tiles work
35	F - 605	14-01-21	20-10-21	28-04-22			Unsold
36	F - 606	14-11-20	07-08-21	28-04-22	16-07-22		switches fixing

APPROVED BY
13 OCT 2022
M. DAM BRACAD (G.M.N.)
Project Manager

GMR Monthly Sept Milestone Report dt,13-10-22.xlsx

Company Name		Modiproperties.Pvt Ltd					
Project		GULMOHAR RESDIENCY					
Prepared By							
Last updated on							
Block No		Block - E					
S.No	Flat No	Plinth beam casting Date	Slab casting date	Stage - I BW & internal plastering completion date	Stage II Completion date (Flooring, Bathroom Tiles, 1st Coat Painting)	Stage III completion date	Remarks
1	E - 101						
2	E - 102						
3	E - 103						
4	E - 104						
5	E - 105						
6	E - 106						
7	E - 107						
8	E - 201						
9	E - 202						
10	E - 203						
11	E - 204						
12	E - 205						
13	E - 206						
14	E - 207						
15	E - 301						
16	E - 302						
17	E - 303						
18	E - 304						
19	E - 305						
20	E - 306						
21	E - 307						
22	E - 401						
23	E - 402						
24	E - 403						
25	E - 404						
26	E - 405						
27	E - 406						
28	E - 407						
29	E- 501						
30	E- 502						
31	E- 503						
32	E- 504						
33	E- 505						
34	E- 506						
35	E- 507						
36	E- 601						
37	E- 602						
38	E- 603						
39	E- 604						
40	E- 605						
41	E- 606						
42	E- 607						


APPROVED BY

 13 OCT 2022
 RAVI PRASAD GMR
 PROJECT MANAGER

Company Name		Modiproperties Pvt Ltd					
Project		GULMOHAR RESIDENCY					
Prepared By							
Last updated on		13/Oct/22					
Block No		Block - D					
S.No	Flat No	Plinth beam casting Date	Slab casting date	Stage - I BW & internal plastering completion date	Stage II Completion date (Flooring, Bathroom Tiles, 1st Coat Painting)	Stage III completion date	Remarks
1	D - 101	08-06-21	28-07-21	01-08-22			unsold
2	D - 102	08-06-21	28-07-21	14-02-22			unsold
3	D - 103	12-03-21	25-07-21	04-01-22			unsold
4	D - 104	12-03-21	25-07-21	04-01-22			unsold
5	D - 105	12-03-21	25-07-21	04-01-22	02-06-22		
6	D - 106	12-03-21	25-07-21	04-01-22	02-06-22		
7	D - 107	08-06-21	28-07-21	14-02-22			unsold
8	D - 108	08-06-21	28-07-21	14-02-22	02-06-22		
9	D - 201	08-06-21	18-08-21	14-02-22			unsold
10	D - 202	08-06-21	18-08-21	14-02-22			unsold
11	D - 203	12-03-21	18-08-21	14-02-22			unsold
12	D - 204	12-03-21	18-08-21	14-02-22			unsold
13	D - 205	12-03-21	18-08-21	14-02-22			Customer to provide tiles
14	D - 206	12-03-21	18-08-21	14-02-22			unsold
15	D - 207	08-06-21	18-08-21	14-02-22			unsold
16	D - 208	08-06-21	18-08-21	14-02-22	07-07-22		
17	D - 301	08-06-21	08-09-21	14-03-22	15-09-22		
18	D - 302	08-06-21	08-09-21	14-03-22	07-07-22		
19	D - 303	12-03-21	08-09-21	14-03-22	07-07-22		
20	D - 304	12-03-21	08-09-21	14-03-22			Customer to provide tiles
21	D - 305	12-03-21	08-09-21	14-03-22	07-07-22		
22	D - 306	12-03-21	08-09-21	14-03-22	09-08-22		door shutters
23	D - 307	08-06-21	08-09-21	14-03-22	09-08-22		door shutters
24	D - 308	08-06-21	08-09-21	14-03-22	10-07-22		
25	D - 401	08-06-21	27-09-21	18-05-22	07-09-22		painting
26	D - 402	08-06-21	27-09-21	18-05-22	09-08-22		door shutters
27	D - 403	12-03-21	27-09-21	18-05-22	15-09-22		
28	D - 404	12-03-21	27-09-21	18-05-22	07-09-22		painting
29	D - 405	12-03-21	27-09-21	18-05-22	15-09-22		
30	D - 406	12-03-21	27-09-21	18-05-22	07-09-22		
31	D - 407	08-06-21	27-09-21	18-05-22	11-08-22		
32	D - 408	08-06-21	27-09-21	18-05-22			tiles laying
33	D - 501	08-06-21	20-10-21	01-06-22	15-09-22		tiles laying
34	D - 502	08-06-21	20-10-21	05-06-22			
35	D - 503	12-03-21	20-10-21	05-06-22			false ceiling
36	D - 504	12-03-21	20-10-21	05-06-22			tiles laying
37	D - 505	12-03-21	20-10-21	05-06-22			false ceiling
38	D - 506	12-03-21	20-10-21	05-06-22	15-09-22		
39	D - 507	08-06-21	20-10-21	01-06-22			Customer to provide tiles
40	D - 508	08-06-21	20-10-21	01-06-22			door shutters
41	D - 601	08-06-21	14-11-21	01-08-22			false ceiling
42	D - 602	08-06-21	14-11-21	25-07-22			false ceiling
43	D - 603	12-03-21	14-11-21	25-07-22			false ceiling
44	D - 604	12-03-21	14-11-21	01-08-22			false ceiling
45	D - 605	12-03-21	14-11-21	25-07-22			false ceiling
46	D - 606	12-03-21	14-11-21	01-08-22			false ceiling
47	D - 607	08-06-21	14-11-21	01-08-22			false ceiling
48	D - 608	08-06-21	14-11-21	25-07-22			false ceiling

APPROVED BY
 13 OCT 2022
 M. RAM PRASAD (GMR)
 Project Manager

GMR Monthly Sept Milestone Report dt,13-10-22.xlsx

Company Name		Modiproperties Pvt Ltd					
Project		GULMOHAR RESIDENCY					
Prepared By							
Last updated on		13-Oct-22					
Block No		Block - C					
S.No	Flat No	Plinth beam casting Date	Slab casting date	Stage - I BW & internal plastering completion date	Stage II Completion date (Flooring, Bathroom Tiles, 1st Coat)	Stage III completion date	Remarks
1	C - 101	12-03-21	13-09-21	30-11-21			Stage-2 works in progress
2	C - 102	12-03-21	13-09-21	30-11-21			Stage-2 works in progress
3	C - 103	12-03-21	08-09-21	30-11-21			Stage-2 works in progress
4	C - 104	12-03-21	08-09-21	30-11-21			Stage-2 works in progress
5	C - 105	12-03-21	08-09-21	30-11-21			Stage-2 works in progress
6	C - 106	12-03-21	13-09-21	30-11-21			Stage-2 works in progress
7	C - 107	12-03-21	13-09-21	30-11-21			Stage-2 works in progress
8	C - 201	12-03-21	20-10-21	04-01-22			Stage-2 works in progress
9	C - 202	12-03-21	20-10-21	04-01-22			
10	C - 203	12-03-21	10-10-21	04-01-22			
11	C - 204	12-03-21	10-10-21	04-01-22			
12	C - 205	12-03-21	20-10-21	04-01-22			Stage-2 works in progress
13	C - 206	12-03-21	20-10-21	04-01-22			
14	C - 207	12-03-21	20-10-21	04-01-22			
15	C - 301	12-03-21	26-11-21	26-02-22			Stage-2 works in progress
16	C - 302	12-03-21	26-11-21	26-02-22			Stage-2 works in progress
17	C - 303	12-03-21	26-11-21	26-02-22			
18	C - 304	12-03-21	26-11-21	26-02-22			
19	C - 305	12-03-21	26-11-21	26-02-22			Stage-2 works in progress
20	C - 306	12-03-21	26-11-21	26-02-22			Stage-2 works in progress
21	C - 307	12-03-21	26-11-21	26-02-22			Stage-2 works in progress
22	C - 401	12-03-21	22-01-07	14-03-22			Stage-2 works in progress
23	C - 402	12-03-21	22-01-07	14-03-22			
24	C - 403	12-03-21	21-12-21	14-03-22			
25	C - 404	12-03-21	21-12-21	14-03-22			
26	C - 405	12-03-21	21-12-21	14-03-22			
27	C - 406	12-03-21	22-01-07	14-03-22			
28	C - 407	12-03-21	22-01-07	14-03-22			
29	C - 501	12-03-21	10-02-22	28-04-22			
30	C - 502	12-03-21	10-02-22	28-04-22			Stage-1 works in progress
31	C - 503	12-03-21	10-02-22	14-03-22			Stage-1 works in progress
32	C - 504	12-03-21	10-02-22	14-03-22			Stage-1 works in progress
33	C - 505	12-03-21	10-02-22	28-04-22			Stage-1 works in progress
34	C - 506	12-03-21	10-02-22	28-04-22			Stage-1 works in progress
35	C - 507	12-03-21	10-02-22	16-04-22			Stage-1 works in progress
36	C - 601	12-03-21	08-06-22	25-08-22			Stage-1 works in progress
37	C - 602	12-03-21	15-04-22	01-08-22			
38	C - 603	12-03-21	03-03-22	15-06-22			
39	C - 604	12-03-21	03-03-22	15-06-22			
40	C - 605	12-03-21	03-03-22	15-06-22			
41	C - 606	12-03-21	15-04-22	28-07-22			
42	C - 607	12-03-21	08-06-22	01-08-22			

APPROVED BY

 13 OCT 2022
 M. RAM PRASAD (G.M.R.)
 Project Manager

GMR Monthly Sept Milestone Report dt, 13-10-22.xlsx

Company Name		Modiproperties Pvt Ltd					
Project		GULMOHAR RESIDENCY					
Prepared By		Ramprasad					
Last updated on		13-Oct-22					
Block No		Block -B					
S.No	Flat No	Plinth beam casting Date	Slab casting date	Stage - I BW & internal plastering completion date	Stage II Completion date (Flooring, Bathroom Tiles, 1st Coat Painting)	Stage III completion date	Remarks
1	B- 101	N \ A	18-03-2020	19-12-20	15-09-21	19-06-22	
2	B- 102	N \ A	08-03-2020	26-12-20	15-09-21	01-08-22	
3	B- 103	N \ A	08-03-2020	19-12-20	15-09-21	18-05-22	
4	B- 104	N \ A	08-03-2020	20-08-20	02-11-20	17-11-20	Model flat
5	B- 105	N \ A	08-03-2020	20-08-20	02-11-20	17-11-20	Model flat
6	B- 106	N \ A	08-03-2020	15-10-20	19-06-22		Previously Site office
7	B- 107	N \ A	08-03-2020	19-12-20	01-11-21	01.04.222	Possession letter
8	B- 108	N \ A	18-03-2020	19-12-20	15-09-21	18-05-22	
9	B- 201	N \ A	19-09-2020	29-12-20			unsold
10	B- 202	N \ A	19-09-2020	15-01-21			unsold
11	B- 203	N \ A	23-06-2020	15-01-21			unsold
12	B- 204	N \ A	23-06-2020	15-01-21	15-09-21	28-02-22	occupied
13	B- 205	N \ A	23-06-2020	15-01-21	15-09-21	28-02-22	
14	B- 206	N \ A	23-06-2020	29-12-20			unsold
15	B- 207	N \ A	19-09-2020	19-12-20			unsold
16	B- 208	N \ A	19-09-2020	19-12-20			unsold
17	B - 301	N \ A	20-10-2020	02-03-21	28.03.22	02.04.2022	
18	B - 302	N \ A	20-10-2020	02-03-21	1-Dec-22	28-02-22	
19	B - 303	N \ A	28-09-2020	02-03-21	06-11-21	25-03-22	
20	B - 304	N \ A	28-09-2020	02-03-21	15-09-21	01.04.2022	occupied
21	B - 305	N \ A	28-09-2020	24-03-21	15-09-21	28-02-22	Possession letter
22	B - 306	N \ A	28-09-2020	31-01-21			painting work in progress
23	B - 307	N \ A	20-10-2020	02-03-21	24-12-21	02.04.2022	Possession letter
24	B - 308	N \ A	20-10-2020	31-01-21	15-09-21	03.04.2022	
25	B - 401	N \ A	13-11-2020	12-03-21	04-01-22	18.04.2022	
26	B - 402	N \ A	13-11-2020	27-03-21	15-09-21	25-03-22	
27	B - 403	N \ A	24-10-2020	27-03-21	13-01-22	05.04.2022	
28	B - 404	N \ A	24-10-2020	02-03-21	01-11-21	25-03-22	
29	B - 405	N \ A	24-10-2020	02-03-21	15-09-21	25-03-22	Possession letter
30	B - 406	N \ A	24-10-2020	24-03-21	13-01-22	10.04.2022	
31	B - 407	N \ A	13-11-2020	12-03-21	13-01-22	10.04.2022	
32	B - 408	N \ A	13-11-2020	02-03-21	15-09-21	10.04.2022	
33	B - 501	N \ A	12-Dec-20	26-04-21	25-02-22	18.04.2022	
34	B - 502	N \ A	12-Dec-20	30-04-21	04-01-22	25-03-22	
35	B - 503	N \ A	20-11-2020	30-04-21	25-02-22	25-03-22	
36	B - 504	N \ A	20-11-2020	26-04-21	24-12-21	25-03-22	
37	B - 505	N \ A	20-11-2020	28-06-21	24-12-21	19.04.2022	occupied
38	B - 506	N \ A	20-11-2020	28-06-21	25-02-22	19.04.2022	
39	B - 507	N \ A	12-Dec-20	30-04-21	13-01-22	15.04.2022	
40	B - 508	N \ A	12-Dec-20	26-04-21	24-12-21	01.04.2022	
41	B - 601	N \ A	29-06-21	01-11-21	25-02-22	30-06-22	
42	B - 602	N \ A	29-06-21	20-10-21	01-08-22		painting work in progress
43	B - 603	N \ A	26-05-21	20-10-21	01.04.2022	18.04.2022	
44	B - 604	N \ A	26-05-21	20-10-21	25-02-22	18-05-22	occupied
45	B - 605	N \ A	26-05-21	20-10-21	25-02-22	30-06-22	Possession letter
46	B - 606	N \ A	26-05-21	20-10-21			unsold
47	B - 607	N \ A	29-06-21	20-10-21			unsold
48	B - 608	N \ A	29-06-21	20-10-21	25-02-22	18-05-22	occupied

APPROVED BY
13 OCT 2022

GMR Monthly Sept Milestone Report dt,13-10-22.xlsx

Company Name		Modiproperties Pvt Ltd					
Project		GULMOHAR RESDIENCY					
Prepared By		Ramprasad M					
Last updated on		13-Oct-22					
Block No		Block - A					
S.No	Flat No	Plinth beam casting Date	Slab casting date	Stage - I BW & internal plastering completion date	Stage II Completion date (Flooring, Bathroom Tiles, 1st Coat Painting)	Stage III completion date	Remarks
1	A - 101	NA	24-07-20	23-09-20	02-11-20	17-11-20	interior work
2	A - 102	27-12-19	24-07-20	26-12-20	03-05-21	20-10-21	handedover
3	A - 103	27-12-19	11-07-20	14-12-20	01-06-21	20-10-21	possession letter
4	A - 104	27-12-19	11-07-20	19-12-20	03-05-21	20-10-21	handedover
5	A - 105	17-12-19	11-07-20	14-12-20	03-05-21	01-11-21	
6	A - 106	27-12-19	11-07-20	19-12-20	07-06-21	01-11-21	interior work
7	A - 107	06-01-20	11-07-20	14-12-20	07-06-21	01-11-21	possession letter
8	A - 108	18-01-20	24-07-20	19-12-20	01-06-21	20-10-21	handedover
9	A - 109	N/A	24-07-20	22-09-20	02-11-20	17-11-20	possession letter
10	A - 201	N/A	20-10-20	31-01-21			unsold
11	A - 202		20-10-20	06-03-21			unsold
12	A - 203		10-10-20	06-03-21	11-1-2022	25-02-22	Model flat
13	A - 204		10-10-20	31-01-21			unsold
14	A - 205		10-10-20	28-12-20	03-05-21	01-11-21	occupied
15	A - 206		10-10-20	14-01-21			unsold
16	A - 207		10-10-20	06-03-21	11-1-2022	25-02-22	Model flat
17	A - 208		20-10-20	06-03-21			unsold
18	A - 209	N/A	20-10-20	06-03-21	14-06-21	14-02-22	
19	A - 301	N/A	05-12-20	27-03-21	25-08-21	01-11-21	
20	A - 302		05-12-20	27-03-21	03-05-21	06-11-21	possession letter
21	A - 303		24-11-20	11-03-21	31-08-21	09-01-22	occupied
22	A - 304		24-11-20	11-03-21	14-06-21	06-11-21	possession letter
23	A - 305		24-11-20	15-03-21	19-07-21	01-11-21	
24	A - 306		24-11-20	06-03-21	15-09-21	25-02-22	handedover
25	A - 307		24-11-20	11-03-21	14-06-21	10-01-22	handedover
26	A - 308		05-12-20	11-03-21	03-05-21	10-01-22	interior work
27	A - 309	N/A	05-12-20	27-03-21	06-10-21	14-02-22	occupied
28	A - 401	N/A	31-12-20	03-05-21	25-08-21	14-02-22	
29	A - 402		31-12-20	26-04-21	17-08-21	25-02-22	
30	A - 403		31-12-20	26-04-21	28-06-21	10-01-22	interior work
31	A - 404		31-12-20	26-04-21	21-09-21	09-01-22	occupied
32	A - 405		31-12-20	26-04-21	15-09-21	14-02-22	
33	A - 406		31-12-20	10-05-21	31-08-21	25-02-22	occupied
34	A - 407		31-12-20	26-04-21	21-09-21	10-01-22	interior work
35	A - 408		31-12-20	26-04-21	25-08-21	14-02-22	occupied
36	A - 409	N/A	31-12-20	03-05-21	25-08-21	25-02-22	possession letter
37	A - 501	N/A	21-02-21	23-06-21	20-10-21	12-01-22	occupied
38	A - 502		21-02-21	08-06-21	11-11-21	12-01-22	interior work
39	A - 503		21-02-21	08-06-21	28-11-21	14-02-22	possession letter
40	A - 504		21-02-21	23-06-21	20-10-21	05.02.22	handedover
41	A - 505		21-02-21	23-06-21	01-11-21	14-02-22	
42	A - 506		21-02-21	23-06-21	28-11-21	25-02-22	interior work
43	A - 507		21-02-21	08-06-21	01-11-21	25-02-22	possession letter
44	A - 508		21-02-21	28-06-21	28-11-21	25-02-22	handedover
45	A - 509	N/A	21-02-21	28-06-21	16-12-21	25-02-22	

13 OCT 2022

GMR Monthly Sept Milestone Report dt,13-10-22.xlsx

Company Name		Modiproperties.Pvt Ltd					
Project		GULMOHAR RESIDENCY					
Prepared By							
Last updated on		13-Oct-22					
Block No		Block - H					
S.No	Flat No	Plinth beam casting Date	Slab casting date	Stage - I BW & internal plastering completion date	Stage II Completion date (Flooring, Bathroom Tiles, 1st Coat Painting)	Stage III completion date	Remarks
1	H - 101	24-12-21	09-06-22				
2	H - 102	24-12-21	09-06-22				
3	H - 103	24-12-21	09-06-22				
4	H - 104	24-12-21	09-06-22				
5	H - 105	24-12-21	09-06-22				
6	H - 106	24-12-21	09-06-22				
7	H - 107	24-12-21	09-06-22				
8	H - 201	24-01-22	16-07-22				
9	H - 202	24-01-22	23-07-22				
10	H - 203	24-01-22	20-06-22				
11	H - 204	24-01-22	20-06-22				
12	H - 205	24-01-22	20-06-22				
13	H - 206	24-01-22	23-07-22				
14	H - 207	24-01-22	16-07-22				
15	H - 301	24-01-22	26-08-22				
16	H - 302	24-01-22	26-08-22				
17	H - 303	24-01-22	26-08-22				
18	H - 304	24-01-22	23-07-22				
19	H - 305	24-01-22	23-07-22				
20	H - 306	24-01-22	23-07-22				
21	H - 307	24-01-22	26-08-22				
22	H - 401	24-01-22	25-09-22				
23	H - 402	24-01-22	25-09-22				
24	H - 403	24-01-22	08-08-22				
25	H - 404	24-01-22	08-08-22				
26	H - 405	24-01-22	08-08-22				
27	H - 406	24-01-22	25-09-22				
28	H - 407	24-01-22	25-09-22				
29	H - 501	24-01-22					
30	H - 502	24-01-22					
31	H - 503	24-01-22	30-08-22				
32	H - 504	24-01-22	30-08-22				
33	H - 505	24-01-22	30-08-22				
34	H - 506	24-01-22					
35	H - 507	24-01-22					
36	H - 601	24-01-22					
37	H - 602	24-01-22					
38	H - 603	24-01-22	01-10-22				centring work in progress
39	H - 604	24-01-22	01-10-22				centring work in progress
40	H - 605	24-01-22	01-10-22				centring work in progress
41	H - 606	24-01-22					
42	H - 607	24-01-22					

APPROVED BY

13 OCT 2022
 M. RAM PRASAD (G.M.R.)
 Project Engineer