

PURCHASE DIVISION
Advice for approval for credit to supplier

(2)

Date: 21/10/22		Prepared by: Nomi		Serial no. 9766	
Supplier name: Cornen Indira		Project: NGH		HO inward no.	
Firm/Company: M/RP Imp		PO/WO No. 20220927001		HO received date	
PO/WO date: 27/9/22		Scan ID.			

Sl no.	Bill no.	Bill date	Bill amount	Original attached
1.	173	14/10/22	92,400/-	☒ Yes ☐ No
2.				☐ Yes ☐ No
3.				☐ Yes ☐ No
4.				☐ Yes ☐ No

Amount A – Bills total (Excluding Transport & Hamali Charges): 92,400/-

Proof of delivery by way of ☒ DCs/bill ☐ Steel report ☒ RMC pour report ☐ Solid block report ☐ Installation report

MRN nos.: RMC pour report	Proof of delivery matches MRN ☒ Yes ☐ No
---------------------------	---

Amount B – Other Credits : Transportation charges: -

Amount C – Other Debits : -

Amount D (D=A+B-C) – Amount to be credited to the supplier: 92,400/-

Amount E – PO / WO value: 11,09,000/-

Amount F – Difference (A – E): 1,007,600/-

Quantity received as per PO / WO ☐ Yes ☐ Excess received ☐ Short received ☒ Part received

Close PO / WO ☐ Yes ☒ No – wait for balance material ☐ Other

Payment – due date: 27/10/22

Remarks: part Bill

Approved by	Purchase Officer	Purchase Manager	M D	Accountant	Accounts Manager
Name:	Nomi	Venka			
Sign:	Nomi				
Date:	21/10/22				
Approval limit	Upto 20k	Above 100k		Upto 20k	Above 20k

APPROVED

1 OCT 2022

P. VENKATESHWARLU
MANAGER PURCHASE

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit. 2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weighment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.

Tax Invoice

CEMEX INFRA Sy.No 312 Rampally Vill Keesara Mdl, Medchal Dist-501 301 Phone No:8367099999 GSTIN/UIN: 36AANFC3197R1ZJ State Name : Telangana, Code : 36 E-Mail : cemexinfra9@gmail.com Buyer Modi Reality Pocharam LLP 5-4-183/3&4, IInd Floor, Soham Mansion , MG Road Sec-Bad 500003 GSTIN/UIN : 36ABIFM1836H1Z7 State Name : Telangana, Code : 36	Invoice No.	Dated
	173	14-Oct-2022
	Delivery Note	Mode/Terms of Payment
	Supplier's Ref.	Other Reference(s)
	1203 TO 1208	
	Buyer's Order No.	Dated
	20220927001	29-Sep-2022
	Despatch Document No.	Delivery Note Date
	Despatched through	Destination
	Terms of Delivery	

SI No.	Description of Goods	HSN/SAC	Quantity	Rate	per	Amount
1	M25 Pump Ready Mix Concrete	38245010	21.00 cum	3,728.81	cum	78,305.01
	SGST				9 %	7,047.45
	CGST				9 %	7,047.45
	Round Off					0.09
Total			21.00 cum			Rs 92,400.00

Amount Chargeable (in words)

E. & O.E

INR Ninety Two Thousand Four Hundred Only

HSN/SAC	Taxable Value	Central Tax		State Tax		Total Tax Amount
		Rate	Amount	Rate	Amount	
38245010	78,305.01	9%	7,047.45	9%	7,047.45	14,094.90
Total	78,305.01		7,047.45		7,047.45	14,094.90

Tax Amount (in words) : **INR Fourteen Thousand Ninety Four and Ninety paise Only**

Company's Bank Details

Bank Name : **UNION BANK OF INDIA**

A/c No. : **261611100001529**

Branch & IFS Code : **RAMPALLE & UBIN0826162**

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

for CEMEX INFRA

Authorised Signatory

This is a Computer Generated Invoice



Internal memo no. 903/35/A

Annexure - B

RMC pour report

Company/ firm:	Modi Realty Pocharam LLP	Block No.:	A - BLOCK
Project:	Nilgiri heights	Flat / Villa no.:	A- block
Supplier:	Cemex infra	Slab no.:	Footing
Requisition nos.:	182210	A. Estimated quantity:	250 m3
PO nos.:	20220927001	B. Requisition quantity:	250 m3
Sign of Security	Sign of Admin	C. Actual quantity poured	138 m3
	Sign of Project Manger	D. Difference (C-A)	112 m3

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	De No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	12.10.22	13:40	14:20	14:25	6 cum	1203	14400	14450	-	-	-	-
2.	12.10.22	14:30	14:50	14:55	6 cum	1204	14400	14280	-120	-200	-	-
3.	12.10.22	15:00	15:20	15:25	7 cum	1207	16800	16910	-	-	-	-
4.	12.10.22	15:20	15:35	15:40	2 cum	1208	4800	5000	-	-	-	-
5.									-	-	-	-
6.									-	-	-	-
7.									-	-	-	-
8.									-	-	-	-
9.									-	-	-	-
10.									-	-	-	-
Total:					21 cum				-120	-200		
Remarks	Balance quantity to be receive to site . Don't close PO											

Details of RMC pour Note 1. Report to be sent on a daily basis to purchasing authority, site, admin and project audit & measurement team. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 30 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.

Purchase Order

From Company:		Modi Realty Pocharam LLP 5-4-187/3&4, IInd Floor Soham Mansion M.G. Road Secunderabad, TELANGANA, 500003 GSTNO:36ABIFM1836H127		Delivery Location: Nilgiri Heights Sy. No-27, Pocharam Hyderabad, Telangana, 502300 Vijayraj, 9849497484		Original	
Supplier Details		CEMEX INFRA Sy. no. 312, Rampally (Vill), Kesara (Mandal) Medc Rampally (Vill), Kesara (Mandal) Medc, TG, GSTIN:36AANFC3197R1ZJ G.Surender Reddy, 8367099999		PO No 20220927001 Quote No NIL		PO Date 27 Sep 2022 Quote Date 29 Sep 2022	
Supply Type		Purchase Order					
SNo.	Item Name	Qty	Rate	Dis%	Taxable Amount	GST%	
1	RMCC9497.RMC-RMC-M25---cum	250.00	3,728.81	0%	9,32,203	IGST%	0%
						CGST%	9%
						SGST%	9%
						IGST AMT	0
						CGST AMT	83,898
						SGST AMT	83,898
						Amount	11,00,000
Rupees in words : Ten Lakhs Ninety Nine Thousands Nine Hundred And Ninety Nine .eight Three Paise Only.					Total Amount ...		
					0		
					83,898		
					83,898		
					11,00,000		
Terms and Conditions:-							

PART DELIVERY DETAILS				
S.No.	Bill no.	BUIDL	DATE	AMT
1.	164	7/10/22	5,14,800/-	
2.	173	14/10/22	92,400/-	
3.				
4.				
5.				

Purchase Order

Original

RMC other terms :
RMC specification:
RMC quantity
RMC line pump:
Payment Terms :
Tax :
Delivery Date :
Delivery Location :
Bill submission:
Remarks :
Batching report + cube test report must be provided.
260 kgs of cement to be added per cum.
Payment shall be made on quantity delivered at site. All vehicles to be weighed near site
Line / boom pump charges included.
Within 30 days of delivery and on production of bill.
Inclusive of GST and all other taxes.
As per site Engineers request.
As per details given above
Vendor Shall submit proof of delivery+original invoice at head office of purchaser
Delivery at NGH Pocharam Mr Vijay-98494978484.

Accepted the above Terms And Conditions
For CEMEX INFRA

For Modli Realty Pocharam LLP
Authorised Signatory
MANISH PABRIKH
MANAGER PROJECTS
29 SEP 2022
APPROVED

Name :-
Sign:-
Date :-

Date :-

Requisition Form

Company Name	Modi Realty Pocharam LLP			Date	27 Sep 2022
Site Or Phase	Nilgiri Heights			Time	
Flat/Villa/Other	Block - B - Plinth beam, Block - A - Flat No - 1,8,9 - Slab 6			Req.No.	182210
Material required before date				ID No	20220927001

S.No	Description	Qty Required	Qty Available at Site	Order Qty	Last Rate	Inward No	Date
1	RMCU9497-RMC-RMC-M25---cum	250.00	0	250.00	4,000.00		

Remarks: Block - B - Plinth beam, Block - A - Flat No - 1,8,9 - Slab 6

Prepared By :- Vijay Raj G.

Sign:-

Date :- 27 Sep 2022

APPROVED

29 SEP 2022

Approved By:-
Sign:-
Date:-

Note: On receipt of material at site write Inward number and date in last two columns