

Remarks from site on the 'Requisition by Site Report' of purchase division

Company:	Silver Oak Villas	Date:	29-10-2022	
Site:	Silver Oak Villas part-III	Prepared by:	K.Tulasi Rani	
Report From / To	21-10-2022 to 29-10-2022(Fri to sat)	Approved by:	K Purshotham	
Report Date	29-10-2022			
List of requisitions numbers missing in the report*:				
List of requisitions where PO/WO not prepared 3 working days after requisition:				
Req No.	Req Date	Serial no of item in Req	Item Description	Reason for not preparing PO/WO#
List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:				
Req No.	Req Date	Serial no of item in Req.	Item Description	Details of discussion with supplier ^s
184617	12-09-22	1	Tiles Ispira urban-wood dark	Material not available
184657	24-09-22	1-4	Electrical cooper wire yellow color 1sq.mm and Blue & Black color 4sqmm & Insulation tapes	Material not available
184667	28-09-22	1-4	Electrical cooper wire yellow color 1sq.mm and Blue & Black color 4sqmm & Insulation tapes	Material not available
184682	03-10-22	1-3	Macharla stone Yellow, Black, Chocolate color	Supplier can delivered the material by next week
184691	10-10-22	1-9	CP sanitary Plumbing Material	Material available delivered by Monday
184692	10-10-22	1-13	CP Plumbing Material	Material available delivered by Monday
184693	10-10-22	1-9	CP sanitary Plumbing Material	Material available delivered by Monday
184697	12-10-22	1-2	Tile Grout Cement and Consumables	Material available delivered by Wednesday
184698	12-10-22	1-13	Electrical copper wires	Material available delivered by Thursday
184699	12-10-22	1-13	Electrical copper wires	Material available delivered by Thursday
184700	12-10-22	1-13	Electrical copper wires	Material available delivered by Thursday
184701	14-10-22	1-2	Number plates & Name plate	Material is ready at supplier .it will delivered by Monday
184705	14-10-22	1-13	Electrical copper wires	Material available delivered by Thursday
184707	15-10-22	1-13	Electrical copper wires	Material available delivered by Thursday
184710	15-10-22	1-9	Panel Door & Hardware Material	Material available delivered by Wednesday
184711	15-10-22	1-9	Panel Door & Hardware Material	Material available delivered by Wednesday
184712	15-10-22	1-9	Panel Door & Hardware Material	Material available delivered by Wednesday
184713	15-10-22	1-13	CP Plumbing Material	Material available delivered by Monday
184714	15-10-22	1-9	CP sanitary Plumbing Material	Material available delivered by Monday
184718	20-10-22	1-7	UPVC Windows	Supplier Can fix the windows by Wednesday

184724	22-10-22	1-24	CPVC Material		Material available delivered by Thursday	
184727	22-10-22	1-7	Wall & Floor Tiles Ultra Sprinkle & Malaysian Brown		Material available delivered by Tuesday	
184728	22-10-22	1-13	Electrical Copper Wires		Material available delivered by Thursday	
184729	26-10-22	1-5	PVC Plumbing Material		Material available delivered by Thursday	
184730	27-10-22	1-13	Electrical Copper Wires		Material available delivered by Thursday	
No. of gate passes issued this week:			1	From No.	6837	To No. 6837
Delivery van site visit on:1			21-10-22,25-10-22,27-10-22,29-10-22			
Inward report (MRN/other) & stock report emailed in pdf format to purchase?					Yes	
Items not ordered but received:						
Other corrections & remarks:						
Details of steel & cement stock						
Sl. No	ttt	Wt per mtr. - kgs	Wt. for 12 mtr rod - kgs	Stock at site - no of rods	Stock at site in Kgs	Previous stock in Kgs
1.	8mm	.395	4.74	-	-	
2.	10mm	.617	7.404	-	-	
3.	12mm	.89	10.68	-	-	
4.	16mm	1.58	18.96	-	-	
5.	20mm	2.47	29.64	-	-	
6.	25mm	3.86	46.32	-	-	
7.	32mm	6.32	75.84	-	-	
8.	Binding wire	-		Nil	Nil	Nil
OPC stock	Nil	OPC last weeks stock	Nil	PPC/PSC stock	207	PPC/PSC last weeks stock 200
Details		Project Manager		Admin Officer/Manager		Admin Audit
Sign						
Date		29-10-2022		29-10-2022		

Notes: 1. * Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to purchase@modiproperties.com, ashaiya@modiproperties.com and rajikumarn@modiproperties.com on every Saturday. 3. Admin offices shall not leave the site without completing this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5. Mention PO & MRN no. on DC's / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks - For technical details from site, For negotiations/quotations, Local purchase, For MD's approval/input, 8. \$ Suggested remarks - Ready with supplier, Supplier not contacted/, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material, 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site - purchase to write 'NA' in reply to this report. 11. Admin officers/managers must call all suppliers on a daily basis for follow-up - DO NOT CALL PURCHASE!

Remarks from site on the 'Requisition by Site Report' of purchase division

Company:	Silver Oak welfare association	Date:	29-10-2022
Site:	Silver Oak Villas -III	Prepared by:	K.Tulasi Rani
Report From / To	21-10-2022 to 29-10-2022(fri to sat)	Approved by:	K Purshotham
Report Date	29-10-2022		
List of requisitions numbers missing in the report*:			
List of requisitions where PO/WO not prepared 3 working days after requisition:			
Req No.	Req Date	Serial no of item in Req	Item Description
			Reason for not preparing PO/WO [#]
List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:			
Req No.	Req Date	Serial no of item in Req.	Item Description
			Details of discussion with supplier ^{\$}
No. of gate passes issued this week:	1	From No.	6837 To No. 6837
Delivery van site visit on:	21-10-22,25-10-22,27-10-22,29-10-22		
Inward report (MRN/other) & stock report emailed in pdf format to purchase?	Yes		
Items not ordered but received:			
Other corrections & remarks:			
Details of steel & cement stock			
Sl. No	Tor size	Wt per mtr. - kgs	Wt. for 12 mtr rod – kgs
1.	8mm	.395	4.74
2.	10mm	.617	7.404
3.	12mm	.89	10.68
4.	16mm	1.58	18.96
5.	20mm	2.47	29.64
6.	25mm	3.86	46.32
7.	32mm	6.32	75.84
8.	Binding wire	-	Nil
OPC stock	Nil	OPC last weeks stock	Nil
			PPC/PSC stock
			Nil
			PPC/PSC last weeks stock
			Nil
Details	Project Manager		Admin Officer/Manager
Sign			
Date	29-10-2022		29-10-2022

Notes: 1. * Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to purchase@modiproperties.com, ashaiya@modiproperties.com and rajumarn@modiproperties.com on every Saturday. 3. Admin offices shall not leave the site without completing this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5. Mention PO & MRN no. on DCs / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks – For technical details from site, For negotiations/quotations, Local purchase, For MDs approval/input, 8. \$ Suggested remarks - Ready with supplier, Supplier not contacted, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material, 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site – purchase to write 'NA' in reply to this report. 11. Admin officers/managers must call all suppliers on a daily basis for follow-up – DO NOT CALL PURCHASE!

Remarks from site on the 'Requisition by Site Report' of purchase division

Company:	MHPLSOV	Date:	29-10-2022
Site:	Silver Oak Villas part-III	Prepared by:	K.Tulasi Rani
Report From / To	21-10-2022 to 29-10-2022(fri to sat)	Approved by:	K Purshotham
Report Date	29-10-2022		
List of requisitions numbers missing in the report*: 185294			
List of requisitions where PO/WO not prepared 3 working days after requisition:			
Req No.	Req Date	Serial no of item in Req	Item Description
185316	17-10-22	1	Electrical Diesel Generator
185317	18-10-22	1-7	UPVC Windows
List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:			
Req No.	Req Date	Serial no of item in Req.	Item Description
185320	21-10-22	1	LED Square Surface Lights6500K
No. of gate passes issued this week:	1	From No.	6837 To No. 6837
Delivery van site visit on:	21-10-22,25-10-22,27-10-22,29-10-22		
Inward report (MRN/other) & stock report emailed in pdf format to purchase?	Yes		
sItems not ordered but received:			
Other corrections & remarks:			
Details of steel & cement stock			
Sl. No	Tor size	Wt per mtr. - kgs	Wt. for 40feet rod - kgs
1.	8mm	.395	4.50
2.	10mm	.617	7.50
3.	12mm	.89	10.67
4.	16mm	1.58	18.96
5.	20mm	2.47	29.63
6.	25mm	3.86	46.30
7.	32mm	6.32	66.67
8.	Binding wire	-	Nil
OPC stock	Nil	OPC last weeks stock	Nil
Details	Project Manager		Admin Officer/Manager
Sign			
Date	29-10-2022		29-10-2022

Notes: 1. * Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to purchase@modiproperties.com, ashaiva@modiproperties.com and rajikumarn@modiproperties.com on every Saturday. 3. Admin offices shall not leave the site without completing this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5. Mention PO & MRN no. on DCs / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks – For technical details from site, For negotiations/quotations, Local purchase, For MDs approval/input, 8. \$ Suggested remarks - Ready with supplier, Supplier not contacted/, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material, 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site – purchase to write 'NA' in reply to this report. 11. Admin officers/managers must call all suppliers on a daily basis for follow-up – DO NOT CALL PURCHASE!