

1

APPROVED BY

30 SEP 2002

AD (CMR)

Signature

1 of 1

APPROVED BY
30 SEP 2002
RAMFRASAD
Project Manager

Company / Firm :	Modi Realty Mallapur LLP				
Project :	Gulmohar Residency				
Prepared by:	Rajyalakshmi				
Date:	2022-09-24				
CONTRACTOR NAME : SREE SRINIVASA CONSTRUCTIONS					
Statement of mobilization accounts advances paid & bills received					
Period	Amount Paid	Cash Payment	Amount Adjusted towards material take from us	Loan Amount	Total Amount paid to contractor
ADVANCES PAID DETAILS					
2019-20	11,733,600	-	101,319	500,000	12,334,919
2020-21	30,969,639	600,000	474,309	-	32,043,948
2021-22	61,025,341	-	751,911	-	61,777,252
2022-23	14,462,777	-	173,504	-	14,636,281
Total	118,191,357	600,000	1,501,043	500,000	120,792,400
BILLS RECCEIVED DETAILS					
Period	Contract Value	Other Value	GST @ 18%	Bill Amount	Total bill received from contractor
2018-19	-	-	-	-	-
2019-20	7,188,496	-	1,293,929	8,482,425	8,482,425
2020-21	7,761,001	-	1,396,980	9,157,981	9,157,981
2020-21	200,000	-	-	200,000	200,000
2021-22	53,675,472	-	9,661,585	63,337,057	63,337,057
2022-23	6,328,450	-	1,139,121	7,467,571	7,467,571
Total	75,153,419	-	13,491,615	88,645,034	88,645,034
balance per tally	2022-09-24				-32,147,365



Anx - F -Summary of accounts

Annexure - F - Summary of accounts -send on the last Saturday of the month.

Estimate of work done

Name of contractor:

Sree Srinivasa Constructions B , G, Club house block

Company name:

MRMLLP

Project name:

GMR

Date:

30-09-2022

S No	Summary - of credits	Amount
1	Work completed & billed	47,226,276
2	Unbilled amount	2,748,860
3	Mobilization advance paid	-
4	Payment for increase in rate form ___ to ___	
5	Payment for increase in rate form ___ to ___	
6	Other credits ptheripral road brickwork-earthwork-footing PCC	200,000
7	G-RWP,OHT,WP Unbilled value	637,263
8	B- RWP,OHT,WP billed value	728,300
9	B- Lower basement - billed value	2,006,000
10	Club house - unbilled value - approx.	16,932,607
11	B-Upto Slab -2 Settlement amount-Earthwork-Misc billed	8,482,425
12	G Block - unbilled value - approx.	10,999,456
13	G Block -billed value - upto slab-2 settlement	8,028,218
14	B block unbilled value podium slab/columns/	700,000
15	G block - billed value	21,412,646
	Total A	120,102,052
S No	Summary - of debits	Amount
1	Amount paid	118,191,357
2	Mobilization advance adjusted	500,000
3	Other debits	
4	Debit for material transfered to contractor	1,501,043
5	Cash payment	600,000
6		
7		
8		
9		
10		
	Total B	120,792,400
	Net payable to contractor (A-B)	(690,348)

APPROVED BY

30 SEP 2022
 M. RAM PRASAD. (G.M.R.)
 Project Manager