

PURCHASE DIVISION
Advice for approval for credit to supplier

2

Date: 30/10/22		Prepared by: Ranya		Serial no.	
Supplier name: Cemex Intra				HO inward no.	
Firm/Company: SOV LLP		Project: SOV-Tu		HO received date	
PO/WO date: 16/08/22		PO/WO No.: 20220816003		Scan ID.	

Sl no.	Bill no.	Bill date	Bill amount	Original attached
1.	115	23/08/22	92,400/-	☒ Yes ☐ No
2.				☐ Yes ☐ No
3.				☐ Yes ☐ No
4.				☐ Yes ☐ No

Amount A – Bills total (Excluding Transport & Hamali Charges): 92,400/-

Proof of delivery by way of: ☐ DCs/bill ☐ Steel report ☐ RMC pour report ☐ Solid block report ☐ Installation report

MRN nos.: Pouring Report Enclosed	Proof of delivery matches MRN: ☒ Yes ☐ No
-----------------------------------	--

Amount B – Other Credits : Transportation charges: -

Amount C – Other Debits : -

Amount D (D=A+B-C) – Amount to be credited to the supplier: 92,400/-

Amount E – PO / WO value: 83,999.95

Amount F – Difference (A – E): 8,400/-

Quantity received as per PO / WO: ☒ Yes ☐ Excess received ☐ Short received ☐ Part received

Close PO / WO: ☒ Yes ☐ No – wait for balance material ☐ Other

Payment – due date: 07/11/22

Remarks: final Bill

Approved by	Purchase Officer	Purchase Manager	M D	Accountant	Accounts Manager
Name:	Ranya	Venka			
Sign:	<i>[Signature]</i>	<i>[Signature]</i>			
Date:	30/10/22				
Approval limit	Upto 20k	Above 20k	Above 100k	Upto 20k	Above 20k

APPROVED

21 OCT 2022

P. VENKATESHWARLU

MANAGER PURCHASE

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit. 2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weighment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.

Tax Invoice

CEMEX INFRA Sy.No 312 Rampally Vill Keesara Mdl, Medchal Dist-501 301 Phone No:8367099999 GSTIN/UIN: 36AANFC3197R1ZJ State Name : Telangana, Code : 36 E-Mail : cemexinfra9@gmail.com Buyer		Invoice No. 115	Dated 23-Aug-2022
Silver Oak Villas LLP 5-4-187/3 & 4 , IIInd Floor, M.G. Road, Secunderabad-500003 GSTIN/UIN : 36ADBFS3288A2Z7 State Name : Telangana, Code : 36		Delivery Note	Mode/Terms of Payment
		Supplier's Ref. 764 to 721	Other Reference(s)
		Buyer's Order No. 20220816003	Dated 16-Aug-2022
		Despatch Document No.	Delivery Note Date
		Despatched through	Destination
		Terms of Delivery	

Sl No.	Description of Goods	HSN/SAC	Quantity	Rate	per	Amount
1	M20 Pump Ready Mix Concrete	38245010	22.00 cum	3,559.32	cum	78,305.04
	SGST			9 %		7,047.45
	CGST			9 %		7,047.45
	Round Off					0.06
	Total		22.00 cum			Rs 92,400.00

E. & O.E

INR Ninety Two Thousand Four Hundred Only

HSN/SAC	Taxable Value	Central Tax		State Tax		Total Tax Amount
		Rate	Amount	Rate	Amount	
38245010	78,305.04	9%	7,047.45	9%	7,047.45	14,094.90
	Total		7,047.45		7,047.45	14,094.90

Tax Amount (in words) : **INR Fourteen Thousand Ninety Four and Ninety paise Only**

Company's Bank Details

Bank Name : UNION BANK OF INDIA

A/c No. : 261611100001529

Branch & IFS Code : RAMPALLE & UBIN0826162

for CEMEX INFRA

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

Authorised Signatory

This is a Computer Generated Invoice



Requisition Form

Company Name	Silveroak Villas LLP	Date	16 Aug 2022		
Site Or Phase	Silver Oak Villas	Time			
Supplier		Req.No.	184501		
Material required before date		ID No	20220816006		

S.No	Description	Qty Required	Qty Available at Site	Order Qty	Last Rate	Inward No	Date
1	RMCC2936-RMC-RMC-M20---cum	20	0	20	3850.00	3559/32 +18/	
Remarks		for villa no 198 and 199 Rmc purpose					
Prepared By		Meenakshi					
Sign & Date		16 Aug 2022		Sign & Date			

Note: On receipt of material at site write inward number and date in last two columns

APPROVED
 16 AUG 2022
 MINISH PARIKH
 MANAGER PROCUREMENT

APPROVED BY
 17 AUG 2022
 SOHAM MOJI
 MANAGING DIRECTOR

Purchase Order

Original

From Company:		Silveroak Villas LLP 5-4-187/3&4, IInd FloorSoham MansionM.G.Road Secunderabad, TELANGANA,500003 GSTNO:36ADBFS3288A2Z7		Delivery Location: Silver Oak Villas								
Supplier Details												
CEMEX INFRA Sy. no. 312, Rampally (Vill), Kesara (Mandal) Medc Rampally (Vill), Kesara (Mandal) Medc, TG, GSTIN:36AANFC31971ZJ				PO No 20220816003								
				PO Date 16 Aug 2022								
				Quote No NIL								
				Quote Date 16 Aug 2022								
				Supply Type Purchase Order								
				Contact Person Name G.Surender Reddy								
				Contact Num 8367099999								
				Email								
SNo.		Item Name	Qty	Rate	Dis%	Taxable Amount	GST%			Amount		
							IGST%	CGST%	SGST%	IGST AMT	CGST AMT	SGST AMT
1		RMCC2936-RMC-RMC-M20---cum	20	3,559.32	0%	71,186	0%	9%	9%	0.00	6,406.77	6,406.77
		Total Amount ..					0.00	6,406.77	6,406.77	83,999.95	83,999.95	
Rupees : Eighty Three Thousands Nine Hundred And Ninety Nine .nine Five PaiseOnly.												
Terms and Conditions:-												

APPROVED
17 AUG
SOHAM MODI
MANAGING DIRECTOR

Original

For Silveroak Villas LLP

Authorised Signatory

Name :-

Sign:-

Date :-

Accepted the above Terms And Conditions
For CEMEX INFRA

Date :-

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	MHPL	Block No.:	For V no 198 & 199 Footings purpose
Project:	SOV	Flat / Villa no.:	V.no's- 198 & 199 Footings Purpose
Supplier:	Cemex Infra	Slab no.:	-
Requisition nos.:	184501	A. Estimated quantity:	20
PO nos.:	20220816003	B. Requisition quantity:	20
Sign of Security	Sign of Admin	C. Actual quantity poured	6
		D. Difference (C-A)	14

APPROVED BY

Sign of Project Manager

[Signature]

20/08/2022

K. PURUSHOTHAM

Project Manager, S. R. R. Infra

Sl. No	Date	Time of disp from RMC plant	Time of receipt at site	Time of pour	Quantity poured	De No. / Batch no.	Specified wt (@2400 kgs/m3)	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	04.08.22	09:45	10:19	10:30	06	721	14,400	14,190	210	367/-		
2.												
3.												
4.												
5.												
6.												
7.												
8.												
9.												
10.												
Total:					06 Cumts		14,400 Kgs	14,190 Kgs	210	367/-		
Remarks												

Note: 1. Report to be sent on a daily basis to purchase @ modiproperties.com and report @ auditor modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	MHPL	Block No.:	For V no 198 & 199 Footings purpose
Project:	SOV	Flat / Villa no.:	V.no's- 198 & 199 Footings Purpose
Supplier:	Cemex Infra	Slab no.:	-
Requisition nos.:	184501	A. Estimated quantity:	20
PO nos.:	20220816003	B. Requisition quantity:	20
Sign of Security	Sign of Admin	C. Actual quantity poured	16
		D. Difference (C-A)	4

APPROVED BY
Sign of Project Manger

22 AUG 2022

K. PURSHOTHAM
Project Manager, SOV, 2nd Vias Part (III)

Sl. No	Date	Time of disp from RMC plant	Time of receipt at site	Time of pour	Quantity poured	De No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	13.08.22	13:30	13:59	14:10	06	704	14,400	14,530			19.3	22.1
2.	13.08.22	15:45	16:39	16:45	06	772	14,400	14,640			19.5	23.2
3.	13.08.22	17:40	18:15	18:25	04	775	9,600	9,960				
4.												
5.												
6.												
7.												
8.												
9.												
10.												
Total:					16 Cumts		38,400 Kgs	39,130 Kgs				
Remarks												

Note: 1. Report to be sent on a daily basis to purchase@mediproperties.com and report-auditing@mediproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at site.

