



CEMEX INFRA
READY MIX CONCRETE

DELIVERY CHALLAN

GSTIN : 36AANFC3197R1ZJ

CEMEX INFRA

Sy. No. 312, Rampally Vill, Keesara Mdl,
Medchal Dist - 501 301

Date : 10/09/2022

D.C.No **965**

To

M/s

Mehta & Modi Reality = Kowlkur LLP

Vehicle No

TS08UFI527

S.No	Grade	Particulars	Qty.	Cum.	Remarks
2	M-10	Time:- 10:15 AM	3 M ³	10 M ³	Dump

INWARD
Inward No: 13073 Dt: 10/09/22
MRN No: Dt:
Received By: Sign:
Receiver: MEHTA & MODI REALTY KOWKUR LLP

Authorised Signature



CEMEX INFRA
READY MIX CONCRETE

DELIVERY CHALLAN

GSTIN : 36AANFC3197R1ZJ

CEMEX INFRA

Sy. No. 312, Rampally Vill, Keesara Mdl,
Medchal Dist - 501 301

Date : 10/09/2022

D.C.No **963**

To

M/s

Mehta & Modi Reality = Kowlkur LLP

Vehicle No

TS08UFI527

S.No	Grade	Particulars	Qty	Cum	Remarks
1	M-10	Time:- 6:15 AM	7 M ³	7 M ³	Dump

INWARD
Inward No: 13072 Dt: 10/09/22
MRN No: Dt:
Received By: Sign:
Receiver: MEHTA & MODI REALTY KOWKUR LLP

Receiver's Signature

Authorised Signature

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	Mehta & Modi Realty Kowkur LLP	Block No:	Main road
Project:	GHT	Flat / Villa no.:	Road works
Supplier:	CEMEX INFRA	Slab no.:	-
Requisition nos.:	142190	A. Estimated quantity:	16 cub meter
PO nos.:	20220908002	B. Requisition quantity:	16 cub meter
Sign of Security	Sign of Admin	C. Actual quantity poured	10 cub meter
	Sign of Project Manger	D. Difference (C-A)	6 cub meter

Details of RMC pour

Sl. No	Date	Time of dispatch from DLC plant	Time of receipt at site	Quantity poured	Dc No / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	10-09-2022	5.30 AM	6.15 am	6.30 am	7 m3	963	16,800	16,800			
2.	10-09-2022	9.30am	10.15a m	10.30a m	3 m3	965	7,200	7,200			
Total.					10.0 m3						

Remarks

Note 1 Report to be sent on a daily basis to purchase/zimodiproperties.com and report-audit/zimodiproperties.com. 2 Report must be prepared during pour and not later. 3 Report must be sent within one working day. 4 Multiple report can be sent for one PO. 5 Weigh all vehicles. 6 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7 Site to calculate shortfall. 8 Maintain original report + weightment slips + pour reports + test reports + photographs at site.