



SRI VENKATESWARA WEIGH BRIDGE

24 HOURS SERVICE

Sy.No. 1, Plot No. 8, Yaprall Village, Alwal Mandal
Medchal Dist. Telangana State.

FULLY ELECTRONIC & COMPUTERISED 80 TONNE WEIGH BRIDGE

3023

TS08UG7605

SERIAL No. :	VEHICLE No.:
31365	11/09/2022 07:59
GROSS 12150 Kg.	DATE: 11/09/2022 TIME: 11:02
TARE 19215 Kg.	DATE: TIME:
NETT Kg.	

150/-

Party's Signature

Weighment Charges

Operator's Signature

* Our responsibility ceases once the vehicle leaves the platform.
వాహనము ప్లాట్ ఫారం విడిచిన తర్వాత మా బాధ్యత లేదు.

9502232100



CEMEX INFRA
READY MIX CONCRETE

DELIVERY CHALLAN

GSTIN : 36AANFC3197R1ZJ

CEMEX INFRA

Sy. No. 312, Rampally Vill, Keesara Mdl,
Medchal Dist - 501 301

Date: 11/09/22

D.C No. 067

To: M/s Mehta Modi Realty

Kowkur LLP

Vehicle No

7508UG7605

S.No.	Grade	Particulars	Qty	Cum.	Remarks
①	M-20	TIME : 6'45	8m ³	8m ³	DUMP

INWARD
 No: 3080 DI: 11/09/22
 Received By: [Signature]
 MODI REALTY KOWKUR LLP
 08:03

[Signature]
Authorised Signature

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	Mehta & Modi Realty Kowkur LLP	Block No.:	Main road
Project:	GHT	Flat / Villa no.:	Road works
Supplier:	CEMEX INFRA	Slab no.:	-
Requisition nos.:	142191	A Estimated quantity:	16 cub meter
PO nos.:	20220908003	B Requisition quantity:	16 cub meter
Sign of Security	Sign of Admin	C Actual quantity poured	8 cub meter
	Sign of Project Manger	D Difference (C-A)	8 cub meter

Details of RMC pour

Sl No	Date	Time of dispatch from DLC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN m2	28 days cube test strength in kN m2
1.	11-09-2022	5.50 AM	6.45 am	6.50am	8 m3	967	19,200	19,215				
2.												
Total					8 m3							

Remarks

Note 1 Report to be sent on a daily basis to purchase/modi@modirealty.com and reports-modi@modirealty.com 2 Report must be prepared during pour and not later 3 Report must be sent within one working day 4 Multiple report can be sent for one PO 5 Weight all vehicles 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/m³ If the shortfall is more than 30 kgs per load purchase to debit supplier shortfall amount on pro-rata basis 7 Site to calculate shortfall 8 Maintain original report + weighment slips + pour reports + test reports + photographs at site