

(4)

Company/ firm:	GV Research Centers Pvt Ltd.	Block No.:	Towards 4545, atrium upper basement floor cc purpose.
Project:	Imopolis	Flat / Villa no.:	
Supplier:	RDC Concrete Private limited	Slab no.:	
Requisition nos.:	206148	A. Estimated quantity:	420M3
PO nos.:	20220803001	B. Requisition quantity:	420M3
Sign of Security	Sign of Admin	C. Actual quantity poured	39M3
Sign of Security	Sign of Project Manger	D. Difference (C-A)	381M3

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	24.08.2022	08:12	09:09	09:23	07	S3635	16800	16960				
2.	24.08.2022	08:31	09:52	10:30	07	S3636	16800	16920				
3.	24.08.2022	09:29	10:12	10:42	07	S3638	16800	16780				
4.	24.08.2022	10:38	11:10	11:52	07	S3642	16800	16760				
5.	24.08.2022	11:14	12:10	12:42	07	S3644	16800	16710				
6.	24.08.2022	12:51	12:42	13:10	04	S3650	9600	9600				
7.												
8.												
Total:					39M3		93600	93730				
Remarks	As per Po quantity 420M3 but consumed only 39M3											

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weight all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.