

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	GV Research Centers Pvt Ltd.	Block No.:	Towards 45/45, atrium upper basement floor cc purpose.
Project:	Imnopolis	Flat / Villa no.:	
Supplier:	RDC Concrete Private limited	Slab no.:	
Requisition nos.:	206148	A. Estimated quantity:	420M3
PO nos.:	20220803001	B. Requisition quantity:	420M3
Sign of Security	Sign of Admin	C. Actual quantity poured	108.5M3
<i>Rejesh</i>	<i>Bas</i>	D. Difference (C-A)	311.5M3

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	28.08.2022	08:01	08:25	08:58	07	S3779	16800	16760	-			
2.	28.08.2022	08:19	08:42	09:02	07	S3780	16800	16770	-			
3.	28.08.2022	09:11	09:25	09:57	07	S3782	16800	16630	-			
4.	28.08.2022	09:50	10:25	10:54	07	S3783	16800	16820	-			
5.	28.08.2022	10:14	10:52	11:12	07	S3784	16800	16680	-			
6.	28.08.2022	11:08	11:45	11:58	07	S3785	16800	16680	-			
7.	28.08.2022	11:27	11:52	12:18	07	S3786	16800	16740	-			
8.	28.08.2022	12:03	12:42	12:59	07	S3788	16800	16480	320			
9.	28.08.2022	12:28	12:57	13:23	07	S3789	16800	16880	-			
10.	28.08.2022	13:19	13:42	14:05	07	S3791	16800	16810	-			
11.	28.08.2022	13:50	14:42	14:58	6.5	S3792	15600	15600	-			
12.	28.08.2022	16:06	16:23	16:42	08	S3796	19200	19140	-			
13.	28.08.2022	17:30	17:55	18:24	07	S3799	16800	16680	-			
14.	28.08.2022	18:19	18:42	18:55	07	S3801	16800	16360	440			
15.	28.08.2022	18:55	19:35	19:57	07	S3803	16800	17000	-			

16.	28.08.2022	69.35	20.01	20.15	03	S3805	7200	7170	-				
17.													
Total:													
Remarks	As per Po quantity 420M3 but consumed only 108.5M3												

Note: 1. Report to be sent on a daily basis to purchase@moshtracperties.com and report audit@moshtracperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at sit