

Company/ firm:	GV Research Centers Pvt Ltd.	Block No.:	Towards 4545 Slab-5 Purpose
Project:	Innopolis	Flat / Villa no.:	
Supplier:	SL RMC PLANT	Slab no.:	
Requisition nos.:	206256	A. Estimated quantity:	790M3
PO nos.:	20220910003	B. Requisition quantity:	790M3
Sign of Security	Sign of Admin	Sign of Project Manger	C. Actual quantity poured 07 M3
		D. Difference (C-A)	783M3

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	17.10.2022	14:44	15:23	16:10	07	4939	16800	16500	-			
2.												
3.												
4.												
5.												
6.												
Total:					07M3		16800	16500	-			
Remarks	As per Po quantity 790M3 but consumed only 07M3											

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weight all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at sit