


GMR Weekly Milestone Report dt,01-11-22.xlsx

Company Name		Modiproperties Pvt Ltd					
Project		GULMOHAR RESIDIENCY					
Prepared By		Ramprasad M					
Last updated on		7-Nov-22					
Block No		Block - A					
S.No	Flat No	Plinth beam casting Date	Slab casting date	Stage - I BW & internal plastering completion date	Stage II Completion date (Flooring, Bathroom Tiles, 1st Coat Painting)	Stage III completion date	Remarks
1	A - 101	NA	24-07-20	23-09-20	02-11-20	17-11-20	interior work
2	A - 102	27-12-19	24-07-20	26-12-20	03-05-21	20-10-21	handedover
3	A - 103	27-12-19	11-07-20	14-12-20	01-06-21	20-10-21	handedover
4	A - 104	27-12-19	11-07-20	19-12-20	03-05-21	20-10-21	occupied
5	A - 105	17-12-19	11-07-20	14-12-20	03-05-21	01-11-21	
6	A - 106	27-12-19	11-07-20	19-12-20	07-06-21	01-11-21	interior work
7	A - 107	06-01-20	11-07-20	14-12-20	07-06-21	01-11-21	possession letter
8	A - 108	18-01-20	24-07-20	19-12-20	01-06-21	20-10-21	handedover
9	A - 109	N/A	24-07-20	22-09-20	02-11-20	17-11-20	occupied
10	A - 201	N/A	20-10-20	31-01-21			unsold
11	A - 202		20-10-20	06-03-21			unsold
12	A - 203		10-10-20	06-03-21	11-1-2022	25-02-22	Model flat
13	A - 204		10-10-20	31-01-21			unsold
14	A - 205		10-10-20	28-12-20	03-05-21	01-11-21	occupied
15	A - 206		10-10-20	14-01-21			unsold
16	A - 207		10-10-20	06-03-21	11-1-2022	25-02-22	Model flat
17	A - 208		20-10-20	06-03-21			unsold
18	A - 209	N/A	20-10-20	06-03-21	14-06-21	14-02-22	
19	A - 301	N/A	05-12-20	27-03-21	25-08-21	01-11-21	
20	A - 302		05-12-20	27-03-21	03-05-21	06-11-21	handedover
21	A - 303		24-11-20	11-03-21	31-08-21	09-01-22	occupied
22	A - 304		24-11-20	11-03-21	14-06-21	06-11-21	occupied
23	A - 305		24-11-20	15-03-21	19-07-21	01-11-21	
24	A - 306		24-11-20	06-03-21	15-09-21	25-02-22	handedover
25	A - 307		24-11-20	11-03-21	14-06-21	10-01-22	handedover
26	A - 308		05-12-20	11-03-21	03-05-21	10-01-22	possession letter
27	A - 309	N/A	05-12-20	27-03-21	06-10-21	14-02-22	occupied
28	A - 401	N/A	31-12-20	03-05-21	25-08-21	14-02-22	
29	A - 402		31-12-20	26-04-21	17-08-21	25-02-22	possession letter
30	A - 403		31-12-20	26-04-21	28-06-21	10-01-22	possession letter
31	A - 404		31-12-20	26-04-21	21-09-21	09-01-22	occupied
32	A - 405		31-12-20	26-04-21	15-09-21	14-02-22	
33	A - 406		31-12-20	10-05-21	31-08-21	25-02-22	occupied
34	A - 407		31-12-20	26-04-21	21-09-21	10-01-22	interior work
35	A - 408		31-12-20	26-04-21	25-08-21	14-02-22	occupied
36	A - 409	N/A	31-12-20	03-05-21	25-08-21	25-02-22	interior work
37	A - 501	N/A	21-02-21	23-06-21	20-10-21	12-01-22	occupied
38	A - 502		21-02-21	08-06-21	11-11-21	12-01-22	possession letter
39	A - 503		21-02-21	08-06-21	28-11-21	14-02-22	handedover
40	A - 504		21-02-21	23-06-21	20-10-21	05.02.22	occupied
41	A - 505		21-02-21	23-06-21	01-11-21	14-02-22	possession letter
42	A - 506		21-02-21	23-06-21	28-11-21	25-02-22	possession letter
43	A - 507		21-02-21	08-06-21	01-11-21	25-02-22	occupied
44	A - 508		21-02-21	28-06-21	28-11-21	25-02-22	occupied
45	A - 509	N/A	21-02-21	28-06-21	16-12-21	25-02-22	

APPROVED BY

07 NOV 2022
M. RAM PRASAD (G.M.R.)
Project Manager

Company Name		Modiproperties Pvt Ltd				
Project		GULMOHAR RESIDENCY				
Prepared By		Ramprasad				
Last updated on		7-Nov-22				
Block No		Block -B				
S No	Flat No	Punch beam casting Date	Slab casting date	Stage - I BW & internal plastering completion date	Stage II Completion date (Flooring, Bathroom Tiles, 1st Coat Painting)	Stage III completion date Remarks
1	B-101	N/A	18-03-2020	19-12-20	15-09-21	19-06-22
2	B-102	N/A	08-03-2020	26-12-20	15-09-21	01-08-22
3	B-103	N/A	08-03-2020	19-12-20	15-09-21	18-05-22
4	B-104	N/A	08-03-2020	20-08-20	02-11-20	17-11-20 Model flat
5	B-105	N/A	08-03-2020	20-08-20	02-11-20	17-11-20 Sales office
6	B-106	N/A	08-03-2020	15-10-20	19-06-22	Previously Site office
7	B-107	N/A	08-03-2020	19-12-20	01-11-21	01.04.222 occupied
8	B-108	N/A	18-03-2020	19-12-20	15-09-21	18-05-22
9	B-201	N/A	19-09-2020	29-12-20		unsold
10	B-202	N/A	19-09-2020	15-01-21		unsold
11	B-203	N/A	23-06-2020	15-01-21		unsold
12	B-204	N/A	23-06-2020	15-01-21	15-09-21	28-02-22 occupied
13	B-205	N/A	23-06-2020	15-01-21	15-09-21	28-02-22
14	B-206	N/A	23-06-2020	29-12-20		unsold
15	B-207	N/A	19-09-2020	19-12-20		unsold
16	B-208	N/A	19-09-2020	19-12-20		unsold
17	B-301	N/A	20-10-2020	02-03-21	28.03.22	02.04.2022
18	B-302	N/A	20-10-2020	02-03-21	1-Dec-22	28-02-22
19	B-303	N/A	28-09-2020	02-03-21	06-11-21	25-03-22
20	B-304	N/A	28-09-2020	02-03-21	15-09-21	01.04.2022 occupied
21	B-305	N/A	28-09-2020	24-03-21	15-09-21	28-02-22 Possession letter
22	B-306	N/A	28-09-2020	31-01-21	15-10-22	20-10-22 occupied
23	B-307	N/A	20-10-2020	02-03-21	24-12-21	02.04.2022 occupied
24	B-308	N/A	20-10-2020	31-01-21	15-09-21	03.04.2022
25	B-401	N/A	13-11-2020	12-03-21	04-01-22	18.04.2022
26	B-402	N/A	13-11-2020	27-03-21	15-09-21	25-03-22 Possession letter
27	B-403	N/A	24-10-2020	27-03-21	13-01-22	05.04.2022
28	B-404	N/A	24-10-2020	02-03-21	01-11-21	25-03-22
29	B-405	N/A	24-10-2020	02-03-21	15-09-21	25-03-22 Possession letter
30	B-406	N/A	24-10-2020	24-03-21	13-01-22	10.04.2022
31	B-407	N/A	13-11-2020	12-03-21	13-01-22	10.04.2022
32	B-408	N/A	13-11-2020	02-03-21	15-09-21	10.04.2022
33	B-501	N/A	12-Dec-20	26-04-21	25-02-22	18.04.2022
34	B-502	N/A	12-Dec-20	30-04-21	04-01-22	25-03-22
35	B-503	N/A	20-11-2020	30-04-21	25-02-22	25-03-22
36	B-504	N/A	20-11-2020	26-04-21	24-12-21	25-03-22
37	B-505	N/A	20-11-2020	28-06-21	24-12-21	19.04.2022 occupied
38	B-506	N/A	20-11-2020	28-06-21	25-02-22	19.04.2022
39	B-507	N/A	12-Dec-20	30-04-21	13-01-22	15.04.2022
40	B-508	N/A	12-Dec-20	26-04-21	24-12-21	01.04.2022
41	B-601	N/A	29-06-21	01-11-21	25-02-22	30-06-22 Possession letter
42	B-602	N/A	29-06-21	20-10-21	01-08-22	
43	B-603	N/A	26-05-21	20-10-21	01.04.2022	
44	B-604	N/A	26-05-21	20-10-21	25-02-22	18-05-22 occupied
45	B-605	N/A	26-05-21	20-10-21	25-02-22	30-06-22 occupied
46	B-606	N/A	29-06-21	20-10-21		unsold
47	B-607	N/A	29-06-21	20-10-21		unsold
48	B-608	N/A	29-06-21	20-10-21	25-02-22	18-05-22 occupied

APPROVED BY
07/NOV/2022
M RAM PRASAD (GNMR)
Project Manager

GMR Weekly Milestone Report dt:04-11-22.xlsx

Company Name		Modiproperties Pvt Ltd			
Project		GULMOHAR RESIDENCY			
Prepared By					
Last updated on		7-Nov-22			
Block No	Block - C				
	Plinth beam casting Date	Slab casting date	Stage - I BW & internal plastering completion date	Completion date (Flooring, Bathroom Tiles, 1st Coat)	Remarks
S No	Flat No				
1 C - 101	12-03-21	13-09-21	30-11-21		Stage-2 works in progress
2 C - 102	12-03-21	13-09-21	30-11-21		Stage-2 works in progress
3 C - 103	12-03-21	08-09-21	30-11-21		Stage-2 works in progress
4 C - 104	12-03-21	08-09-21	30-11-21		Stage-2 works in progress
5 C - 105	12-03-21	08-09-21	30-11-21		Stage-2 works in progress
6 C - 106	12-03-21	13-09-21	30-11-21		Stage-2 works in progress
7 C - 107	12-03-21	13-09-21	30-11-21		Stage-2 works in progress
8 C - 201	12-03-21	20-10-21	04-01-22		
9 C - 202	12-03-21	20-10-21	04-01-22		
10 C - 203	12-03-21	10-10-21	04-01-22		
11 C - 204	12-03-21	10-10-21	04-01-22		Stage-2 works in progress
12 C - 205	12-03-21	20-10-21	04-01-22		
13 C - 206	12-03-21	20-10-21	04-01-22		
14 C - 207	12-03-21	20-10-21	04-01-22		Stage-2 works in progress
15 C - 301	12-03-21	26-11-21	26-02-22		Stage-2 works in progress
16 C - 302	12-03-21	26-11-21	26-02-22		
17 C - 303	12-03-21	26-11-21	26-02-22		
18 C - 304	12-03-21	26-11-21	26-02-22		Stage-2 works in progress
19 C - 305	12-03-21	26-11-21	26-02-22		Stage-2 works in progress
20 C - 306	12-03-21	26-11-21	26-02-22		Stage-2 works in progress
21 C - 307	12-03-21	26-11-21	26-02-22		Stage-2 works in progress
22 C - 401	12-03-21	22-01-07	14-03-22		
23 C - 402	12-03-21	22-01-07	14-03-22		
24 C - 403	12-03-21	21-12-21	14-03-22		
25 C - 404	12-03-21	21-12-21	14-03-22		
26 C - 405	12-03-21	21-12-21	14-03-22		
27 C - 406	12-03-21	22-01-07	14-03-22		
28 C - 407	12-03-21	22-01-07	14-03-22		
29 C - 501	12-03-21	10-02-22	28-04-22		Stage-1 works in progress
30 C - 502	12-03-21	10-02-22	28-04-22		Stage-1 works in progress
31 C - 503	12-03-21	10-02-22	14-03-22		Stage-1 works in progress
32 C - 504	12-03-21	10-02-22	14-03-22		Stage-1 works in progress
33 C - 505	12-03-21	10-02-22	28-04-22		Stage-1 works in progress
34 C - 506	12-03-21	10-02-22	28-04-22		Stage-1 works in progress
35 C - 507	12-03-21	10-02-22	16-04-22		Stage-1 works in progress
36 C - 601	12-03-21	08-06-22	25-08-22		Stage-1 works in progress
37 C - 602	12-03-21	15-04-22	01-08-22		
38 C - 603	12-03-21	03-03-22	15-06-22		
39 C - 604	12-03-21	03-03-22	15-06-22		
40 C - 605	12-03-21	03-03-22	15-06-22		
41 C - 606	12-03-21	15-04-22	28-07-22		
42 C - 607	12-03-21	08-06-22	01-08-22		

APPROVED BY
07 NOV 2022
M. RMA PRASAD. (G.M.R.)
Project Manager

Company Name		Modiproperties.Pvt Ltd					
Project		GULMOHAR RESDIENCY					
Prepared By							
Last updated on		7/Nov/22					
Block No		Block - D					
S.No	Flat No	Plinth beam casting Date	Slab casting date	Stage - I BW & internal plastering completion date	Stage II Completion date (Flooring, Bathroom Tiles, 1st Coat Painting)	Stage III completion date	Remarks
1	D - 101	08-06-21	28-07-21	01-08-22			unsold
2	D - 102	08-06-21	28-07-21	14-02-22			unsold
3	D - 103	12-03-21	25-07-21	04-01-22			unsold
4	D - 104	12-03-21	25-07-21	04-01-22			unsold
5	D - 105	12-03-21	25-07-21	04-01-22	02-06-22		
6	D - 106	12-03-21	25-07-21	04-01-22	02-06-22		
7	D - 107	08-06-21	28-07-21	14-02-22			false ceiling
8	D - 108	08-06-21	28-07-21	14-02-22	02-06-22		
9	D - 201	08-06-21	18-08-21	14-02-22			unsold
10	D - 202	08-06-21	18-08-21	14-02-22			unsold
11	D - 203	12-03-21	18-08-21	14-02-22			unsold
12	D - 204	12-03-21	18-08-21	14-02-22			unsold
13	D - 205	12-03-21	18-08-21	14-02-22			Customer to provide tiles
14	D - 206	12-03-21	18-08-21	14-02-22			unsold
15	D - 207	08-06-21	18-08-21	14-02-22			unsold
16	D - 208	08-06-21	18-08-21	14-02-22	07-07-22		
17	D - 301	08-06-21	08-09-21	14-03-22	15-09-22		
18	D - 302	08-06-21	08-09-21	14-03-22	07-07-22		
19	D - 303	12-03-21	08-09-21	14-03-22	07-07-22		
20	D - 304	12-03-21	08-09-21	14-03-22			Customer to provide tiles
21	D - 305	12-03-21	08-09-21	14-03-22	07-07-22		
22	D - 306	12-03-21	08-09-21	14-03-22	09-08-22		
23	D - 307	08-06-21	08-09-21	14-03-22	09-08-22		
24	D - 308	08-06-21	08-09-21	14-03-22	10-07-22		
25	D - 401	08-06-21	27-09-21	18-05-22	07-09-22		
26	D - 402	08-06-21	27-09-21	18-05-22	09-08-22		
27	D - 403	12-03-21	27-09-21	18-05-22	15-09-22		
28	D - 404	12-03-21	27-09-21	18-05-22	07-09-22		
29	D - 405	12-03-21	27-09-21	18-05-22	15-09-22		
30	D - 406	12-03-21	27-09-21	18-05-22	07-09-22		
31	D - 407	08-06-21	27-09-21	18-05-22	11-08-22		
32	D - 408	08-06-21	27-09-21	18-05-22	29-10-22		
33	D - 501	08-06-21	20-10-21	01-06-22	15-09-22		
34	D - 502	08-06-21	20-10-21	05-06-22	29-10-22		
35	D - 503	12-03-21	20-10-21	05-06-22	29-10-22		
36	D - 504	12-03-21	20-10-21	05-06-22			tiles laying
37	D - 505	12-03-21	20-10-21	05-06-22			false ceiling
38	D - 506	12-03-21	20-10-21	05-06-22	15-09-22		
39	D - 507	08-06-21	20-10-21	01-06-22			Customer to provide tiles
40	D - 508	08-06-21	20-10-21	01-06-22			door shutters
41	D - 601	08-06-21	14-11-21	01-08-22			false ceiling
42	D - 602	08-06-21	14-11-21	25-07-22			false ceiling
43	D - 603	12-03-21	14-11-21	25-07-22			Customer to provide tiles
44	D - 604	12-03-21	14-11-21	01-08-22			false ceiling
45	D - 605	12-03-21	14-11-21	25-07-22			false ceiling
46	D - 606	12-03-21	14-11-21	01-08-22			false ceiling
47	D - 607	08-06-21	14-11-21	01-08-22			false ceiling
48	D - 608	08-06-21	14-11-21	25-07-22			false ceiling

APPROVED BY

07 NOV 2022

M. RAM PRASAD. (G.M.R.)
Project Manager

Company Name Modiproperties.Pvt Ltd							
Project		GULMOHAR RESDIENCY					
Prepared By							
Last updated on							
Block No		Block - E					
S.No	Flat No	Plinth beam casting Date	Slab casting date	Stage - I BW & internal plastering completion date	Stage II Completion date (Flooring, Bathroom Tiles, 1st Coat Painting)	Stage III completion date	Remarks
1	E - 101						
2	E - 102						
3	E - 103						
4	E - 104						
5	E - 105						
6	E - 106						
7	E - 107						
8	E - 201						
9	E - 202						
10	E - 203						
11	E - 204						
12	E - 205						
13	E - 206						
14	E - 207						
15	E - 301						
16	E - 302						
17	E - 303						
18	E - 304						
19	E - 305						
20	E - 306						
21	E - 307						
22	E - 401						
23	E - 402						
24	E - 403						
25	E - 404						
26	E - 405						
27	E - 406						
28	E - 407						
29	E- 501						
30	E- 502						
31	E- 503						
32	E- 504						
33	E- 505						
34	E- 506						
35	E- 507						
36	E- 601						
37	E- 602						
38	E- 603						
39	E- 604						
40	E- 605						
41	E- 606						
42	E- 607						

APPROVED BY

07 NOV 2022

M. RAM KRASAD. (G.M.F.)

Project Manager

GMR Weekly Milestone Report dt:07-11-22.xlsx

Company Name Modproperties Pvt Ltd					
Project	IOHAR RESIDENCY				
Prepared By:					
Last updated on	7-Nov-22				
Block No	Block - G				

APPROVED BY

M. RAJ PRASAD, (GMR)
Project Manager

Company Name		Modiproperties Pvt Ltd					
Project		GULMOHAR RESIDENCY					
Prepared By		7-Nov-22					
Last updated on		Block - H					
Block No							
S.No	Flat No	Plinth beam casting Date	Slab casting date	Stage - I BW & internal plastering completion date	Completion date (Flooring, Bathroom Tiles, 1st Coat Painting)	Stage III completion date	Remarks
1	H - 101	24-12-21	09-06-22				Brickwork in progress
2	H - 102	24-12-21	09-06-22				Brickwork in progress
3	H - 103	24-12-21	09-06-22				Brickwork in progress
4	H - 104	24-12-21	09-06-22				Brickwork in progress
5	H - 105	24-12-21	09-06-22				Brickwork in progress
6	H - 106	24-12-21	09-06-22				Brickwork in progress
7	H - 107	24-12-21	09-06-22				Brickwork in progress
8	H - 201	24-01-22	16-07-22				
9	H - 202	24-01-22	23-07-22				
10	H - 203	24-01-22	20-06-22				
11	H - 204	24-01-22	20-06-22				
12	H - 205	24-01-22	20-06-22				
13	H - 206	24-01-22	23-07-22				
14	H - 207	24-01-22	16-07-22				
15	H - 301	24-01-22	26-08-22				
16	H - 302	24-01-22	26-08-22				
17	H - 303	24-01-22	26-08-22				
18	H - 304	24-01-22	23-07-22				
19	H - 305	24-01-22	23-07-22				
20	H - 306	24-01-22	23-07-22				
21	H - 307	24-01-22	26-08-22				
22	H - 401	24-01-22	25-09-22				
23	H - 402	24-01-22	25-09-22				
24	H - 403	24-01-22	08-08-22				
25	H - 404	24-01-22	08-08-22				
26	H - 405	24-01-22	08-08-22				
27	H - 406	24-01-22	25-09-22				
28	H - 407	24-01-22	25-09-22				
29	H - 501	24-01-22	25-10-22				
30	H - 502	24-01-22	25-10-22				
31	H - 503	24-01-22	30-08-22				
32	H - 504	24-01-22	30-08-22				
33	H - 505	24-01-22	30-08-22				
34	H - 506	24-01-22	25-10-22				
35	H - 507	24-01-22	25-10-22				
36	H - 601	24-01-22					centring work in progress
37	H - 602	24-01-22					centring work in progress
38	H - 603	24-01-22	01-10-22				
39	H - 604	24-01-22	01-10-22				
40	H - 605	24-01-22	01-10-22				
41	H - 606	24-01-22					centring work in progress
42	H - 607	24-01-22					centring work in progress

APPROVED BY
07 NOV 2022
M. RAM PRASAD (GMR)
Project Manager

Company Name		Modiproperties Pvt Ltd					
Project		GULMOHAR RESIDENCY					
Prepared By							
Last updated on		7-Nov-22					
Block No		Block - F					
S.No	Flat No	Plinth beam casting Date	Slab casting date	Stage - I BW & internal plastering completion date	Stage II Completion date (Flooring, Bathroom Tiles, 1st Coat Painting)	Stage III completion date	Remarks
1	F - 101	14-11-20	12-12-20	30-04-21		11-01-22	08-10-22
2	F - 102	14-01-21	08-02-21	16-08-21		22-03-22	08-10-22
3	F - 103	31-05-21	01-08-21	04-01-22		15-06-22	08-10-22
4	F - 104	26-05-21	01-08-21	04-01-22		15-06-22	08-10-22
5	F - 105	14-01-21	08-02-21	03-08-21			unsold
6	F - 106	14-11-20	12-12-20	30-04-21		11-01-22	20-10-22
7	F - 201	14-11-20	30-12-20	08-06-21			mortgage flat
8	F - 202	14-01-21	19-03-21	05-10-21			mortgage flat
9	F - 203	31-05-21	03-09-21	14-02-22			mortgage flat
10	F - 204	26-05-21	03-09-21	14-02-22			mortgage flat
11	F - 205	14-01-21	19-03-21	08-09-21			mortgage flat
12	F - 206	14-11-20	30-12-20	08-06-21			mortgage flat
13	F - 301	14-11-20	10-02-21	14-06-21		14-03-22	24-10-22
14	F - 302	14-01-21	23-06-21	28-11-21		18-07-22	24-10-22
15	F - 303	31-05-21	16-09-21	28-02-22		07-09-22	
16	F - 304	26-05-21	16-09-21	14-03-22		16-07-22	24-10-22
17	F - 305	14-01-21	23-06-21	28-11-21		18-07-22	24-10-22
18	F - 306	14-11-20	10-02-21	14-06-21		14-03-22	24-10-22
19	F - 401	14-11-20	06-03-21	25-08-21		14-03-22	ready for QC stage-3
20	F - 402	14-01-21	30-08-21	25-03-22		10-08-22	Stage 3 progress
21	F - 403	31-05-21	26-10-21	14-02-22		10-08-22	Stage 3 progress
22	F - 404	26-05-21	26-10-21	14-02-22		10-08-22	Stage 3 progress
23	F - 405	14-01-21	30-08-21	28-02-22		10-08-22	Stage 3 progress
24	F - 406	14-11-20	06-03-21	25-08-21		14-03-22	ready for QC stage-3
25	F - 501	14-11-20	19-03-21	14-02-22		15-06-22	ready for QC stage-3
26	F - 502	14-01-21	16-09-21	25-03-22		10-08-22	Stage 3 progress
27	F - 503	31-05-21	02-11-21	25-03-22		15-09-22	
28	F - 504	26-05-21	02-11-21	25-03-22		07-09-22	Stage 3 progress
29	F - 505	14-01-21	16-09-21	25-03-22			tiles work
30	F - 506	14-11-20	19-03-21	14-02-22		15-06-22	ready for QC stage-3
31	F - 601	14-11-20	07-08-21	28-04-22		16-07-22	ready for QC stage-3
32	F - 602	14-01-21	20-10-21	28-04-22		10-08-22	Stage 3 progress
33	F - 603	31-05-21	28-11-21	28-04-22		10-08-22	Stage 3 progress
34	F - 604	26-05-21	28-11-21	28-04-22			Unsold
35	F - 605	14-01-21	20-10-21	28-04-22			ready for QC stage-3
36	F - 606	14-11-20	07-08-21	28-04-22		16-07-22	

