

PURCHASE DIVISION
Advice for approval for credit to supplier

Date:		16/11/22		Prepared by		Asha Hothi		Serial no.		10520	
Supplier name		Cemex Infra						HO inward no.			
Firm/Company		MRM LLP		Project		GMR		HO received date			
PO/WO date		17/8/22		PO/WO No.		20220817001		Scan ID.			
Sl no.	Bill no.			Bill date		Bill amount			Original attached		
1.	148			19/9/22		44,100/-			☒ Yes ☐ No		
2.									☐ Yes ☐ No		
3.									☐ Yes ☐ No		
4.									☐ Yes ☐ No		
Amount A – Bills total (Excluding Transport & Hamali Charges):								44,100/-			
Proof of delivery by way of: ☐ DCs/bill ☐ Steel report ☐ RMC pour report ☐ Solid block report ☐ Installation report											
MRN nos.:							Proof of delivery matches MRN		☐ Yes ☐ No		
Amount B – Other Credits : Transportation charges								-			
Amount C – Other Debits :								-			
Amount D (D=A+B-C) – Amount to be credited to the supplier:								44,100/-			
Amount E – PO / WO value:								1,25,000/-			
Amount F – Difference (A – E):								81,900/-			
Quantity received as per PO /WO				☐ Yes ☐ Excess received ☐ Short received ☒ Part received							
Close PO / WO				☐ Yes ☒ No – wait for balance material ☐ Other							
Payment – due date				21/11/22							
Remarks: Part bill											
Approved by		Purchase Officer		Purchase Manager		M D		Accountant		Accounts Manager	
Name:				APPROVED 16 NOV 2022 MINISH PARIKH MANAGER PROCUREMENT							
Sign:											
Date											
Approval limit		Upto 20k		Above 20k		Above 100k		Upto 20k		Above 20k	

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit. 2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weighment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.

Tax Invoice

CEMEX INFRA

Sy.No 312 Rampally Vill
Keesara Mdl, Medchal Dist-501 301
Phone No:8367099999
GSTIN/UIN: 36AANFC3197R1ZJ
State Name : Telangana, Code : 36
E-Mail : cemexinfra9@gmail.com

Buyer

Modi Reality Mallapur LLP

5-4-187/3&3, II Nd Floor, Sohan Mansion MG Road
Secunderabad
GSTIN/UIN : 36AAEFM1459R1ZP
State Name : Telangana, Code : 36

Invoice No.

148

Dated

19-Sep-2022

Delivery Note

Mode/Terms of Payment

Supplier's Ref.

975 to 989

Other Reference(s)

Buyer's Order No.

20220817001

Dated

17-Aug-2022

Despatch Document No.

Delivery Note Date

Despatched through

Destination

Terms of Delivery

Sl No.	Description of Goods	HSN/SAC	Quantity	Rate	per	Amount
1	M20 Pump Ready Mix Concrete	38245010	10.50 cum	3,559.32	cum	37,372.86
	SGST				9 %	3,363.56
	CGST				9 %	3,363.56
	Round Off					0.02
Total			10.50 cum			Rs 44,100.00

Amount Chargeable (in words)

INR Forty Four Thousand One Hundred Only

E. & O.E

HSN/SAC	Taxable Value	Central Tax		State Tax		Total
		Rate	Amount	Rate	Amount	Tax Amount
38245010	37,372.86	9%	3,363.56	9%	3,363.56	6,727.12
Total	37,372.86		3,363.56		3,363.56	6,727.12

Tax Amount (in words) : INR Six Thousand Seven Hundred Twenty Seven and Twelve paise Only

Company's Bank Details

Bank Name : UNION BANK OF INDIA

A/c No. : 261611100001529

Branch & IFS Code : RAMPALLE & UBIN0826162

for CEMEX INFRA

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

Authorised Signatory

This is a Computer Generated Invoice



Purchase Order

Original

RMC other terms :
Batching report + cube test report must be provided.
RMC specification:
220 kgs of cement to be added per cum.
RMC quantity
Payment shall be made on quantity delivered at site. All vehicles to be weighed near site
RMC line pump:
Line / boom pump charges included.
Payment Terms :
Within 30 days of delivery and on production of bill.
Tax :
Inclusive of GST and all other taxes.
Delivery Date :
Within As per site engineer request.
Delivery Location :
As per details given above
Bill submission:
Vendor Shall submit proof of delivery + original invoice at head office of purchaser
Remarks :
Delivery at GMR Mallapur Contact Person Mr Rampasad-830938133.

For Modi Realty Mallapur B.P
Authorised Signatory
Name :-
Sign:-
Date :-

17 AUG 2022

Accepted the above Terms And Conditions
For CEMEX INFRA

Date :-

Purchase Order

BAC CONF 10

Original

From Company:

Modi Realty Mallapur LLP
5-4-187/3&4, 11nd Floor, Soham Mansion, M.G. Road
Secunderabad, TELANGANA, 500003
GSTNO:36AAEFM1459R1ZP

Delivery Location:

Gulmohar Residency
Survey No 19, Mallapur, Hyderabad, NEXT to NFC Rai
Hyderabad, Telangana, 500076
Ramprasad
9802211011

Supplier Details

CEMEX INFRA
Sy. no. 312, Rampally (VIII), Kesara (Mandal) Medc
Rampally (VIII), Kesara (Mandal) Medc, TG,
GSTIN:36AANFC3197R1ZJ

PO No	20220817001
PO Date	17 Aug 2022
Quote No	NIL
Quote Date	17 Aug 2022
Supply Type	Purchase Order
Contact Person Name	G.Surender Reddy
Contact Num	8367099999
Email	

SNo.	Item Name	Qty	Rate	Dis%	Taxable Amount	GST%						Amount
						IGST%	CGST%	SGST%	IGST AMT	CGST AMT	SGST AMT	
1	RMCC2936-RMC-RMC-M20--cum	30	3,559.32	0%	1,06,780	0%	9%	9%	0.00	9,610.16	9,610.16	1,25,999.92
Total Amount ...									0.00	9,610.16	9,610.16	1,25,999.92

Rupees : One Lakh Twenty Five Thousands Nine Hundred And Ninety Nine .nine Three PaiseOnly.

Rupees : One Lakh Twenty Five Thousands Nine Hundred And Ninety Nine nine Three Paise Only.

Terms and Conditions:-

17 AUG 2022

APPROVAL

PART DELIVERY DETAILS				Amount
S.no.	Bill no.	Bill Dt.		
1.	148	19/9/22		44,100/-
2.				
3.				
4.				

APPROVED BY
18 AUG 2022
SOHAM MODI
MANAGING DIRECTOR

Requisition Form

Company Name	Modi Realty Mallapur LLP	Date	17 Aug 2022
Site Or Phase	Gulmohar Residency	Time	
Supplier		Req.No.	193663
Material required before date		ID No	20220817001

S.No	Description	Qty Required	Qty Available at Site	Order Qty	Last Rate	Inward No	Date
1	RMCC2936-RMC-RMC-M20---cum	30	0	30	3850.00		

Remarks	c block projection ,OTS ,OHT slabs and OHT walls		
Prepared By	Rajashekar		
Sign & Date	17 Aug 2022	Sign & Date	

Note: On receipt of material at site write inward number and date in last two columns


 17 AUG 2022
 SOHAM MOJI
 MANAGING DIRECTOR


 18 AUG 2022
 SOHAM MOJI
 MANAGING DIRECTOR

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	Modi Reality Mallapur LLP	Block No.:	F-Block
Project:	Gulmohar Residency	Flat / Villa no.:	East side drive way retaining wall purpose.
Supplier:	CEMEX INFRA	Slab no.:	-
Requisition nos.:	193663	A. Estimated quantity:	30M3(M20)
PO nos.:	20220817001	B. Requisition quantity:	30M3
	Sign of Admin	C. Actual quantity poured	4.5M3
	Sign of Project Manager	D. Difference (C-A)	25.5M3

Details of RMC pour

Sl.	Date	Time of dispatch h from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	13.09.22	13:21	13:44	14:00	4.5M3	975	10800	10750	-50			
2.												
3.												
4.												
5.												
6.												
7.												
8.												
9.												
10.												
Total:					4.5M3		10800	10750	-50			
Remarks	Po not to be closed.											

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at site.

Internal memo no. 903/35/A

Annexure - B

RMC pour report

Company/ firm:	Modi Reality Mallapur LLP	Block No.:	D-block
Project:	Gulmohar Residency	Flat / Villa no.:	retaining wall purpose.
Supplier:	CEMEX INFRA	Slab no.:	-
Requisition nos.:	193663	A. Estimated quantity:	30M3(M20)
PO nos.:	20220817001	B. Requisition quantity:	30M3
	Sign of Admin	Sign of Project Manager	6M3
		C. Actual quantity poured	24M3
		D. Difference (C-A)	

Details of RMC pour

Sl.	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	De No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	16.09.22	14:15	14:35	14:55	6M3	989	14400	14610	+210			
2.												
3.												
4.												
5.												
6.												
7.												
8.												
9.												
10.												
Total:					6.5M3		10800	10750	+210			
Remarks	Po not to be closed.											

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site