

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	Modi Reality Mallapur LLP	Block No.:	-
Project:	Gulmohar Residency	Flat / Villa no.:	PERIPHERAL ROAD WORK PURPOSE.
Supplier:	CEMEX INFRA	Slab no.:	-
Requisition nos.:	208184	A. Estimated quantity:	60M3(M20)
PO nos.:	20221103008	B. Requisition quantity:	60M3
Sign of Security	Sign of Admin	C. Actual quantity poured	60M3
Sign of Project Manager		D. Difference (C-A)	0

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured (m ³)	Dc No. / Batch no.	Specified wt @2400 kgs/m ³	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m ²	28 days cube test strength in kN/m ²
1.	26.10.22	11:58	12:15	12:35	8M3	1264	19200	19400	+200			
2.	26.10.22	12:14	12:30	12:45	6M3	1265	14400	14460	+60			
3.	26.10.22	12:31	12:45	12:55	6M3	1266	14400	14600	+200			
4.	26.10.22	12:53	13:10	13:45	6M3	1267	14400	14450	+50			
5.	26.10.22	13:17	13:55	14:00	8M3	1268	19200	19380	+180			
6.	26.10.22	14:02	14:35	14:55	6M3	1269	14400	14500	+100			
7.	26.10.22	14:54	15:15	15:45	8M3	1270	19200	19420	+220			
8.	26.10.22	15:22	15:35	16:00	6M3	1271	14400	14390	-10			
9.	26.10.22	17:46	17:55	18:00	6M3	1272	14400	16300	+1900			
10.												
11.												
Total					60M3		144000	146900	+2900			

Remarks

PO to be closed.

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net