

RMC pour report

Company/ firm:	Modi Reality Mallapur LLP	Block No.:	C-block projection slab and OHT slab
Project:	Gulmohar Residency	Flat / Villa no.:	-
Supplier:	CEMEX INFRA	Slab no.:	-
Requisition nos.:	20221021002	A. Estimated quantity:	30 M3 (M20)
PO nos.:	20221031006	B. Requisition quantity:	30M3
Sign of Security	Sign of Admin	C. Actual quantity poured	30M3
	Sign of Project Manager	D. Difference (C-A)	0

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	29.10.22	18:01	18:15	18:30	7M3	1297	16800	16690	-110			
2.	1.11.22	12:18	12:30	12:45	6M3	1313	14,400	14330	-70			
3.	2.11.22	16:06	16:15	16:35	6M3	1326	14,400	14230	-170			
4.	2.11.22	13:42	13:55	14:15	6M3	1324	14,400	14420	+20			
5.	8.11.22	16:18	16:35	16:45	5M3	1370	12,000	11760	-240			
6.												
7.												
8.												
9.												
10.												
Total:					30M3		72000	71430	-570			
Remarks	Po to be closed.											

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at sit