

21/11/22

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	Modi Reality Mallapur LLP	Block No.:	C-block
Project:	Gulmohar Residency	Flat / Villa no.:	Drive way (generator area)
Supplier:	CMEX INFRA	Slab no.:	02
Requisition nos.:	193854	A. Estimated quantity:	65(M20)
PO nos.:	20220928002	B. Requisition quantity:	65M3
Sign of security	Sign of Admin	C. Actual quantity poured	67M3
		D. Difference (C-A)	2M3

Details of RMC pour

Sl.	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour from RMC plant	Quantity poured (M3)	De No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	5.11.22	16:24	16:45	17:00	6M3	1350	14400	14200	-200			
2.	5.11.22	18:01	18:30	18:45	7M3	1351	16800	16690	-110			
3.	5.11.22	19:12	19:35	19:45	6M3	1352	14400	14270	-130			
4.	5.11.22	1:34	1:55	2:00	6M3	1353	14400	13810	-590			
5.	5.11.22	20:48	21:55	22:00	6M3	1354	14400	13950	-450			
6.	5.11.22	21:08	21:35	21:45	6M3	1355	14400	14020	-380			
7.	5.11.22	21:17	21:45	22:00	6M3	1356	14400	14120	-280			
8.	5.11.22	21:44	22:15	22:35	6M3	1357	14400	14100	-300			
9.	5.11.22	23:55	24:00	24:15	8M3	1358	19200	18850	-350			
10.	5.11.22	23:38	23:55	24:15	6M3	1359	14400	14180	-220			
11.	6.11.22	12:38	1:15	1:45	4M3	1360	9600	9330	-270			
12.												
Total					67M3		160800	157520	-3280			

Remarks PO to be closed.