

Annexure - B

RMC pour report

Company/ firm:	Crescentia Lab Pvt Ltd		Block No.:	South Side compound wall concreting
Project:	GV One		Flat / Villa no.:	-
Supplier:	RDC Concrete		Slab no.:	-
Requisition nos.:	195073		A. Estimated quantity:	30 cub meter
PO nos.:	20221006001		B. Requisition quantity:	30 cub meter
Sign of Security	Sign of Admin	Sign of Project Manger	C. Actual quantity poured	15 cum (7 cum on 10.10.22 and 8 cum on 13.10.22, 7 cum on 26.10.22, 4 cum on 29.10.22, 4 cum on 04.11.22)
			D. Difference (C-A)	-

Details of RMC pour

[illegible]

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-multi@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kg/m³. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.