

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	GV Research Centers Pvt Ltd.	Block No.:	Towards Atrium slab-4 and road purpose.
Project:	Imopolis	Flat / Villa no.:	
Supplier:	RDC Concrete Private limited	Slab no.:	
Requisition nos.:	206192	A. Estimated quantity:	55M3
PO nos.:	20220822004	B. Requisition quantity:	55M3
Sign of Security	Sign of Admin	C. Actual quantity poured	49M3
<i>Pajedh</i>	<i>Sh</i>	D. Difference (C-A)	06M3
	<i>Thayaw</i>		

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	24.08.2022	15:43	16:23	16:55	07	S3654	16800	16960				
2.	24.08.2022	16:05	16:52	17:17	07	S3655	16800	16870				
3.	24.08.2022	16:27	17:03	17:42	07	S3656	16800	16660				
4.	24.08.2022	17:21	18:10	18:41	07	S3658	16800	16690				
5.	24.08.2022	17:43	18:23	18:54	07	S3659	16800	16760				
6.	24.08.2022	19:00	19:45	20:12	07	S3661	16800	17090				
7.	24.08.2022	19:30	20:13	20:42	07	S3662	16800	16830				
8.												
9.												
Total:					49M3		117600	117860				
Remarks	As per Po quantity 55M3 but consumed only 49M3											

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at sit