

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	GV Research Centers Pvt Ltd.	Block No.:	3600 A & C Block pcc purpose
Project:	Imnopolis	Flat / Villa no.:	
Supplier:	SL RMC PLANT	Slab no.:	
Requisition nos.:	206442	A. Estimated quantity:	80M3
PO nos.:	20221114004	B. Requisition quantity:	80M3
Sign of Security	Sign of Admin	C. Actual quantity poured	35M3
	<i>Sindevi</i>	D. Difference (C-A)	45M3

Details of RMC pour

Sl. No	Date	Time of dispatch h from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	16.11.2022	11:00	11:32	11:55	07	5383	16800	16350	450			
2.	16.11.2022	12:12	12:42	13:10	07	5385	16800	16630	-			
3.	16.11.2022	13:20	13:55	14:10	07	5388	16800	16540	-			
4.	16.11.2022	14:34	15:10	15:25	07	5390	16800	16560	-			
5.	16.11.2022	15:51	16:23	16:42	07	5392	16800	16580	-			
6.												
7.												
Total:					35M3		84000	82660	450			
Remarks	As per po quantity 80M3 but consumed only 35M3											

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weight all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.