

Company/ firm:	GV Research Centers Pvt Ltd.	Block No.:	3600 Block pcc purpose
Project:	Imopolis	Flat / Villa no.:	
Supplier:	SL RMC PLANT	Slab no.:	
Requisition nos.:	206435	A. Estimated quantity:	50M3
PO nos.:	20221113001	B. Requisition quantity:	50M3
Sign of Security	Sign of Admin	C. Actual quantity poured	35M3
	<i>Sudevi</i>	D. Difference (C-A)	15M3

Details of RMC pour

Sl. No	Date	Time of dispatch h from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m <sup>3</sup>	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in KN/m <sup>2</sup>	28 days cube test strength in KN/m <sup>2</sup>
1.	13.11.2022	13:10	13:42	14:10	07	5312	16800	16600	-			
2.	13.11.2022	15:15	15:22	15:55	07	5313	16800	16450	350			
3.	13.11.2022	15:30	16:10	16:32	07	5314	16800	16810	-			
4.	13.11.2022	15:40	16:23	16:42	07	5315	16800	16480	320			
5.	13.11.2022	16:00	16:32	16:52	07	5316	16800	16600	-			
6.												
7.												
Total:					35M3		84000	82940	670			
Remarks	As per po quantity 50M3 but consumed only 35M3											

Note: 1. Report to be sent on a daily basis to purchase/amodiproperties.com and report-audit/amodiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weight all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m<sup>3</sup>. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weight slips + pour reports + test reports + photographs at site.