

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	GV Research Centers Pvt Ltd	Block No.:	3600 Block pec purpose
Project:	Innopolis	Flat / Villa no.:	
Supplier:	SL RMC PLANT	Slab no.:	
Requisition nos.:	206381	A. Estimated quantity:	95M3
PO nos.:	20221031004	B. Requisition quantity:	95M3
Sign of Security	Sign of Admin	C. Actual quantity poured	43M3
	<i>Sudevi</i>	D. Difference (C-A)	52M3

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	07.11.2022	10:38	11:04	11:23	07	5200	16800	16790	-			
2.	07.11.2022	12:25	13:10	13:42	07	5205	16800	16730	-			
3.	07.11.2022	13:30	14:12	14:25	07	5207	16800	16980	-			
4.	07.11.2022	14:04	14:42	15:12	07	5208	16800	16560	-			
5.	07.11.2022	16:04	16:32	17:10	08	5781	19200	18630	570			
6.	07.11.2022	16:58	17:25	17:55	07	5782	16800	16390	410			
7.												
Total:					43M3		103200	102080	980			
Remarks	As per po quantity 95M3 but consumed only 43M3											

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weight all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site