

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	GV Research Centers Pvt Ltd	Block No.:	3600 Block pcc purpose
Project:	Innopolis	Flat / Villa no.:	
Supplier:	SL RMC PLANT	Slab no.:	
Requisition nos.:	206381	A. Estimated quantity:	95M3
PO nos.:	20221031004	B. Requisition quantity:	95M3
Sign of Security	Sign of Admin	C. Actual quantity poured	49M3
	<i>Gidevi</i>	D. Difference (C-A)	46M3

Details of RMC pour

Sl. No	Date	Time of dispatch h from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	13.11.2022	15:37	16:03	16:25	07	4969	16800	16980	-			
2.	13.11.2022	08:45	09:13	09:42	07	5305	16800	16850	-			
3.	13.11.2022	09:00	09:22	09:51	07	5306	16800	16470	330			
4.	13.11.2022	11:05	11:23	11:45	07	5308	16800	16830	-			
5.	13.11.2022	11:20	11:42	11:55	07	5309	16800	16700	-			
6.	13.11.2022	11:50	12:13	12:35	07	5310	16800	16580	-			
7.	13.11.2022	12:52	13:25	13:40	07	5311	16800	16620	-			
8.	13.11.2022											
9.												
Total:					49M3		117600	117030	330			
Remarks	As per po quantity 95M3 but consumed only 49M3											

Note: 1. Report to be sent on a daily basis to purchase@innopolisproperties.com and report audit@innopolisproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.