

PURCHASE DIVISION
Advice for approval for credit to supplier

(E)

Date: 18-11-22		Prepared by: Venkatesh		Serial no. 10631	
Supplier name: Cemex Infra				HO inward no.	
Firm/Company: MRM LLP		Project: GMR		HO received date	
PO/WO date: 28/09/22		PO/WO No. 20220928001		Scan ID.	

Sl no.	Bill no.	Bill date	Bill amount	Original attached
1.	161	7-10-22	50,400/-	☐ Yes ☐ No
2.				☐ Yes ☐ No
3.				☐ Yes ☐ No
4.				☐ Yes ☐ No

Amount A – Bills total (Excluding Transport & Hamali Charges): 50,400/-

Proof of delivery by way of: ☐ DCs/bill ☐ Steel report ☐ RMC pour report ☐ Solid block report ☐ Installation report

MRN nos.: pour report	Proof of delivery matches MRN	☐ Yes ☐ No
-----------------------	-------------------------------	--

Amount B – Other Credits : Transportation charges —

Amount C – Other Debits : —


Amount D (D=A+B-C) – Amount to be credited to the supplier: 50,400/-

Amount E – PO / WO value: 50,400/-

Amount F – Difference (A – E): —

Quantity received as per PO / WO	☒ Yes ☐ Excess received ☐ Short received ☐ Part received
Close PO / WO	☒ Yes ☐ No – wait for balance material ☐ Other
Payment – due date	28-11-22

Remarks: Final bill

Approved by	Purchase Officer	Purchase Manager	M D	Accountant	Accounts Manager
Name:		Venush			
Sign:					
Date		18 NOV 2022			
Approval limit	Upto 20k	P. Above 20k SHWARU MANAGER PURCHASE	Above 100k	Upto 20k	Above 20k

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit.
 2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weighment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.

Tax Invoice

CEMEX INFRA Sy.No 312 Rampally Vill Keesara Mdl, Medchal Dist-501 301 Phone No:8367099999 GSTIN/UIN: 36AANFC3197R1ZJ State Name : Telangana, Code : 36 E-Mail : cemexinfra9@gmail.com	Invoice No. 161 Delivery Note	Dated 7-Oct-2022 Mode/Terms of Payment
Buyer Modi Reality Mallapur LLP 5-4-187/3&3, II Nd Floor, Sohan Mansion MG Road Secunderabad GSTIN/UIN : 36AAEFM1459R1ZP State Name : Telangana, Code : 36	Supplier's Ref. 1029 TO 1030 Buyer's Order No. 20220928001 Despatch Document No.	Other Reference(s) Dated 29-Sep-2022 Delivery Note Date
	Despatched through Destination	
Terms of Delivery		

SI No.	Description of Goods	HSN/SAC	Quantity	Rate	per	Amount
1	M20 Pump Ready Mix Concrete	38245010	12.00 cum	3,559.32	cum	42,711.86
	SGST			9 %		3,844.07
	CGST			9 %		3,844.07
Total			12.00 cum			Rs 50,400.00

Amount Chargeable (in words)

E. & O.E

INR Fifty Thousand Four Hundred Only

HSN/SAC	Taxable Value	Central Tax		State Tax		Total Tax Amount
		Rate	Amount	Rate	Amount	
38245010	42,711.86	9%	3,844.07	9%	3,844.07	7,688.14
Total	42,711.86		3,844.07		3,844.07	7,688.14

Tax Amount (in words) : **INR Seven Thousand Six Hundred Eighty Eight and Fourteen paise Only**

Company's Bank Details

Bank Name : **UNION BANK OF INDIA**

A/c No. : **261611100001529**

Branch & IFS Code : **RAMPALLE & UBIN0826162**



Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

for CEMEX INFRA

Authorised Signatory

This is a Computer Generated Invoice



20220928001

Date	DC NO	V.NO	Quantity	Rate	M20 Pump
20/09/2022	1029	6885	6.00 cum	4200.00/cum	25200.00
20/09/2022	1030	1527	6.00 cum	4200.00/cum	25200.00
			12.00 cum		50400.00

Purchase Order

Original

From Company: Modi Realty Mallapur LLP 5-4-187/3&4, 11nd Floor Soham Mansion M.G.Road Secunderabad, TELANGANA, 500003 GSTNO:36AAEFM1459R1ZP		Delivery Location: Gulmohar Residency Survey No 19, Mallapur, Hyderabad. Next to NFC Rai Hyderabad, Telangana, 500076 Ramprasad, 9502211011			
Supplier Details CEMEX INFRA Sy. no. 312, Rampally (Vill), Kesara (Mandal) Medc Rampally (Vill), Kesara (Mandal) Medc, TG, GSTIN:36AANFC3197R1Z1 G.Surender Reddy, 8367099999		PO No	20220928001	Quote No	NIL
		PO Date	28 Sep 2022	Quote Date	29 Sep 2022
		Supply Type	Purchase Order		

SNo.	Item Name	Qty	Rate	Dis%	Taxable Amount	GST%						Amount
						IGST%	CGST%	SGST%	IGST AMT	CGST AMT	SGST AMT	
1	RMCC2936-RMC-RMC-M20---cum	12.00	3,559.32	0%	42,712	0%	9%	9%	0	3,844	3,844	50,400
Total Amount ...									0	3,844	3,844	50,400

Rupees in words : Fifty Thousands Three Hundred And Ninety Nine .ten Paise Only.

Terms and Conditions:-

Page 1 of 2

29/09/22 04:18:23 PM

Purchase Order

Original

RMC other terms : Batching report + cube test report must be provided.
 RMC specification: 220 kgs of cement to be added per cum.
 RMC quantity: Payment shall be made on quantity delivered at site. All vehicles to be weighed near site
 RMC line pump: Line / boom pump charges included.
 Payment Terms : Within 30 days of delivery and on production of bill.
 Tax : Inclusive of GST and all other taxes.
 Delivery Date : As per site Engineers request.
 Delivery Location : As per details given above
 Bill submission: Vendor Shall submit proof of delivery+originak invoice at head office of purchaser
 Remarks : Delivery at GMR Mallapur Contact Person Mr Ramprasad-8309938133.

For Modi Realty Mallapur LLP	Accepted the above Terms And Conditions For CEMEX INFRA
Authorised Signatory	
Name :-	
Sign:-	
Date :-	

APPROVED
29 SEP 2022
MINISH PARIKH
MANAGER PROCUREMENT

Page 2 of 2

29/09/22 04:18:23 PM

Requisition Form

Company Name	Modi Realty Mallapur LLP	Date	28 Sep 2022
Site Or Phase	Gulmohar Residency	Time	
Flat/Villa/Other		Req.No.	193952
Material required before date		ID No	20220928001

S.No	Description	Qty Required	Qty Available at Site	Order Qty	Last Rate	Inward No	Date
1	RMCC2936-RMC-RMC-M20---cum	12.00	0	12.00	3,850.00		

Remarks: For C-block south side projection work purpose at GMR site.

Prepared By :- basaveshwari

Sign:-


Date :- 28 Sep 2022

Approved By:-

Sign:-

Date:-

Note: On receipt of material at site write inward number and date in last two columns



Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	Modi Reality Mallapur LLP	Block No.:	C-block
Project:	Gulmohar Residency	Flat / Villa no.:	South side projection work purpose.
Supplier:	CEMEX INFRA	Slab no.:	
Requisition nos.:	193952	A. Estimated quantity:	12 M3 (M20)
PO nos.:	20220928001	B. Requisition quantity:	12M3
Sign of security	Sign of Admin	C. Actual quantity poured	12 M3
		D. Difference (C-A)	0

Details of RMC pour

Sl.	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	20.09.22	17:12	17:35	17:45	6M3	1029	14400	14610	+210			
2.	20.09.22	17:29	17:45	17:55	6M3	1030	14400	14430	+30			
3.												
4.												
5.												
6.												
7.												
8.												
9.												
10.												
Total					12M3		28800	29040	+240			
Remarks	Po to be closed.											

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at sit