

PURCHASE DIVISION
Advice for approval for credit to supplier

①

Date: 25/11/22		Prepared by: Venkatesh		Serial no. 10904	
Supplier name: Cemex Infra				HO inward no.	
Firm/Company: MHPL		Project: SOV-III		HO received date	
PO/WO date		PO/WO No.		Scan ID.	

Sl no.	Bill no.	Bill date	Bill amount	Original attached
1.	178	29/10/22	60,900 /-	☐ Yes ☒ No
2.				☐ Yes ☐ No
3.				☐ Yes ☐ No
4.				☐ Yes ☐ No

Amount A – Bills total (Excluding Transport & Hamali Charges): 60,900 /-

Proof of delivery by way of: ☐ DCs/bill ☐ Steel report ☐ RMC pour report ☐ Solid block report ☐ Installation report

MRN nos.: <u>Pouring Report</u>	Proof of delivery matches MRN ☒ Yes ☐ No
---------------------------------	---

Amount B – Other Credits : Transportation charges

Amount C – Other Debits :

Amount D (D=A+B-C) – Amount to be credited to the supplier: 60,900

Amount E – PO / WO value: 1,67,999

Amount F – Difference (A – E): 1,07,099

Quantity received as per PO / WO ☐ Yes ☐ Excess received ☐ Short received ☒ Part received

Close PO / WO ☐ Yes ☒ No – wait for balance material ☐ Other

Payment – due date: 05/12/22

Remarks: part Bill

Approved by	Purchase Officer	Purchase Manager	M D	Accountant	Accounts Manager
Name:		Venkatesh			
Sign:		<u>Venkatesh</u>			
Date		25 NOV 2022			
Approval limit	Upto 20k	Above 20k	Above 100k	Upto 20k	Above 20k

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit. 2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weighment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.

Tax Invoice

CEMEX INFRA Sy.No 312 Rampally Vill Keesara Mdl, Medchal Dist-501 301 Phone No:8367099999 GSTIN/UIN: 36AANFC3197R1ZJ State Name : Telangana, Code : 36 E-Mail : cemexinfra9@gmail.com	Invoice No.	Dated
	178	29-Oct-2022
	Delivery Note	Mode/Terms of Payment
	Supplier's Ref.	Other Reference(s)
Buyer Modi Housing Pvt Ltd 5-4-187/3&4, IInd Floor, M.G.Road, Secunderabad 500003 GSTIN/UIN : 36AADCM5906D2ZO State Name : Telangana, Code : 36	Buyer's Order No.	Dated
	20220916003	16-Sep-2022
	Despatch Document No.	Delivery Note Date
	Despatched through	Destination
Terms of Delivery		

SI No.	Description of Goods	HSN/SAC	Quantity	Rate	per	Amount
1	M20 Pump Ready Mix Concrete	38245010	14.50 cum	3,559.32	cum	51,610.14
	SGST				9 %	4,644.91
	CGST				9 %	4,644.91
	Round Off					0.04
Total			14.50 cum			Rs 60,900.00

Amount Chargeable (in words)

E. & O.E

INR Sixty Thousand Nine Hundred Only

HSN/SAC	Taxable Value	Central Tax		State Tax		Total Tax Amount
		Rate	Amount	Rate	Amount	
38245010	51,610.14	9%	4,644.91	9%	4,644.91	9,289.82
Total	51,610.14		4,644.91		4,644.91	9,289.82

Tax Amount (in words) : **INR Nine Thousand Two Hundred Eighty Nine and Eighty Two paise Only**

Company's Bank Details

Bank Name : **UNION BANK OF INDIA**
 A/c No. : **261611100001529**
 Branch & IFS Code : **RAMPALLE & UBIN0826162**

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

for CEMEX INFRA

Authorised Signatory

This is a Computer Generated Invoice



MHPL SOV 3					
Ledger Account					
Date	dc no	v.no	Quantity	Rate	M20 Pump
21/09/2022	1037	5548	6.00 cum	4200.00/cum	25200.00
26/09/2022	1078	5547	6.00 cum	4200.00/cum	25200.00
26/09/2022	1091	5535	2.50 cum	4200.00/cum	10500.00
			14.50 cum		60900.00

Purchase Order

Original

From Company:

Modi Housing Pvt. Ltd.,
5-4-187/3&4, 11nd Floor, Soham Mansion M.G. Road
Secunderabad, TELANGANA, 500003
GSTNO:36AADCM5906D220

Delivery Location: Silver oak villas MHPL - SOVVMHPL

Supplier Details

CEMEX INFRA
Sy. no. 312, Rampally (Vill), Kesara (Mandal) Medc
Rampally (Vill), Kesara (Mandal) Medc, TG,
GSTIN:36AANFC3197R1ZJ
G.Surender Reddy, 8367099999

PO No	20220916003	Quote No	Nil
PO Date	16 Sep 2022	Quote Date	19 Sep 2022
Supply Type	Purchase Order		

SNo.	Item Name	Qty	Rate	Dis%	Taxable Amount	GST%						Amount
						IGST%	CGST%	SGST%	IGST AMT	CGST AMT	SGST AMT	
1	RMCC2936-RMC-RMC-M20---cum	40	3,559.32	0%	1,42,373	0%	9%	9%	0.00	12,813.55	12,813.55	1,67,999.99
Total Amount ...									0.00	12,813.55	12,813.55	1,67,999.99

Rupees in words : One Lakh Sixty Seven Thousands Nine Hundred And Ninety Nine .ten PaiseOnly.

Rupees in words : One Lakh Sixty Seven Thousands Nine Hundred And Ninety Nine .ten Paise Only.


Terms and Conditions:-

FOR MDS APPROVAL

- ☒ High Value/quantity beyond limits.
☒ Po/Req. processed-post approval.
☐ Approval for technical details/clarification.
☐ Replenishing SSLLP stock
☐ Other

PART DELIVERY DETAILS

S.no.	Bill no.	Bill Dt.	Amount
1.	178	29/10/22	60,900/-
2.			
3.			
4.			
5.			



Purchase Order

Original

RMC other terms :
RMC specification:
RMC quantity
RMC line pump:
Payment Terms :
Tax :
Delivery Date :
Delivery Location :
Bill submission:
Remarks :
Batching report + cube test report must be provided.
220 kgs of cement to be added per cum.
Payment shall be made on quantity delivered at site. All vehicles to be weighed near site
Line / boom pump charges included.
Within 30 days of delivery and on production of bill.
Inclusive of GST and all other taxes.
As per site engineers request
As per details given above
Vendor Shall submit proof of delivery+original invoice at head office of purchaser
Delivery at SOVLPP Cherlapally contact person Mr purushotham- 9502177288

For Modi Housing Pvt. Ltd.,

Authorised Signatory **APPROVED**

Name :-

Sign:-

Date :-

19 SEP 2022
MINISH PARIKH
MANAGER PROCUREMENT

Accepted the above Terms And Conditions
For CEMEX INFRA

Date :-

Requisition Form

Company Name		Modi Housing Pvt. Ltd.,		Date		16 Sep 2022	
Site Or Phase		Silver oak villas MHPL - SOVVMHPL		Time			
Flat/Villa/Other		For villa no.129 To 137		Req.No.		185292	
Material required before date				ID No		20220916003	
S.No	Description	Qty Required	Qty Available at Site	Order Qty	Last Rate	Inward No	Date
1	RMCC2936-RMC-RMC-M20---cum	40	0	40	3,850.00		

Remarks: For 40' main road concreting purpose

Prepared By :- Meenakshi

Sign:-

Date :- 16 Sep 2022

Approved By:-

Sign:-

Date:-

Note: On receipt of material at site write inward number and date in last two columns

19 SEP 2022
MINISH PARIKH
MANAGER PROCUREMENT
APPROVED

APPROVED BY
21 SEP 2022
SOHANMODI
MANAGING DIRECTOR

Company/ firm:	MHPL	Block No.:	For CC Road Purpose
Project:	SOV-III	Flat / Villa no.:	For CC Road Purpose
Supplier:	Cemex Infra	Slab no.:	
Requisition nos.:	185292	A. Estimated quantity:	40
PO nos.:	20220916003	B. Requisition quantity:	40
Sign of Security	Sign of Admin	C. Actual quantity poured	06
	Sign of Project Manager	D. Difference (C-A)	34

Details of RMC pour

Sl. No	Date	Time of disp from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m ³	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m ²	28 days cube test strength in kN/m ²
1.	21.09.22	11:40	12:05	12:30	06	1037	14,400	14,390				
2.												
3.												
4.												
5.												
6.												
7.												
8.												
Total:					06 Cumts		14,400 Kgs	14,390 Kgs				
Remarks												

Note: 1. Report to be sent on a daily basis to purchase@modiprojects.com and report.audit@modiprojects.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m³. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.

Company/ firm:	MHPL	Block No.:	For CC Road Purpose
Project:	SOV-III	Flat / Villa no.:	For CC Road Purpose
Supplier:	Cemex Infra	Slab no.:	-
Requisition nos.:	185292	A. Estimated quantity:	40
PO nos.:	20220916003	B. Requisition quantity:	40
Sign of Security	Sign of Admin	C. Actual quantity poured	9.5
	Sign of Project Manager	D. Difference (C-A)	30.5

Details of RMC pour

Sl. No	Date	Time of disp from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	26.09.22	09:28	09:59	10:10	06	1078	14,400	14,340				
2.	26.09.22	03:35	04:01	04:30	2.5	1091	6,000	6,240				
3.												
4.												
5.												
6.												
7.												
8.												
Total:					8.5 Cumts		20,400 Kgs	20,580 Kgs				
Remarks												

Note: 1. Report to be sent on a daily basis to purchases@mhpproperties.com and report-audit@mhpproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at site.