

PURCHASE DIVISION
Advice for approval for credit to supplier

Date: 24/11/22		Prepared by: Deepa		Serial no. 10671	
Supplier name: Cemea Infra				HO inward no.	
Firm/Company: MRPH		Project: NGH		HO received date	
PO/WO date: 3/11/22		PO/WO No. 202210306		Scan ID.	

Sl no.	Bill no.	Bill date	Bill amount	Original attached
1.	188	19/11/22	4,56,751/-	☒ Yes ☐ No
2.	186	14/11/22	1,17,000/-	☒ Yes ☐ No
3.				☐ Yes ☐ No
4.				☐ Yes ☐ No

Amount A – Bills total (Excluding Transport & Hamali Charges):			5,73,751/-
Proof of delivery by way of: ☐ DCs/bill ☐ Steel report ☐ RMC pour report ☐ Solid block report ☐ Installation report			
MRN nos.:		Proof of delivery matches MRN	☐ Yes ☐ No
Amount B – Other Credits : Transportation charges			-
Amount C – Other Debits :			-
Amount D (D=A+B-C) – Amount to be credited to the supplier:			5,73,751/-
Amount E – PO / WO value:			9,00,000/-
Amount F – Difference (A – E):			3,26,249/-
Quantity received as per PO /WO		☐ Yes ☐ Excess received ☒ Short received ☐ Part received	
Close PO / WO		☐ Yes ☒ No – wait for balance material ☐ Other	
Payment – due date		28/11/22	
Remarks: Part bill			

Approved by	Purchase Officer	Purchase Manager	MD	Accountant	Accounts Manager
Name:	Deepa	Venkat			
Sign:					
Date	24/11/22	APPROVED 26 NOV 2022			
Approval limit	Upto 20k	Above 20k	Above 100k	Upto 20k	Above 20k

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit. 2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weighment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.

Tax Invoice

CEMEX INFRA Sy.No 312 Rampally Vill Keesara Mdl, Medchal Dist-501 301 Phone No:8367099999 GSTIN/UIN: 36AANFC3197R1ZJ State Name : Telangana, Code : 36 E-Mail : cemexinfra9@gmail.com	Invoice No. 188	Dated 19-Nov-2022
	Delivery Note	Mode/Terms of Payment
	Supplier's Ref. 1418 to 1433	Other Reference(s)
Buyer Modi Reality Pocharam LLP 5-4-183/3&4, IInd Floor, Soham Mansion , MG Road Sec-Bad 500003 GSTIN/UIN : 36ABIFM1836H1Z7 State Name : Telangana, Code : 36	Buyer's Order No. 2022103006	Dated 3-Nov-2022
	Despatch Document No.	Delivery Note Date
	Despatched through	Destination
Terms of Delivery		

SI No.	Description of Goods	HSN/SAC	Quantity	Rate	per	Amount
1	M25 Pump Ready Mix Concrete	38245010	101.50 cum	3,813.57	cum	3,87,077.36
					9 %	34,836.96
					9 %	34,836.96
	Less :					(-)0.28
	SGST					
	CGST					
	Round Off					
	Total		101.50 cum			Rs 4,56,751.00

Amount Chargeable (in words)

E. & O.E

INR Four Lakh Fifty Six Thousand Seven Hundred Fifty One Only

HSN/SAC	Taxable Value	Central Tax		State Tax		Total Tax Amount
		Rate	Amount	Rate	Amount	
38245010	3,87,077.36	9%	34,836.96	9%	34,836.96	69,673.92
Total	3,87,077.36		34,836.96		34,836.96	69,673.92

Tax Amount (in words) : **INR Sixty Nine Thousand Six Hundred Seventy Three and Ninety Two paise Only**

Company's Bank Details

Bank Name : **UNION BANK OF INDIA**

A/c No. : **261611100001529**

Branch & IFS Code : **RAMPALLE & UBIN0826162**

for CEMEX INFRA

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

Authorised Signatory

This is a Computer Generated Invoice



Modi Reality (Pocharam)					
Ledger Account					
18-Nov-2022 to 19-Nov-2022					
Date	dc no	v.no	Quantity	Rate	M25 Pump
18/11/2022	1418	5534	6.50 cum	4500.00/cum	29250.00
18/11/2022	1419	7605	8.50 cum	4500.00/cum	38250.00
18/11/2022	1420	5535	6.50 cum	4500.00/cum	29250.00
18/11/2022	1421	1527	6.50 cum	4500.00/cum	29250.00
18/11/2022	1422	5541	6.50 cum	4500.00/cum	29250.00
18/11/2022	1423	5532	6.50 cum	4500.00/cum	29250.00
18/11/2022	1424	5548	6.50 cum	4500.00/cum	29250.00
18/11/2022	1425	6885	6.50 cum	4500.00/cum	29250.00
18/11/2022	1426	5547	6.50 cum	4500.00/cum	29250.00
18/11/2022	1428	7605	8.50 cum	4500.00/cum	38250.00
18/11/2022	1429	5535	6.50 cum	4500.00/cum	29250.00
18/11/2022	1430	1527	6.50 cum	4500.00/cum	29250.00
18/11/2022	1431	5541	6.50 cum	4500.00/cum	29250.00
18/11/2022	1432	5532	6.50 cum	4500.00/cum	29250.00
18/11/2022	1433	5548	6.50 cum	4500.00/cum	29250.00
			101.50 cum		456750.00

Tax Invoice

CEMEX INFRA Sy.No 312 Rampally Vill Keesara Mdl, Medchal Dist-501 301 Phone No:8367099999 GSTIN/UIN: 36AANFC3197R1ZJ State Name : Telangana, Code : 36 E-Mail : cemexinfra9@gmail.com	Invoice No.	Dated
	186	14-Nov-2022
Buyer Modi Reality Pocharam LLP 5-4-183/3&4, IInd Floor, Soham Mansion , MG Road Sec-Bad 500003 GSTIN/UIN : 36ABIFM1836H1Z7 State Name : Telangana, Code : 36	Delivery Note	Mode/Terms of Payment
	Supplier's Ref.	Other Reference(s)
	1367 to 1388	
	Buyer's Order No.	Dated
	2022103006	3-Nov-2022
	Despatch Document No.	Delivery Note Date
	Despatched through	Destination
	Terms of Delivery	

Sl No.	Description of Goods	HSN/SAC	Quantity	Rate	per	Amount
1	M25 Pump Ready Mix Concrete	38245010	26.00 cum	3,813.57	cum	99,152.82
	SGST			9 %		8,923.75
	CGST			9 %		8,923.75
	Less :	Round Off				(-)0.32
	Total		26.00 cum			Rs 1,17,000.00

Amount Chargeable (in words)

E. & O.E

INR One Lakh Seventeen Thousand Only

HSN/SAC	Taxable Value	Central Tax		State Tax		Total Tax Amount
		Rate	Amount	Rate	Amount	
38245010	99,152.82	9%	8,923.75	9%	8,923.75	17,847.50
Total	99,152.82		8,923.75		8,923.75	17,847.50

Tax Amount (in words) : **INR Seventeen Thousand Eight Hundred Forty Seven and Fifty paise Only**

Company's Bank Details

Bank Name : UNION BANK OF INDIA

A/c No. : 261611100001529

Branch & IFS Code : **RAMPALLE & UBIN0826162**

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

for CEMEX INFRA

Authorised Signatory

This is a Computer Generated Invoice



Modi Reality (Pocharam)					
Ledger Account					
Date	dc no	v.no	Quantity	Rate	M25 Pump
08/11/2022	1367	7605	8.00 cum	4500.00/cum	36000.00
08/11/2022	1369	6885	7.00 cum	4500.00/cum	31500.00
12/11/2022	1387	7605	8.00 cum	4500.00/cum	36000.00
12/11/2022	1388	5534	3.00 cum	4500.00/cum	13500.00
			26.00 cum		117000.00

Purchase Order

From Company:

Modi Realty Pocharam LLP
5-4-187/3&4, IInd FloorSoham MansionM.G.Road
Secunderabad, TELANGANA, 500003
GSTNO:36ABIFM1836H1Z7

Delivery Location: Nilgiri Heights

Sy.No-27,Pocharam
Hyderabad,Telangana,502300
Vijayraj,9849497484

Original

Supplier Details

CEMEX INFRA
Sy. no. 312, Rampally (Vill), Kesara (Mandal) Medc
Rampally (Vill), Kesara (Mandal) Medc, TG,
GSTIN:36AANFC3197R1ZJ
G.Surender Reddy,8367099999

PO No	20221103006	Quote No	NIL
PO Date	03 Nov 2022	Quote Date	03 Nov 2022
Supply Type	Purchase Order		

SNo.	Item Name	Qty	Rate	Dis%	Taxable Amount	IGST%	CGST%	SGST%	IGST AMT	CGST AMT	SGST AMT	Amount
1	RMCC9497-RMC-RMC-M25---cum	200.00	3,813.55	0%	7,62,712	0%	9%	9%	0	68,644	68,644	9,00,000
Rupees in words : Eight Lakh Ninety Nine Thousands Nine Hundred And Ninety Nine .nine Two PaiseOnly.												
Terms and Conditions:-												
Total Amount ...												
9,00,000												
9,00,000												

S.No.	DATE	BHDL	AMT
1.	18/11	7/11/22	1,89,000/-
2.	18/8	19/11/22	4,56,751
3.	18/6	14/11/22	1,17,000/-
4.			
5.			

Purchase Order

Original

RMC other terms :
RMC specification:
RMC quantity
RMC line pump:
Payment Terms :
Tax :
Delivery Date :
Delivery Location :
Bill submission:
Remarks :

Batching report + cube test report must be provided.
260 kgs of cement to be added per cum.
Payment shall be made on quantity delivered at site. All vehicles to be weighed near site
Line / boom pump charges included.
Within 30 days of delivery and on production of bill.
Inclusive of GST and all other taxes.
As per site engineers request.
As per details given above
Vendor Shall submit proof of delivery+originak invoice at head office of purchaser
Delivery at Pocharam NGH Contact Person Vijay-9849497484.

For Modi Realty Pocharam LLP 1

Authorised Signatory **APPROVED**

Name :-

Sign:-

Date :-

03 NOV 2022

MINISH PARIKH
MANAGER PROCUREMENT

Accepted the above Terms And Conditions
For CEMEX INFRA

Date :-

Requisition Form

Company Name	Modi Realty Pocharam LLP			Date	03 Nov 2022
Site Or Phase	Nilgiri Heights			Time	10:28:02
Flat/Villa/Other	A-Block			Req.No.	182287
Material required before date				ID No	20221103003

S.No	Description	Qty Required	Qty Available at Site	Order Qty	Last Rate	Inward No	Date
1	RMCC9497-RMC-RMC-M25----cum	200.00	0	200.00	4,000.00		

Remarks: Kindly give purchase order to Cimex infra

Prepared By :- Sravani. A

Sign:-


Date :- 03 Nov 2022

Approved By:-

Sign:-

Date:-

Note: On receipt of material at site write inward number and date in last two columns



Annexure - B

Company/ firm:	Modi Realty Pocharam LLP		Block No.:	A - BLOCK
Project:	Nilgiri heights		Flat / Villa no.:	A- block
Supplier:	Cemex infra		Slab no.:	Slab
Requisition nos.:	182287		A. Estimated quantity:	200 cum
PO nos.:	20221103006		B. Requisition quantity:	200 cum
Sign of Security	Sign of Admin	Sign of Project Manger	C. Actual quantity poured	169.5 cum
			D. Difference (C-A)	30.5 cum

[illegible]

Annexure - B
RMC pour report

RMC pour report			
Company/ firm:	Modi Realty Pocharam LLP		
Project:	Nilgiri heights		
Supplier:	Cemex infra		
Requisition nos.:	182287		
PO nos.:	20221103006		
Sign of Security	Sign of Admin	Sign of Project Manger	
			
	18/04/22		
Block No.:	Flat / Villa no.:		
Slab no.:	A. Estimated quantity:		
	B. Requisition quantity:		
	C. Actual quantity poured		
D. Difference (C-A)			
	A - BLOCK		
	A- block		
	Retaining wall		
	200 cum		
	200 cum		
	68 cum		
	132 cum		

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m ³	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m ²	28 days cube test strength in kN/m ²
1.	12.11.22	10:30	10:55	11:00	8 cum	1388	19200	17810	-1390	-7769	kN/m ²	kN/m ²
2.	12.11.22	10:40	11:20	11:25	3 cum	1387	7200	7380	-	-	-	-
3.												
4.												
5.												
6.												
7.												
8.												
9.												
10.												
Total:					11 cum							
Remarks					Balance quantity to be receive to site. Don't close PO.				-1390	-7769		

Details of RMC

1. Report to be sent on a daily basis to purchasing department with report of the department. 2. Report must be prepared during pour and no later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weight all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,350 kgs m³. If the shortfall is more than 51 kgs per load, purchasing to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	Modi Realty Pocharam LLP	Block No.:	A - BLOCK
Project:	Nilgiri heights	Flat / Villa no.:	A- block
Supplier:	Cemex infra	Slab no.:	Retaining wall
Requisition nos.:	182287	A. Estimated quantity:	200 cum
PO nos.:	20221103006	B. Requisition quantity:	200 cum
Sign of Security	Sign of Admin	C. Actual quantity poured	57 cum
		D. Difference (C-A)	143 cum

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	08.11.22	10:30	10:55	11:00	8 cum	1367	19200	19170	-30	-50	-	-
2.	08.11.22	10:40	11:20	11:25	7 cum	1369	16800	16930	-	-	-	-
3.											-	-
4.											-	-
5.											-	-
6.											-	-
7.											-	-
8.											-	-
9.											-	-
10.											-	-
Total:					15 cum				-30	-50		
Remarks	Balance quantity to be receive to site . Don't close PO .											

Details of RMC pour Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400Kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site