

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	GV Research Centers Pvt Ltd.	Block No.:	3600 A & C PCC Purpose
Project:	Imopolis	Flat / Villa no.:	
Supplier:	SL RMC PLANT	Slab no.:	
Requisition nos.:	206442	A. Estimated quantity:	80M3
PO nos.:	20221114004	B. Requisition quantity:	80M3
Sign of Security	Sign of Admin	C. Actual quantity poured	56M3
	<i>Siddeci</i>	D. Difference (C-A)	24M3

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	De No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	21.11.2022	14:20	15:35	16:10	07	5488	16800	16510	290			
2.	21.11.2022	14:45	15:55	16:22	07	5489	16800	16230	570			
3.	21.11.2022	16:15	16:42	17:05	07	5493	16800	16250	550			
4.	21.11.2022	17:00	17:40	18:12	07	5494	16800	16210	590			
5.	21.11.2022	17:15	17:55	18:22	07	5495	16800	16320	480			
6.	21.11.2022	18:21	19:01	19:25	07	5499	16800	16550	250			
7.	21.11.2022	18:50	19:42	20:10	07	5500	16800	16662	-			
8.	21.11.2022	10:23	11:14	12:10	07	4839	16800	17130	-			
9.												
Total:					56M3		134400	131862	2730			
Remarks	As per po quantity 80M3 but consumed only 56M3											

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weight all vehicles. 6. Cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/m³. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site