

PURCHASE DIVISION
Advice for approval for credit to supplier



Date: 25/11/22		Prepared by: Venkatesh		Serial no. 10905	
Supplier name: Cemex Infra				HO inward no.	
Firm/Company: MHPL		Project: SOW III		HO received date	
PO/WO date: 16/09/22		PO/WO No. 20220916001		Scan ID.	

Sl no.	Bill no.	Bill date	Bill amount	Original attached
1.	169	10/10/22	2,73,000/-	☒ Yes ☐ No
2.				☐ Yes ☐ No
3.				☐ Yes ☐ No
4.				☐ Yes ☐ No

Amount A – Bills total (Excluding Transport & Hamali Charges):			2,73,000/-
Proof of delivery by way of: ☐ DCs/bill ☐ Steel report ☐ RMC pour report ☐ Solid block report ☐ Installation report			
MRN nos.:	pouring report	Proof of delivery matches MRN	☒ Yes ☐ No
Amount B –Other Credits : Transportation charges			-
Amount C –Other Debits :			-
Amount D (D=A+B-C) – Amount to be credited to the supplier:			2,73,000
Amount E – PO / WO value:			2,93,000
Amount F – Difference (A – E):			2000.00
Quantity received as per PO / WO		☒ Yes ☐ Excess received ☐ Short received ☐ Part received	
Close PO / WO		☒ Yes ☐ No – wait for balance material ☐ Other	
Payment – due date		05/12/22	
Remarks: final bill			

Approved by	Purchase Officer	Purchase Manager	M D	Accountant	Accounts Manager
Name:		Venuresh			
Sign:					
Date		25 NOV 2022			
Approval limit	Upto 20k	Above 20k	Above 100k	Upto 20k	Above 20k

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit. 2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weighment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.

Tax Invoice

CEMEX INFRA™ Sy.No 312 Rampally Vill Keesara Mdl, Medchal Dist-501 301 Phone No:8367099999 GSTIN/UIN: 36AANFC3197R1ZJ State Name : Telangana, Code : 36 E-Mail : cemexinfra9@gmail.com Buyer Modi Housing Pvt Ltd 5-4-187/3&4, IInd Floor M.G Road Sec-Bad- 500003 GSTIN/UIN : 36AADCM5906D2ZO State Name : Telangana, Code : 36	Invoice No. 169 Delivery Note Supplier's Ref. 1143 to 1191 Buyer's Order No. 20220916001 Despatch Document No. Despatched through Terms of Delivery	Dated 10-Oct-2022 Mode/Terms of Payment Other Reference(s) Dated 16-Sep-2022 Delivery Note Date Destination
--	---	--

SI No.	Description of Goods	HSN/SAC	Quantity	Rate	per	Amount
1	M20 Pump Ready Mix Concrete	38245010	65.00 cum	3,559.32	cum	2,31,355.80
	SGST				9 %	20,822.02
	CGST				9 %	20,822.02
	Round Off					0.16
Total			65.00 cum			Rs 2,73,000.00

Amount Chargeable (in words)

E. & O.E

INR Two Lakh Seventy Three Thousand Only

HSN/SAC	Taxable Value	Central Tax		State Tax		Total Tax Amount
		Rate	Amount	Rate	Amount	
38245010	2,31,355.80	9%	20,822.02	9%	20,822.02	41,644.04
Total	2,31,355.80		20,822.02		20,822.02	41,644.04

Tax Amount (in words) : **INR Forty One Thousand Six Hundred Forty Four and Four paise Only**

Company's Bank Details

Bank Name : **UNION BANK OF INDIA**

A/c No. : **261611100001529**

Branch & IFS Code : **RAMPALLE & UBIN0826162**


Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

for CEMEX INFRA

Authorised Signatory

This is a Computer Generated Invoice



Date	DC NO	V.NO	Quantity	Rate	M20 Pump
29/09/2022	1143	5548	6.00 cum	4200.00/cum	25200.00
29/09/2022	1144	5541	6.00 cum	4200.00/cum	25200.00
29/09/2022	1145	5534	6.00 cum	4200.00/cum	25200.00
29/09/2022	1146	5547	6.00 cum	4200.00/cum	25200.00
29/09/2022	1147	1527	6.00 cum	4200.00/cum	25200.00
29/09/2022	1148	6885	6.00 cum	4200.00/cum	25200.00
29/09/2022	1149	5535	6.00 cum	4200.00/cum	25200.00
29/09/2022	1150	7605	8.00 cum	4200.00/cum	33600.00
29/09/2022	1151	5548	6.00 cum	4200.00/cum	25200.00
29/09/2022	1152	6885	3.00 cum	4200.00/cum	12600.00
01/10/2022	1191	5535	6.00 cum	4200.00/cum	25200.00
			65.00 cum		273000.00

Purchase Order

Original

From Company:

Modi Housing Pvt. Ltd.,
5-4-187/3&4, IInd Floor Soham Mansion M.G.Road
Secunderabad, TELANGANA, 500003
GSTNO:36AADCM5906D2ZO

Delivery Location: Silver oak villas MHPL - SOVMHPL

Supplier Details

CEMEX INFRA
Sy. no. 312, Rampally (Vill), Kesara (Mandal) Medc
Rampally (Vill), Kesara (Mandal) Medc, TG,
GSTIN:36AANFC3197R1ZJ
G.Surender Reddy,8367099999

PO No	20220916001	Quote No	Nil
PO Date	16 Sep 2022	Quote Date	19 Sep 2022
Supply Type	Purchase Order		

SNo.	Item Name	Qty	Rate	Dis%	Taxable Amount	GST%					Amount
1	RMCC2936-RMC-RMC-M20---cum	70	3,559.32	0%	2,49,153	IGST%	CGST%	SGST%	IGST AMT	CGST AMT	SGST AMT
						0%	9%	9%	0.00	22,423.72	22,423.72
					Total Amount ...	0.00				22,423.72	22,423.72
											2,93,999.99

Rupees in words : Two Lakh Ninety Three Thousands Nine Hundred And Ninety Nine .ten Paise Only.

Terms and Conditions:-

FOR MDS APPROVAL

- ☒ High Value/quantity beyond limits.
☒ Po/Req. processed-post approval.
☒ Approval for technical details/clarification.
☒ Replenishing SSLP stock
☐ Other



Purchase Order

Original

RMC other terms :
RMC specification:
RMC quantity
RMC line pump:
Payment Terms :
Tax :
Delivery Date :
Delivery Location :
Bill submission:
Remarks :
Batching report + cube test report must be provided.
220 kgs of cement to be added per cum.
Payment shall be made on quantity delivered at site. All vehicles to be weighed near site
Line / boom pump charges included.
Within 30 days of delivery and on production of bill.
Inclusive of GST and all other taxes.
As per site engineers request.
As per details given above
Vendor Shall submit proof of delivery+originak invoice at head office of purchaser
Delivery at sovillp cherlapally contact person Mr purushotham-9502177288

For Modi Housing Pvt.Ltd.,

Authorised Signat

Name :-

Sign:-

Date :-

APPROVED
19 SEP 2022
MINISH PARIKH
MANAGER PROCUREMENT

Accepted the above Terms And Conditions
For CEMEX INFRA

Date :-

Requisition Form

Company Name	Modi Housing Pvt. Ltd.,		Date	16 Sep 2022
Site Or Phase	Silver oak villas MHPL - SOVVMHPL		Time	
Flat/Villa/Other	For villa no.137 to 146		Req.No.	185290
Material required before date			ID No	20220916001

S.No	Description	Qty Required	Qty Available at Site	Order Qty	Last Rate	Inward No	Date
1	RMCC2936-RMC-RMC-M20--cum	70	0	70	3,850.00		

Remarks: For 30' road concreting purpose

Prepared By :- Meenakshi

Approved By:-

Sign:-

Sign:-

Date :- 16 Sep 2022

Date:-

Note: On receipt of material at site write inward number and date in last two columns

APPROVED
19 SEP 2022
MINISH PARIKH
MANAGER PROCUREMENT

APPROVED BY
21 SEP 2022
SOHAM MODI
MANAGING DIRECTOR

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	SOVLLP	Block No.:	For CC Road Purpose
Project:	SOV-III	Flat / Villa no.:	For CC Road Purpose
Supplier:	Cemex Infra	Slab no.:	-
Requisition nos.:	185290	A. Estimated quantity:	70
PO nos.:	20220916001	B. Requisition quantity:	70
Sign of Security	Sign of Admin	C. Actual quantity poured	59
		D. Difference (C-A)	11 Cum

Details of RMC pour

Sl. No	Date	Time of disp from RMC plant	Time of receipt at site	Time of pour	Quantity poured	De No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	29.09.22	06:45	07:12	07:30	06	1143	14,400	13,950 kgs	450kgs	855/-		
2.	29.09.22	07:45	08:04	08:30	06	1144	14,400	14,100 kgs	300kgs	570/-		
3.	29.09.22	07:55	08:19	08:40	06	1145	14,400	14,110 kgs	290kgs	551/-		
4.	29.09.22	08:10	08:37	08:55	06	1146	14,400	14,090 kgs	310kgs	589/-		
5.	29.09.22	08:25	08:50	09:10	06	1147	14,400	14,040 kgs	360kgs	684/-		
6.	29.09.22	08:45	09:04	09:25	06	1148	14,400	13,850 kgs	550kgs	1045/-		
7.	29.09.22	09:10	09:45	10:05	06	1149	14,400	14,060 kgs	340kgs	646/-		
8.	29.09.22	09:45	10:10	10:25	08	1150	19,200	18,920 kgs	280kgs	532/-		
9.	29.09.22	11:50	12:24	12:45	06	1151	14,400	14,140 kgs	260kgs	494/-		
10.	29.09.22	12:15	12:49	13:10	03	1152	7,200	6,970 kgs	230kgs	437/-		
Total:					59 Cumts		141,600 Kgs	138,230 Kgs	3370 kgs	6,403/-		
Remarks												

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at site.

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	SOVLLP	Block No.:	For CC Road Purpose
Project:	SOV-III	Flat / Villa no.:	For CC Road Purpose
Supplier:	Cemex Infra	Slab no.:	-
Requisition nos.:	185290	A. Estimated quantity:	42
PO nos.:	20220916001	B. Requisition quantity:	42
Sign of Security	Sign of Admin	Sign of Project Manger	
		C. Actual quantity poured	
		D. Difference (C-A)	Null

Details of RMC pour

Sl. No	Date	Time of disp from RMC plant	Time of receipt at site	Time of pour	Quantity poured	De No. / Batch no.	Specified wt @2400 kgs/m ³	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m ²	28 days cube test strength in kN/m ²
1.	01.10.22	13:15	13:44	13:55	06	1191	14,400	14,130	270	432/-		
2.												
Total:					06 Cumts		14,400 Kgs	14,130 Kgs	270 kgs	432/-		
Remarks												

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m³. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at site.