

Company/ firm:	Modi Reality Mallapur LLP	Block No.:	-
Project:	Gulmohar Residency	Flat / Villa no.:	Pheriphral road work purpose.
Supplier:	HI TECH INFRA PROJECTS	Slab no.:	-
Requisition nos.:	193982	A. Estimated quantity:	120M3(M20)
PO nos.:	20221003001	B. Requisition quantity:	120M3
Sign of security:	Sign of Admin	C. Actual quantity poured	119M3
		D. Difference (C-A)	1M3

Details of RMC pour							Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
Sl.	Date	Time of dispatch h from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dr No. / Batch no.						
1.	10.10.22	7:05	7:20	7:25	7M3	4697	16800	17290	+490			
2.	10.10.22	7:17	7:25	7:35	7M3	4698	16800	17130	+330			
3.	10.10.22	7:44	8:15	8:30	7M3	4699	16800	17330	+530			
4.	10.10.22	10:12	10:35	10:50	7M3	4702	16800	18490	+1690			
5.	10.10.22	10:11	10:25	10:35	7M3	4703	16800	18170	+1370			
6.	10.10.22	11:00	11:20	11:25	7M3	4704	16800	17290	+490			
7.	10.10.22	10:48	11:20	12:15	7M3	4706	16800	17130	+330			
8.	10.10.22	12:32	12:55	13:15	7M3	4710	16800	17020	+220			
9.	10.10.22	12:42	13:00	13:15	7M3	4711	16800	16740	-60			
10.	10.10.22	12:55	13:25	13:45	7M3	4712	16800	17170	+370			
11.	10.10.22	13:41	13:55	14:15	7M3	4716	16800	17080	+280			
12.	10.10.22	14:40	15:00	15:20	7M3	4720	16800	16890	+90			
13.	10.10.22	15:33	16:45	17:00	7M3	4725	16800	17020	+220			
14.	10.10.22	15:54	16:20	16:35	7M3	4726	16800	16930	+130			
15.	10.10.22	14:51	15:20	15:25	7M3	4727	16800	16840	+40			

16.	10.10.22	17:18	17:55	18:15	7M3	4728	16800	15780	-1020			
17.	10.10.22	17:31	17:55	18:15	7M3	4729	16800	17410	+610			
18.												
Total					119M3		285600	291710	+6110			
Remarks		PO to be closed.										

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at sit