



Internal memo no. 903/35/A
Annexure - B
RMC pour report


Company/ firm:	Modi Reality Mallapur LLP	Block No.:	Extension drive way
Project:	Gulmohar Residency	Flat / Villa no.:	slab 2 work purpose.
Supplier:	CEMEX INFRA	Slab no.:	-
Requisition nos.:	193716	A. Estimated quantity:	60M3(M20)
PO nos.:	20220823001	B. Requisition quantity:	60M3
	Sign of Admin	Sign of Project Manager	C. Actual quantity poured
			52M3
		D. Difference (C-A)	8M3

Details of RMC pour

Sl.	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	30.08.22	11:43	12:15	12:45	6.5M3	906	15600	15750	+150			
2.	30.08.22	11:54	12:15	12:45	6.5M3	907	15600	15570	-30			
3.	30.08.22	13:37	13:55	14:00	6.5M3	908	15600	15680	+80			
4.	30.08.22	12:48	13:15	13:55	6.5M3	909	15600	15400	-200			
5.	30.08.22	13:41	13:55	14:15	6.5M3	910	15600	15660	+60			
6.	30.08.22	14:29	14:55	15:15	6M3	911	14400	14360	-40			
7.	30.8.22	14:50	15:15	15:35	6M3	912	14400	14480	+80			
8.	30.08.22	16:04	16:35	16:45	7.5M3	913	18000	18130	+130			
9.												
10.												
Total:					52M3		124800	125030	+230			
Remarks	Po to be closed.											

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at sit

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	Modi Reality Mallapur LLP	Block No.:	Extension drive way
Project:	Gulmohar Residency	Flat / Villa no.:	slab 2 work purpose.
Supplier:	CEMEX INFRA	Slab no.:	-
Requisition nos.:	193716	A. Estimated quantity:	60M3(M20)
PO nos.:	20220823001	B. Requisition quantity:	60M3
	Sign of Admin	Sign of Project Manager	C. Actual quantity poured
			6M3
		D. Difference (C-A)	54M3

Details of RMC pour

Sl.	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	2.09.22	7:18	7:25	7:45	6M3	920	14,400	14990	590			
2.												
3.												
4.												
5.												
6.												
7.												
8.												
9.												
10.												
Total:					6M3		14400	14990	+590			
Remarks	Po to be closed.											

Note. 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at sit

Remarks