

Company/ firm:	Modi Reality Mallapur LLP	Block No.:	C- block
Project:	Gulmohar Residency	Flat / Villa no.:	VDF for c block parking area.
Supplier:	Cemex infra	Slab no.:	-
Requisition nos.:	193625	A. Estimated quantity:	150M3(M20)
PO nos.:	20220811001	B. Requisition quantity:	150M3
Sign of Security	Sign of Admin	C. Actual quantity poured	95M3M3
		D. Difference (C-A)	55M3

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt (w) 2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	18.08.22	8:47	9:15	9:30	8M3	794	19200	19530	+330			
2.	18.08.22	9:07	9:30	9:45	6M3	795	14400	14450	+50			
3.	18.08.22	11:39	11:50	12:15	4M3	798	9600	10120	+520			
4.	18.08.22	15:26	15:45	16:00	6M3	800	14400	14510	+110			
5.	18.08.22	15:39	15:45	16:00	6M3	801	14400	14730	+330			
6.	18.08.22	15:54	16:00	16:30	6M3	802	14400	14100	-300			
7.	18.08.22	17:52	18:15	18:45	6.5M3	804	15600	15460	-140			
8.	18.08.22	18:24	18:45	19:00	6.5M3	805	15600	15370	-230			
9.	22.08.22	7:13	7:35	7:50	6M3	810	14400	14370	-30			
10.	22.08.22	7:33	7:55	8:15	6M3	811	14400	14340	-60			
11.	22.08.22	8:01	8:15	8:30	6M3	812	14400	14380	-20			
12.	22.08.22	8:16	8:30	9:00	8M3	813	19200	19350	+150			
13.	22.08.22	12:58	1:15	1:35	6M3	815	14400	14500	+100			
14.	22.08.22	13:07	13:15	13:45	8M3	816	19200	18450	-750			
15.	22.08.22	14:27	14:35	14:50	6M3	817	14400	14190	-210			

RMC pour report

Company/ firm:	Modi Reality Mallapur LLP		Block No.:	C- block
Project:	Gulmohar Residency		Flat / Villa no.:	Projections OHT wall & retaining walls purpose.
Supplier:	Cemex infra		Slab no.:	-
Requisition nos.:	193625		A. Estimated quantity:	150M3(M20)
PO nos.:	20220811001		B. Requisition quantity:	150M3
Sign of Security	Sign of Admin	Sign of Project Manger	C. Actual quantity poured	45M3
			D. Difference (C-A)	105M3

Details of RMC pour

[illegible]