

Internal memo no. 903/35/A

Annexure - B

RMC pour report

Company/ firm:	Crescentia Lab Pvt Ltd	Block No.:	North Side footing concreting
Project:	GV One	Flat / Villa no.:	-
Supplier:	SL RMC Plant	Slab no.:	-
Requisition nos.:	195003	A. Estimated quantity:	350 cum
PO nos.:	20221122002	B. Requisition quantity:	350 cum
Sign of Security	Sign of Admin	C. Actual quantity poured	126 cum(24-11-22)
	Sign of Project Manger	D. Difference (C-A)	224 cum

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	24.11.2022	8.39	9.23	9.30	7 m3	5538	16800	16720				
2.	24.11.2022	8.54	9.30	9.40	7m3	5539	16800	16840				
3.	24.11.2022	9.10	9.56	10.06	8m3	001	19200	19450				
4.	24.11.2022	9.30	10.11	10.21	8m3	002	19200	19190				
5.	24.11.2022	9.20	10.07	10.17	7m3	5541	16800	16620				
6.	24.11.2022	9.48	10.33	10.43	8m3	003	19200	19530				
7.	24.11.2022	10.08	11.21	11.31	8m3	004	19200	19760				
8.	24.11.2022	11.19	12.00	12.10	8m3	005	19200	19000				
9.	24.11.2022	11.37	12.24	12.34	7m3	5545	16800	17030				
10.	24.11.2022	11.52	12.43	12.53	7m3	5546	16800	16470				
11.	24.11.2022	12.24	13.03	13.13	8m3	006	19200	19430				
12.	24.11.2022	12.44	13.39	13.49	7m3	5548	16800	16800				
13.	24.11.2022	12.55	13.36	13.46	7m3	5549	16800	16910				
14.	24.11.2022	12.59	13.42	13.52	8m3	007	19200	19050				
15.	24.11.2022	15.28	16.12	16.22	7m3	5550	16800	16650				
16.	24.11.2022	4.02	16.42	16.52	7m3	008	16800	16890				
17.	24.11.2022	15.46	16.45	16.55	7m3	5551	16800	16670				
					126 m3		302400	303010				
Remarks We use balance 224m3 later												

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at site.