


Tor Steel Delivery Report

Company/ firm:	Crescentia Labs Pvt Ltd	Test report received	Yes / No	A. PO quantity (in kgs)	58100
Project:	GV ONE	DCs received	Yes / No	B. Gross vehicle weight	71710
Block/ Villa No.:	-	Weighment slips received	Yes / No	C. Net vehicle weight	31840
Requisition nos.:	195102	Total qty as per PO received	Yes / No	D. Actual quantity delivered (B-C)	57800
PO No(s).	20221119002	Close PO	Yes / No	E. Difference (D- A)	300
Supplier:	Vasant Enterprises	Vehicle no.	TS08UG0218	MRN No.	
Delivery date	24.11.22	Delivery time	11:00 AM	Inward no.	1193
Sign of security		Sign of Admin		Sign of Project manager	
Date	26.11.22	Date	26.11.2022	Date	26.11.2022

Details of TMT steel delivered -

Sl. No	Item	Specified weight of 40 ft rod in Kgs.	No. of rods delivered	Calculated weight of steel delivered
1.	8 mm	4.74	957	4540 kgs
2.	10 mm	7.44	418	3110 kgs
3.	12 mm	10.68	1008	10770 kgs
4.	16 mm	18.96	237	4510 kgs
5.	20 mm	29.63	345	10240 kgs
6.	25 mm	46.2	483	22350 kgs
7.	32 mm	75.85	33	2570 kgs
8.	Binding wire	In bundles		
9.	Other			
Total:			3093	58090 kgs
Remarks:	Close PO.			

Note: 1. Report to be sent by email to purchase@modiproperties.com and report-audit@modiproperties.com within one working day. 2. Original to be maintained at site. 3. Original DCs, test reports, weighment slips, bills, photos, etc., to be attached to this report and filed at site. 4. Report must have totals calculated. 5. Make a separate report for every truck load received.