

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	DR.NRK BIOTECH PVT LTD	Block No.:	Towards main block column-04 and tie beam use
Project:	Nextopois	Flat / Villa no.:	Main block
Supplier:	Ultra tech concrete	Slab no.:	-
Requisition nos.:	186441	A. Estimated quantity:	200 M3
PO nos.:	20221108001	B. Requisition quantity:	200 M3
Sign of Security	Sign of Admin	C. Actual quantity poured	28 M3
NRKAJ	Sign of Project Manger	D. Difference (C-A)	172 M3

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	25.11.2022	09:58	11:00	11:15	07	5672	16800	17330	-			
2.	25.11.2022	10:25	11:30	11:45	07	5673	16800	16630	170			
3.	25.11.2022	12:55	13:50	14:10	07	6576	16800	17280	-			
4.	25.11.2022	14:27	15:40	16:00	07	5679	16800	17430	-			
5.												
6.												
7.												
8.												
9.												
Total:					28		67200	68670	170			
Remarks	As per quantity ordered 200 M3 consumed 28 M3.											

Note 1 Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.