

PURCHASE DIVISION
Advice for approval for credit to supplier

Date:		28/11/22		Prepared by	Minish		Serial no.	10959			
Supplier name		SL RMC plant				HO inward no.					
Firm/Company		GVRC		Project	Innopolis		HO received date				
PO/WO date		31/10/22		PO/WO No.	20221031004		Scan ID.				
Sl no.	Bill no.		Bill date		Bill amount		Original attached				
1.	0243		16/11/22		4,99,200/-		☒ Yes ☐ No				
2.							☐ Yes ☐ No				
3.							☐ Yes ☐ No				
4.							☐ Yes ☐ No				
Amount A – Bills total (Excluding Transport & Hamali Charges):							4,99,200/-				
Proof of delivery by way of: ☐ DCs/bill ☐ Steel report ☐ RMC pour report ☐ Solid block report ☐ Installation report											
MRN nos.:					Proof of delivery matches MRN		☐ Yes ☐ No				
Amount B – Other Credits : Transportation charges							-				
Amount C – Other Debits :							2,451/-				
Amount D (D=A+B-C) – Amount to be credited to the supplier:							4,96,749/-				
Amount E – PO / WO value:							3,70,499/-				
Amount F – Difference (A – E):							1,26,250/-				
Quantity received as per PO / WO				☒ Yes ☒ Excess received ☐ Short received ☐ Part received							
Close PO / WO				☒ Yes ☐ No – wait for balance material ☐ Other							
Payment – due date				5/12/22							
Remarks: Final bill											
Approved by		Purchase Officer		Purchase Manager		M D		Accountant		Accounts Manager	
Name:				APPROVED							
Sign:				29 NOV 2022							
Date				MINISH PARIKH							
Approval limit		Upto 20k		Above 20k		Above 100k		Upto 20k		Above 20k	

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit. 2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weighment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.

To,

Mr Venkatesh,

SL RMC PLANT,

Dear Sir,

We are Deducting Rs.2,451/- against your Invoice No 0243 Dt 16/11/22 for recieving short quantity of 1,760 kgs Vide our PO No-20221031004 Dt 31/10/22.

Please Note.

Regards,

Minish Parikh

Manager-Procurement | +91 95155 46784 | minish@modiproperties.com

Modi Properties Pvt. Ltd. | www.modiproperties.com

5-4-187/ 3 & 4, M G Road, Secunderabad - 03 | +91 40 66335551

Don't just buy a flat or villa! Buy a great lifestyle!

We build affordable flats & villas in gated communities.

4
29/11/22



SL RMC PLANT

READY-MIX CONCRETE

Tax Invoice

SI Rmc Plant Sy No719/2 Devaryamjal (Village) Shameerpet (M) Medchal(D) Gstin:36ADNFS2288J1ZF GSTIN/UIN: 36ADNFS2288J1ZF State Name : Telangana, Code : 36 E-Mail : slrmcplant@gmail.com Buyer G.V Reserch Centers Pvt Ltd 5-4-187/3&4 ,2nd Floor Soham Mansion , MG Road , Secundrabad-500003 GSTIN/UIN : 36AAHCG4562D1ZP State Name : Telangana, Code : 36	Invoice No.	Dated
	0243	16-Nov-2022
	Supplier's Ref.	Mode/Terms of Payment
	20221031004	Other Reference(s)
	Buyer's Order No.	Dated
Terms of Delivery		

SI No.	Description of Goods	HSN/SAC	GST Rate	Quantity	Rate	per	Amount
1	M15	38245010	18 %	128.00 cbm	3,305.08	cbm	4,23,050.24
Output CGST @9 %							9 % 38,074.52
Output SGST @9%							9 % 38,074.52
Less : Round Off							(-)0.28
Round Off							1.00
Total				128.00 cbm	₹ 4,99,200.00		

Amount Chargeable (in words)

INR Four Lakh Ninety Nine Thousand Two Hundred Only

HSN/SAC	Taxable Value	Central Tax		State Tax		Total Tax Amount
		Rate	Amount	Rate	Amount	
38245010	4,23,050.24	9%	38,074.52	9%	38,074.52	76,149.04
Total	4,23,050.24		38,074.52		38,074.52	76,149.04

Tax Amount (in words) : INR Seventy Six Thousand One Hundred Forty Nine and Four paise Only

Remarks:
07.10.2022 to 14.11.2022

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

Company's Bank Details

Bank Name : ICICI Bank
A/c No. : 231905000660
Branch & IFS Code : Saketh & ICIC0002319

for SI Rmc Plant

Authorised Signatory

This is a Computer Generated Invoice

Purchase Order

Original

From Company:	GV Research Centers Pvt. Ltd 5-4-18/73&4, 1Ind Floorsoham MansionM.G.Road Secunderabad, TELANGANA, 500003 GSTNO:36AAHCG4562D1ZP
Delivery Location:	Innopolis Sy no-542, Genome Valley, Thunkapally, Hyderabad, Hyderabad, Telangana, 500078 Madhu, 7981951035

Supplier Details					
SL RMC PLANT PLOT NO.26, S S VILLAS, MARKANDEYA NAGAR, KAPRA, MedchalMalkajgiri, Telangana, 500062 Hyderabad,TG, 500062 GSTIN:36ADNFS228J1ZF SRINIVAS REDDY MUPPA,7207255678 slrmcpant@gmail.com		PO No	20221031004	Quote No	NIL
		PO Date	31 Oct 2022	Quote Date	03 Nov 2022
		Supply Type	Purchase Order		

SNo.	Item Name	Qty	Rate	Dis%	Taxable Amount	GST%						Amount		
						IGST%	CGST%	SGST%	IGST AMT	CGST AMT	SGST AMT			
1	RMCC2958-RMC-RMC-MI 5---cum	95.00	3,305.08	0%	3,13,983	0%	9%	9%	0	28,258	28,258	3,70,499		
					Total Amount ...						0	28,258	28,258	3,70,499

Rupees in words : Three Lakh Seventy Thousands Four Hundred And Ninety Nine .four Seven PaiseOnly.

Terms and Conditions:-

RMC other terms : **Batching report + cube test report must be provided.**

RMC specification:
180 kgs of cement to be added per cum.

RMC quantity	Payment shall be made on quantity delivered at site. All vehicles to be weighed near site

RMC line pump: *Line / boom pump charges included.*

Payment Terms: Within 30 days of delivery and on production of bill.

Tax:
Inclusive of GST and all other taxes.

Delivery Date: As per Site Engineers request.

Delivery Location : As per details given above

Page 1 of 2

03/11/22 02:32:49 PM

$$\begin{array}{r} \cancel{1760} \\ 1760 \times 3900 \\ \hline 2,800 \end{array} = 2,451$$

Purchase Order

Original

Bill submission:

Vendor Shall submit proof of delivery+originak invoice at head office of purchaser

Remarks :

Delivery at GVRC Turkapally Contact Person Mr Madhu-9502211499.

For GV Research Centers Pvt. Ltd

Authorised Signatory


Name :-

Sign:-

Date :-

Accepted the above Terms And Conditions
For SL RMC PLANT

Date :-



Requisition Form

Company Name	GV Research Centers Pvt. Ltd	Date	28 Oct 2022
Site Or Phase	Innopolis	Time	11:10:11
Flat/Villa/Other		Req.No.	206381
Material required before date		ID No	20221028001

S.No	Description	Qty Required	Qty Available at Site	Order Qty	Last Rate	Inward No	Date
1	RMCC2958-RMC-RMC-M15---cum	95.00	3,900	0	95.00	3,350.00	

Remarks: Towards 3600 block PCC purpose

Prepared By :- Nagamani.S

Sign:-


Date :- 28 Oct 2022

Approved By:-

Sign:-

Date:-

Note: On receipt of material at site write inward number and date in last two columns



Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	GV Research Centers Pvt Ltd.	Block No.:	3600 A & C Block pcc purpose
Project:	Innopolis	Flat / Villa no.:	
Supplier:	SL RMC PLANT	Slab no.:	
Requisition nos.:	206442	A. Estimated quantity:	80M3
PO nos.:	20221114004	B. Requisition quantity:	80M3
Sign of Security	Sign of Admin	C. Actual quantity poured	35M3
	<i>Sideroi</i>	D. Difference (C-A)	45M3

Details of RMC pour

Sl. No	Date	Time of dispatch h from RMC plant	Time of receipt at site	Time of pour	Quantity poured	De No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	16.11.2022	11:00	11:32	11:55	07	5383	16800	16350	450 ✓			
2.	16.11.2022	12:12	12:42	13:10	07	5385	16800	16630	-			
3.	16.11.2022	13:20	13:55	14:10	07	5388	16800	16540	-			
4.	16.11.2022	14:34	15:10	15:25	07	5390	16800	16560	-			
5.	16.11.2022	15:51	16:23	16:42	07	5392	16800	16580	-			
6.												
7.												
Total:					35M3		84000	82660	450			
Remarks	As per po quantity 80M3 but consumed only 35M3											

Note: 1. Report to be sent on a daily basis to purchase@innopolis.com and report@innopolis.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weight all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Minimum original report + weightment slips + pour reports + test reports + photographs at site.

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	GV Research Centers Pvt Ltd.	Block No.:	3600 Block pcc purpose
Project:	Innopolis	Flat / Villa no.:	
Supplier:	SL RMC PLANT	Slab no.:	
Requisition nos.:	206381	A. Estimated quantity:	95M3
PO nos.:	20221031004	B. Requisition quantity:	95M3
Sign of Security	Sign of Admin	C. Actual quantity poured	43M3
	<i>Gudevi</i>	D. Difference (C-A)	52M3

Details of RMC pour

Sl. No	Date	Time of dispatch h from RMC plant	Time of receipt at site	Time of pour	Quantity poured	De No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	07.11.2022	10:38	11:04	11:23	07	5200	16800	16790	-			
2.	07.11.2022	12:25	13:10	13:42	07	5205	16800	16730	-			
3.	07.11.2022	13:30	14:12	14:25	07	5207	16800	16980	-			
4.	07.11.2022	14:04	14:42	15:12	07	5208	16800	16560	-			
5.	07.11.2022	16:04	16:32	17:10	08	5781	19200	18630	570			
6.	07.11.2022	16:58	17:25	17:55	07	5782	16800	16390	410			
7.												
Total:					43M3		103200	102080	980			
Remarks	As per po quantity 95M3 but consumed only 43M3											

Note 1. Report to be sent on a daily basis to purchase@innopolis.com and report-audit@innopolis.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one P.O. 5. Weigh all vehicles. 6. Cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	GV Research Centers Pvt Ltd.	Block No.:	3600 Block pcc purpose
Project:	Imopolis	Flat / Villa no.:	
Supplier:	SL RMC PLANT	Slab no.:	
Requisition nos.:	206381	A. Estimated quantity:	95M3
PO nos.:	20221031004	B. Requisition quantity:	95M3
Sign of Security	Sign of Admin	Sign of Project Manager	C. Actual quantity poured 49M3
	<i>Gudevi</i>	<i>vel. G. Ram</i>	D. Difference (C-A) 46M3

Details of RMC pour

Sl. No	Date	Time of dispatch h from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in kgs	Deduction for shortfall in Rs	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	13.11.2022	15:37	16:03	16:25	07	4969	16800	16980	-			
2.	13.11.2022	08:45	09:13	09:42	07	5305	16800	16850	-			
3.	13.11.2022	09:00	09:22	09:51	07	5306	16800	16470	330			
4.	13.11.2022	11:05	11:23	11:45	07	5308	16800	16830	-			
5.	13.11.2022	11:20	11:42	11:55	07	5309	16800	16700	-			
6.	13.11.2022	11:50	12:13	12:35	07	5310	16800	16580	-			
7.	13.11.2022	12:52	13:25	13:40	07	5311	16800	16620	-			
8.	13.11.2022											
9.												
Total:					49M3		117600	117030	330			
Remarks	As per po quantity 95M3 but consumed only 49M3											

Note 1. Report to be sent on a daily basis to parula-civil@imopolis.com and report imopolis@imopolis.com 2. Report must be prepared during pour and not later 3. Report must be sent within one working day 4. Multiple report can be sent for one PO 5. Weigh all vehicles 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3 If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis 7. Site to calculate shortfall 8. Maintain original report + weightment slips + pour reports + test reports + photographs at sit