

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	GV Research Centers Pvt Ltd.	Block No.:	3600 Footing pcc purpose
Project:	Innopolis	Flat / Villa no.:	
Supplier:	SL RMC Plant	Slab no.:	
Requisition nos.:	206469	A. Estimated quantity:	78M3
PO nos.:	20221124003	B. Requisition quantity:	78M3
Sign of Security	Sign of Admin	C. Actual quantity poured	40M3
	<i>Sudevi</i>	D. Difference (C-A)	38M3

Details of RMC pour

Sl. No	Date	Time of dispatch h from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	26.11.2022	09:59	10:35	10:55	08	014	19200	18190	1010			
2	26.11.2022	10:45	11:30	11:57	08	015	19200	19090	-			
3	26.11.2022	12:25	13:15	13:33	08	016	19200	19150	-			
4	26.11.2022	13:08	13:25	13:55	08	017	19200	18650	550			
5	26.11.2022	15:59	16:22	16:58	08	019	19200	18960	-			
6												
Total:					40m3		96000	94040	1560			
Remarks	As per purchase order 78M3 but consumed 40 M3 only											

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at sit