

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	DR.NRK BIOTECH PVT LTD	Block No.:	Towards main block column-04 and tie beam use
Project:	Nextopols	Flat / Villa no.:	purpose Main block
Supplier:	Ultra tech concrete	Slab no.:	-
Requisition nos.:	186441 ✓	A. Estimated quantity:	200 M3
PO nos.:	20221108001 ✓	B. Requisition quantity:	200 M3 ✓
Sign of Security	Sign of Admin	C. Actual quantity poured	21 M3 ✓
Sign of Project Manager	Sign of Project Manager	D. Difference (C-A)	179 M3

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	01.12.2022	08:23	09:20	09:40	07 ✓	1368	16800	17090	-			
2.	01.12.2022	11:50	12:45	13:00	07 ✓	1370	16800	17170	-			
3.	01.12.2022	15:19	16:20	16:35	07 ✓	1380	16800	17100	-			
4.												
5.												
6.												
7.												
8.												
9.												
Total:					21		50400	51360				
Remarks	As per quantity ordered 200 M3 consumed 21 M3.											

Note: 1. Report to be sent on a daily basis to amodiproperties.com and report-audit@amodiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.