

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	GV Research Centers Pvt Ltd	Block No.:	3600 Block footings purpose
Project:	Imnopolis	Flat / Villa no.:	
Supplier:	K N Infra	Slab no.:	
Requisition nos.:	206455	A. Estimated quantity:	450M3
PO nos.:	20221122003	B. Requisition quantity:	450M3
Sign of Security	Sign of Admin	C. Actual quantity poured	72M3
	Sign of Project Manger	D. Difference (C-A)	378M3

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	02.12.2022	12:40	13:15	13:55	08	0032	19200	19470	-			
2.	02.12.2022	13:45	14:10	14:25	08	0033	19200	19150	-			
3.	02.12.2022	13:50	14:21	14:55	08	0034	19200	19150	-			
4.	02.12.2022	14:30	15:11	15:35	08	0036	19200	19100	-			
5.	02.12.2022	15:05	15:33	15:54	08	0038	19200	19090	-			
6.	02.12.2022	16:15	16:44	17:10	08	0042	19200	19130	-			
7.	02.12.2022	17:00	17:35	18:10	08	0043	19200	19010	-			
8.	02.12.2022	18:00	18:42	19:05	08	0046	19200	19200	-			
9.	02.12.2022	18:20	19:02	19:25	08	0048	19200	19190	-			
10.												
Total:					72M3		172800	172490	-			
Remarks	As per po quantity 450M3 but consumed only 72M3											

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weight all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.