

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	GV Discovery center	Block No.:	Towards sumps purpose
Project:	Genopolis	Flat / Villa no.:	-
Supplier:	SL RMC Plant	Slab no.:	-
Requisition nos.:	196259	A. Estimated quantity:	30 cub meter
PO nos.:	20221031005	B. Requisition quantity:	30 cub meter
Sign of Security	Sign of Admin	Sign of Project Manger	C. Actual quantity poured
			D. Difference (C-A)
			11 cub meter

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	18.11.2022	11:34 AM	12:50	13:00	7 m3	4810	16,800	16,830				
2.	18.11.2022	11:35 AM	12:30	13:30	7 m3	5413	16,800	16,400	-			
3.	18.11.2022	14:00 AM	14:45	17:00	5 m3	5415	12,000	11,350				
Total:		3 nos			19 m3		45,600	44,580				
Remarks	will be later											

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at site.