

PURCHASE DIVISION
Advice for approval for credit to supplier



Date: 5-12-22		Prepared by: Minish		Serial no. 11285	
Supplier name: SL RMC plant				HO inward no.	
Firm/Company: MEMET		Project: Manilal Modi Memorial Hospital		HO received date	
PO/WO date: 29-8-22		PO/WO No. 20220829001		Scan ID.	
Sl no.	Bill no.	Bill date	Bill amount	Original attached	
1.	0213	30-9-22	98,400/-	☐ Yes ☐ No	
2.				☐ Yes ☐ No	
3.				☐ Yes ☐ No	
4.				☐ Yes ☐ No	
Amount A – Bills total (Excluding Transport & Hamali Charges):				98,400/-	
Proof of delivery by way of: ☐ DCs/bill ☐ Steel report ☐ RMC pour report ☐ Solid block report ☐ Installation report					
MRN nos.:	pouring report		Proof of delivery matches MRN	☐ Yes ☐ No	
Amount B – Other Credits : Transportation charges				—	
Amount C – Other Debits :				—	
Amount D (D=A+B-C) – Amount to be credited to the supplier:				98,400/-	
Amount E – PO / WO value:				98,400/-	
Amount F – Difference (A – E):				—	
Quantity received as per PO / WO		☒ Yes ☐ Excess received ☐ Short received ☐ Part received			
Close PO / WO		☒ Yes ☐ No – wait for balance material ☐ Other			
Payment – due date		12-12-22			
Remarks: final bill					
Approved by	Purchase Officer	Purchase Manager	MD	Accountant	Accounts Manager
Name:	APPROVED 05 DEC 2022 MINISH PARIKH MANAGER PURCHASUREMENT				
Sign:					
Date					
Approval limit	Upto 20k	Above 20k	Above 100k	Upto 20k	Above 20k

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit. 2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weighment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.

To,

Mr Venkatesh,

SL RMC PLANT,

We are Deducting Rs.3,046/- for recieving less quantity against your Bill No 0213 Dt 30/09/22,against our PO No-20220829001 Dt 29/08/22 for 2,080 kgs.

Please Note.

Regards,

Minish Parikh


Manager-Procurement | +91 95155 46784 | minish@modiproperties.com

Modi Properties Pvt. Ltd. | www.modiproperties.com

5-4-187/ 3 & 4, M G Road, Secunderabad - 03 | +91 40 66335551

Don't just buy a flat or villa! Buy a great lifestyle!

We build affordable flats & villas in gated communities.


05/12/2022



Tax Invoice

SI Rmc Plant Sy No719/2 Devaryamjal (Village) Shameerpet (M) Medchal(D) Gstin:36ADNFS2288J1ZF GSTIN/UIN: 36ADNFS2288J1ZF State Name : Telangana, Code : 36 E-Mail : slrmcplant@gmail.com		Invoice No. 0213	Dated 30-Sep-2022
M C Modi Educational Trust GSTIN/UIN : AAATM 5488Q State Name : Telangana, Code : 36		Supplier's Ref. 20220829001	Mode/Terms of Payment Other Reference(s)
Buyer		Buyer's Order No.	Dated
		Terms of Delivery	

Sl No.	Description of Goods	HSN/SAC	GST Rate	Quantity	Rate	per	Amount
1	M20	38245010	18 %	24.00 cbm	3,474.58	cbm	83,389.92
	Output CGST @9 %					9 %	7,505.09
	Output SGST @9%					9 %	7,505.09
	Less : Round Off						(-)0.10
	Total			24.00 cbm			₹ 98,400.00

Amount Chargeable (in words)

INR Ninety Eight Thousand Four Hundred Only

HSN/SAC	Taxable Value	Central Tax		State Tax		Total Tax Amount
		Rate	Amount	Rate	Amount	
38245010	83,389.92	9%	7,505.09	9%	7,505.09	15,010.18
Total	83,389.92		7,505.09		7,505.09	15,010.18

Tax Amount (in words) : **INR Fifteen Thousand Ten and Eighteen paise Only**

Remarks:
30.09.2022

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

Company's Bank Details

Bank Name : ICICI Bank

A/c No. : 231905000660

Branch & IFS Code : **Saketh & |C|C0002319**

for St Rmc Plant

Authorised Signatory

This is a Computer Generated Invoice

Plot No. 26, S.S. Villas, Markandeya Nagar, Kapra, Hyderabad, Telangana - 500 062.

E-mail : slrmcplant@gmail.com GSTIN : 36ADNFS2288J1ZF

Requisition Form

Company Name	M C Modi Educational Trust	Date	29 Aug 2022
Site Or Phase	Manilal Modi Memorial Hospital	Time	
Supplier		Req.No.	162161
Material required before date		ID No	20220829001

S.No	Description	Qty Required	Qty Available at Site	Order Qty	Last Rate	Inward No	Date
1	RMCC2936-RMC-RMC-M20---cum	24	0	24	3850.00		

Remarks	Towards CC Road purpose infront of site office		
Prepared By	Pushpalatha. M		
Sign & Date	29 Aug 2022	Sign & Date	

Note: On receipt of material at site write inward number and date in last two columns



Purchase Order

Original

From Company:

M C Modi Educational Trust
Murhanpally village
GSTNO:AAATM 5488Q

Delivery Location: Manilal Modi Memorial Hospital

Survey no 31832

9121282862

Supplier Details

SL RMC PLANT
PLOT NO.26, S S VILLAS, MARKANDEYA NAGAR, KAPRA, MedchalMalkajgiri, Telangana, 500062
Hyderabad, TG, 500062
GSTIN:36ADNFS2288J1ZF

PO No	20220829001
PO Date	29 Aug 2022
Quote No	Nil
Quote Date	30 Aug 2022
Supply Type	Purchase Order
Contact Person Name	SRINIVAS REDDY MUPPA
Contact Num	7207255678
Email	slrmcplant@gmail.com

SNo.	Item Name	Qty	Rate	Dis%	Taxable Amount	GST%						Amount
						IGST%	CGST%	SGST%	IGST AMT	CGST AMT	SGST AMT	
1	RMCC2936-RMC-RMC-M20--cum	24	3,474.57	0%	83,390	0%	9%	9%	0.00	7,505.08	7,505.08	98,399.99
						Total Amount ...			0.00	7,505.08	7,505.08	98,399.99

Rupces : Ninety Eight Thousands Three Hundred And Ninety Nine nine Nine PaiseOnly.

Rupees : Ninety Eight Thousands Three Hundred And Ninety Nine nine Nine PaiseOnly.

Terms and Conditions:-

APPROVED
30 AUG 2022
MINISH PARIKH
MANAGER PROCUREMENT

FOR MDS APPROVAL
☐ High Value/quantity beyond limits.
☐ Po/Req. processed-post approval.
☐ Approval for technical details/clarification.
☐ Replenishing SSLP stock
☐ Other

APPROVED BY
- 1 SEP 2022
SOHAM MOODI
MANAGING DIRECTOR

Purchase Order

Original

RMC other terms :
RMC specification:
RMC quantity
RMC line pump:
Payment Terms :
Tax :
Delivery Date :
Delivery Location :
Bill submission:
Remarks :

Batching report + cube test report must be provided.
250 kgs of cement to be added per cum.
Payment shall be made on quantity delivered at site. All vehicles to be weighed near site
Line / boom pump charges included.
Within 30 days of delivery and on production of bill.
Inclusive of GST and all other taxes.
Within as per site engineer requisit
As per details given above
Vendor Shall submit proof of delivery+originak invoice at head office of purchaser
Delivery at moment thurkapally contact person mr sarwar-7319104968

For M C Modi Educational Trust		Accepted the above Terms And Conditions For SL RMC PLANT	
Authorised Signatory	APPROVED		
Name :-			
Sign:-	30 AUG 2022		
Date :-	MINISH PARIKH	Date :-	
	MANAGER PROCUREMENT		

Company/ firm:	MCMET	
Project:	Manilal Modi Memorial Hospital	
Supplier:	SL RMC Plant	
Requisition nos.:	162161	
PO nos.:	20220829001	
Sign of Security	Sign of Admin	Sign of Project Manger
Jay	Dushyant	Sud-yu S...

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured
1.	30-09-2022	10:00AM	11:15AM	11:30PM	07M3
2.	30-09-2022	11:33AM	12:28PM	12:40PM	07M3
3.	30-09-2022	13:03PM	13:46PM	14:20PM	07M3
4.	30-09-2022	15:07PM	15:59PM	16:20PM	03M3
5.					
6.					
7.					
8.					
9.					
10.					24M3
Total:					
Remarks					

Note: 1. Report to be sent on a daily basis to purchase@modiprojproperties.com and report-audit@modiprojproperties.com. 2. Report to be sent on a weekly basis to report-audit@modiprojproperties.com. 3. Report to be sent on a monthly basis to report-audit@modiprojproperties.com. 4. Report to be sent on a quarterly basis to report-audit@modiprojproperties.com. 5. Report to be sent on a half yearly basis to report-audit@modiprojproperties.com. 6. Report to be sent on a yearly basis to report-audit@modiprojproperties.com. 7. Site to calculate shortfall. 8. Maintain original report + weightment amount on pro-rata basis. 9. Multiple report can be sent for one PO. 10. Weigh all vehicles. 11. 6 cubic meters vehicle should be maintained in original report + weightment amount on pro-rata basis.

emo no. 903/35/A
inexure - B
C pour report

Block No.:	-
Flat / Villa no.:	Towards CC Road purpose.
Slab no.:	-
A. Estimated quantity:	24 Cubic Meter
B. Requisition quantity:	24 Cubic Meter
C. Actual quantity poured	24 Cubic Meter
D. Difference (C-A)	-

Dc No. / Batch no.	Specified wt @2400 kgs/m ³	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m ²	28 days cube test strength in kN/m ²
4741	16800	16020	780 ✓			
4745	16800	15990	810 ✓			
4749	16800	16310	490 ✓			
4753	7200	7290	-			
	57600	55610				

iproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4.
a net weight of 14,110 kgs @ 2,400kgs/m³. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall
3 + pour reports + test reports + photographs at site.