

Annexure - B
RMC pour report

Company/ firm:	GV Research Centers Pvt Ltd.		Block No.:		3600 Block footings purpose
Project:	Innopolis		Flat / Villa no.:		
Supplier:	K N Infra		Slab no.:		
Requisition nos.:	206455		A. Estimated quantity:	450M3	
PO nos.:	20221122003		B. Requisition quantity:	450M3	
Sign of Security	Sign of Admin	Sign of Project Manger	C. Actual quantity poured	102M3	
			D. Difference (C-A)	348M3	

Details of RMC pour

Details of RMC pour												
Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	06.12.2022	13:00	13:25	14:01	08	0187	19200	19510	-			
2.	06.12.2022	13:15	13:42	14:15	08	0188	19200	18590	610			
3.	06.12.2022	13:30	14:05	14:22	08	0189	19200	19180	-			
4.	06.12.2022	14:50	15:35	15:47	08	0191	19200	19300	-			
5.	06.12.2022	15:50	16:22	16:54	08	0195	19200	19030	-			
6.	06.12.2022	16:25	17:09	17:42	08	0196	19200	19010	-			
7.	06.12.2022	17:10	17:32	18:10	08	0200	19200	19090	-			
8.	06.12.2022	16:40	17:15	17:34	08	0197	19200	18990	-			
9.	06.12.2022	17:25	18:10	18:32	08	0201	19200	19130	-			
10.	06.12.2022	18:00	18:25	18:55	08	0203	19200	19160	-			
11.	06.12.2022	18:35	19:10	19:22	08	0204	19200	18880	-			
12.	06.12.2022	18:50	19:22	19:42	08	0205	19200	19120	-			
13.	06.12.2022	20:00	20:42	21:15	06	0207	14400	14450	-			
Total:					102M3		244800	243440	610			
Remarks		As per po quantity 450M3 but consumed only 102M3										