

PURCHASE DIVISION  
Advice for approval for credit to supplier



|                                           |  |                        |  |                  |  |
|-------------------------------------------|--|------------------------|--|------------------|--|
| Date: 03/12/22                            |  | Prepared by: Venkatesh |  | Serial no. 11279 |  |
| Supplier name: Sri Sai Vishal enterprises |  |                        |  | HO inward no.    |  |
| Firm/Company: MRMLCP                      |  | Project: GMR           |  | HO received date |  |
| PO/WO date: 16/08/22                      |  | PO/WO No. 91015        |  | Scan ID.         |  |

| Sl no. | Bill no. | Bill date | Bill amount | Original attached                                                   |
|--------|----------|-----------|-------------|---------------------------------------------------------------------|
| 1.     | 063      | 22/09/22  | 39,900/-    | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No |
| 2.     | 062      | 22/09/22  | 20,900/-    | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No |
| 3.     |          |           |             | <input type="checkbox"/> Yes <input type="checkbox"/> No            |
| 4.     |          |           |             | <input type="checkbox"/> Yes <input type="checkbox"/> No            |

Amount A – Bills total (Excluding Transport & Hamali Charges): 60,800/-

Proof of delivery by way of: ☐ DCs/bill ☐ Steel report ☐ RMC pour report ☒ Solid block report ☐ Installation report

|                        |                               |                                                          |
|------------------------|-------------------------------|----------------------------------------------------------|
| MRN nos.: Bi cu Report | Proof of delivery matches MRN | <input type="checkbox"/> Yes <input type="checkbox"/> No |
|------------------------|-------------------------------|----------------------------------------------------------|

Amount B – Other Credits : Transportation charges -

Amount C – Other Debits : -

Amount D (D=A+B-C) – Amount to be credited to the supplier: 60,800

Amount E – PO / WO value: 1,14,000

Amount F – Difference (A – E): 53,200

Quantity received as per PO / WO ☐ Yes ☐ Excess received ☐ Short received ☒ Part received

Close PO / WO ☐ Yes ☒ No – wait for balance material ☐ Other

Payment – due date: 12/12/22

Remarks: part Bill

| Approved by    | Purchase Officer | Purchase Manager | M D        | Accountant | Accounts Manager |
|----------------|------------------|------------------|------------|------------|------------------|
| Name:          |                  | Venka            |            |            |                  |
| Sign:          |                  |                  |            |            |                  |
| Date           |                  |                  |            |            |                  |
| Approval limit | Upto 20k         | Above 20k        | Above 100k | Upto 20k   | Above 20k        |

**APPROVED**

**05 DEC 2022**

P. VENKATESHWARLU

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit. 2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weighment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.

## TAX INVOICE

C: 8367679193

# SRI SAI VISHAL ENTERPRISES

## FLY ASH BRICKS

Factory : Godumakunta Vill., Keesara Mdl, Medchal Dist.

Office : Street No. 17, Tarnaka, Secunderabad.

GSTIN : 36ACZPL1512H1ZF

(COMPOSITION TAXABLE PERSON NOT ELIGIBLE TO COLLECT TAX ON SUPPLIES)

M/s MODI Reality Mallapally  
Mallapally RFC

Inv. No. 063 Date : 22.09.22D.C. No. 144, 147, 150 Date : \_\_\_\_\_P. O. 91015 Date : \_\_\_\_\_

Payment \_\_\_\_\_

Party GSTIN 36AAEFM1459R1ZPState : **TELANGANA**

Code : 36

| S.No. | PARTICULARS     | HSN<br>CODE | QTY. | RATE | UNIT | AMOUNT<br>Rs. Ps. |
|-------|-----------------|-------------|------|------|------|-------------------|
| 1.    | 20 mm Metal     |             |      |      |      |                   |
| 2.    | Baby Chips      |             |      |      |      |                   |
| 3.    | Stone Dust      |             |      |      |      |                   |
| 4.    | Sand            |             |      |      |      |                   |
| 5.    | Red Mutti       |             |      |      |      |                   |
| 6.    | Granite         |             |      |      |      |                   |
| 7.    | 40mm Hand Metal |             |      |      |      |                   |
| 8.    | Crusher Sand    |             |      |      |      |                   |
| 9.    | 12mm Metal      |             |      |      |      |                   |
| 10.   | Flyash Bricks   |             |      |      |      |                   |
|       | 4X8X16          |             |      |      |      |                   |
|       | 6X8X12          |             |      |      |      |                   |
|       | 6X8X16 →        |             | 1050 | 38   | ubi  | 39,900.00         |
|       | 8X8X12          |             |      |      |      |                   |
|       | 8X8X16          |             |      |      |      |                   |



Rupees in words Thirty nine thousand  
nine hundred only

TOTAL 39,900.00

SGST @ %

CGST @ %

GRAND TOTAL 39,900.00

Name : SRI SAI VISHAL ENTERPRISES

Bank Name : HDFC BANK

Account No. : 50200042541343

IFSC Code : HDFC0000368

Branch : Nacharam

E. &amp; O.E.

For SRI SAI VISHAL ENTERPRISES

Brano : 063

# Modi Reality Mallapur 4p

[illegible]



## TAX INVOICE

C : 8367679193

# SRI SAI VISHAL ENTERPRISES

## FLY ASH BRICKS

Factory : Godumakunta Vill., Keesara Mdl, Medchal Dist.

Office : Street No. 17, Tarnaka, Secunderabad.

GSTIN : 36ACZPL1512H1ZF

(COMPOSITION TAXABLE PERSON NOT ELIGIBLE TO COLLECT TAX ON SUPPLIES)

M/s MODI Reality Mallapally  
Mallapally NRC
Inv. No. 062 Date : 22.09.22D.C. No. 152,155 Date : \_\_\_\_\_P. O. 91015 Date : \_\_\_\_\_

Payment \_\_\_\_\_

Party GSTIN 36AAEFM1459R1ZPState : **TELANGANA**Code : **36**

| S.No. | PARTICULARS     | HSN<br>CODE | QTY. | RATE | UNIT | AMOUNT<br>Rs. Ps. |
|-------|-----------------|-------------|------|------|------|-------------------|
| 1.    | 20 mm Metal     |             |      |      |      |                   |
| 2.    | Baby Chips      |             |      |      |      |                   |
| 3.    | Stone Dust      |             |      |      |      |                   |
| 4.    | Sand            |             |      |      |      |                   |
| 5.    | Red Mutti       |             |      |      |      |                   |
| 6.    | Granite         |             |      |      |      |                   |
| 7.    | 40mm Hand Metal |             |      |      |      |                   |
| 8.    | Crusher Sand    |             |      |      |      |                   |
| 9.    | 12mm Metal      |             |      |      |      |                   |
| 10.   | Flyash Bricks   |             |      |      |      |                   |
|       | 4X8X16          |             |      |      |      |                   |
|       | 6X8X12          |             |      |      |      |                   |
|       | 6X8X16 →        |             | 550  | 38   | Nbi  | 20,900.20         |
|       | 8X8X12          |             |      |      |      |                   |
|       | 8X8X16          |             |      |      |      |                   |


Rupees in words Twenty Thousand -  
Five Hundred only

TOTAL 20,900.20

SGST @ %

CGST @ %

GRAND TOTAL 20,900.20

Name : SRI SAI VISHAL ENTERPRISES

Bank Name : HDFC BANK

Account No. : 50200042541343

IFSC Code : HDFC0000368

Branch : Nacharam

E. &amp; O.E.

For **SRI SAI VISHAL ENTERPRISES**

BILL NO : 062

Modi Reality machine clip

[illegible]

# Purchase Order

Page(s) 1 Of 1

02-11-2022 15:25:00

Original / Office Copy / Purchase Div.Copy

From Company : **Modi Reality Mallapur LLP**  
5-4-187/3&3, II nd floor, Soham Mansion, MG Road, Secunderabad.  
G S T No. : 36AAEFM1459R1ZP

**Supplier Details**

Sri Sai Vishal Enterprises  
12-13-167, Street no 17, Tarnaka, Medchal, Malkajgiri,  
Telangana-500017.

**GSTIN** 36ACZPL1512H1ZF

9391029193

9391029193

|                   |            |        |
|-------------------|------------|--------|
| <b>Doc No</b>     | 91015      | 193637 |
| <b>Doc Date</b>   | 16-08-2022 |        |
| <b>Quote No</b>   | Nil        |        |
| <b>Quote Date</b> | 08-08-2022 |        |
| <b>SupplyType</b> | Supply     |        |

**Kind Attn : Akula Lakshmi**

Purchase Order for the Supply of following Items.

| Item Name                                                                      | Qty      | Rate  | Dis% | GST  | Amount            |
|--------------------------------------------------------------------------------|----------|-------|------|------|-------------------|
| 1 869600 - BUIL-Building Material - Solid Block-- -<br>150mmX200mmX400mm - Nos | 3,000.00 | 38.00 | 0.00 | 0.00 | 114,000.00        |
| <b>Total Order Value . . .</b>                                                 |          |       |      |      | <b>114,000.00</b> |

Rupees : One Lakh(s) Fourteen Thousand Only.

**Terms and Conditions :-****Specification / Brand** Items shall be of 25kgs approx. Strength minimum 30kgs/cm2, QC report a must!**Payment Terms** Within 30 days of delivery of all materials & production of bill.**Tax** All taxes included in above price.**Delivery Date** As per request of Project Manager**Delivery Location** Gulmohar Residency

Survey No 19, Mallapur, Hyderabad. Next to NFC Railway Over Bridge

Phone. Contact: Security \_\_\_\_\_, 8309938133

**Penalty For Delay** Bills must be submitted to H.O. within 30 days of supply of material. 10% pty on value of order will be deducted for delay in submission of bills.**Transportation Cost** Included in the above price.**Warranty** Nil**Advance Paid** Nil**Other Terms** We reserve the right items not confirming to qty & specs. Breakage in your account. Above order for E-block driveway basement work purpose.**Completion Date** Nil**Measurement** Nil**Security** Nil**Remarks** Original invoice + copy of proof of delivery is required to process invoice for payment. Do not send original invoice to site. Original invoices must be sent to HO office or purchase site office. Proof of delivery /DC can be sent by email.**PART DELIVERY DETAILS**

| S.no. | Bill no. | Bill Dt. | Amount |
|-------|----------|----------|--------|
| 1.    | 063      | 22/09/22 | 39,900 |
| 2.    | 062      | 22/09/22 | 20,900 |
| 4.    |          |          |        |
| 5.    |          |          |        |

Books of accounts verified and  
no bills wrt this PO were  
received by accounts.

Name: Rajyalakshmi

Sign: [Signature]

Date: 29/11/22

For **Modi Reality Mallapur LLP**

Authorised Signatory

Name : \_\_\_\_\_

Name : \_\_\_\_\_

Date : \_/\_/\_

Accepted the above Terms And Conditions

For **Sri Sai Vishal Enterprises**



Position Form

Company Name: MRM LLP

& Phase: GMR

Block no. E block driveway purpose

Supplier:

Material required urgent

Order date:

to Item

BULL 8696-Building Material-Solid Block---150MMX200MMX400MM-Nos

Remarks: Towards E block driveway basement work purpose

Engineer

Prepared By: Naganadar

Approved By:

in & Date:

Date: 08-08-2022

Time:

Req. No. 193637

ID No.

Qty required at site

3000

Order Qty. Inward No Inward Date

3000

Project Manager

Purchase Manager

MD

APPROVED  
18 NOV 2022  
P. VENKATESHWARLU  
MANAGER PURCHASE

# Cement Blocks - Weekly Delivery Report

|                          |                                      |        |                          |          |                                       |      |
|--------------------------|--------------------------------------|--------|--------------------------|----------|---------------------------------------|------|
| Company/ firm:           | Medi Mallapur LLP                    | Realty | Requisition nos:         | 193637   | Total PO quantity:                    | 3000 |
| Project:                 | Gulmohar Residency                   |        | PO No(s):                | 91015    | Quantity delivered in earlier period: | 2800 |
| Block /Flat / Villa no.: | For G-block panel room work purpose. |        | Total material delivered | YES      | Quantity delivered during week:       | 200  |
| Supplier:                | SRI SAI VISHAL ENTERPRISES           |        | Close PO:                | YES      | Balance quantity to be delivered:     | NIL  |
| Sign of security         |                                      |        | Sign of Admin            |          | Sign of Project manager               |      |
| Date                     | 22/09/22                             |        | Date                     | 22/09/22 | Date                                  |      |


Details of solid blocks - delivered in earlier period.

| S No | Date     | Time | Block Size & type | Quantity delivered | DC No. | Inward no. | MRN No. |
|------|----------|------|-------------------|--------------------|--------|------------|---------|
| 1.   | 28.08.22 | 3:30 | 6"x8"x16"         | 150                | 128    | 9211       | 111218  |
| 2.   | 30.08.22 | 3:30 | 6"x8"x16"         | 550                | 134    | 9214       | 111278  |
| 3.   | 4.09.22  | 3:30 | 6"x8"x16"         | 350                | 139    | 9257       | 111382  |
| 4.   | 5.09.22  | 3:30 | 6"x8"x16"         | 350                | 141    | 9258       | 111410  |
| 5.   | 10.09.22 | 3:30 | 6"x8"x16"         | 350                | 144    | 9319       | 111671  |
| 6.   | 13.09.22 | 3:30 | 6"x8"x16"         | 350                | 147    | 9320       | 111672  |
| 7.   | 14.09.22 | 3:30 | 6"x8"x16"         | 350                | 150    | 9354       | 111874  |
| 8.   | 15.09.22 | 3:30 | 6"x8"x16"         | 350                | 152    | 9355       | 111871  |
|      | TOTAL    |      |                   | 2800               |        |            |         |

Details of solid blocks - delivered during the week.

| S No | Date     | Time | Block Size & type | Quantity delivered | DC No. | Inward no. | MRN No. |
|------|----------|------|-------------------|--------------------|--------|------------|---------|
| 1.   | 20.09.22 | 3:30 | 6"x8"x16"         | 200                | 155    | 9392       | 112013  |
| 2.   |          |      |                   |                    |        |            |         |
|      | TOTAL    |      |                   | 200                |        |            |         |

Note: 1. Report to be sent to HO every Saturday with delivery challans of this week with photos. 2. Report must have totals calculated. 3. Specify block size and block type





# Cement Blocks - Weekly Delivery Report

|                          |                                      |               |                          |          |                                       |          |
|--------------------------|--------------------------------------|---------------|--------------------------|----------|---------------------------------------|----------|
| Company/ firm:           | Medi Mallapur LLP                    | Realty        | Requisition nos.:        | 193637   | Total PO quantity:                    | 3000     |
| Project:                 | Gulmohar Residency                   |               | PO No(s):                | 91015    | Quantity delivered in earlier period: | 2800     |
| Block /Flat / Villa no.: | For G-block panel room work purpose. |               | Total material delivered | No       | Quantity delivered during week:       | 350      |
| Supplier:                | SRI SAI VISHAL ENTERPRISES           |               | Close PO:                | No       | Balance quantity to be delivered:     | 200      |
| Sign of security         |                                      | Sign of Admin |                          |          | Sign of Project manager               |          |
| Date                     | 14/09/22                             | Date          |                          | 14/09/22 | Date                                  | 14/09/22 |

Details of solid blocks - delivered in earlier period.

| S No | Date     | Time | Block Size & type | Quantity delivered | DC No. | Inward no. | MIRN No. |
|------|----------|------|-------------------|--------------------|--------|------------|----------|
| 1.   | 28.08.22 | 3:30 | 6"x8"x16"         | 150                | 128    | 9211       | 111218   |
| 2.   | 30.08.22 | 3:30 | 6"x8"x16"         | 550                | 134    | 9214       | 111278   |
| 3.   | 4.09.22  | 3:30 | 6"x8"x16"         | 350                | 139    | 9257       | 111382   |
| 4.   | 5.09.22  | 3:30 | 6"x8"x16"         | 350                | 141    | 9258       | 111410   |
| 5.   | 10.09.22 | 3:30 | 6"x8"x16"         | 350                | 144    | 9319       | 111671   |
| 6.   | 13.09.22 | 3:30 | 6"x8"x16"         | 350                | 147    | 9320       | 111672   |
| 7.   | 14.09.22 | 3:30 | 6"x8"x16"         | 350                | 150    | 9354       | 111874   |
|      | TOTAL    |      |                   | 2800               |        |            |          |

Details of solid blocks - delivered during the week.

| S No | Date     | Time | Block Size & type | Quantity delivered | DC No. | Inward no. | MIRN No. |
|------|----------|------|-------------------|--------------------|--------|------------|----------|
| 1.   | 15.09.22 | 3:30 | 6"x8"x16"         | 350                | 152    | 9355       | 111871   |
| 2.   |          |      |                   |                    |        |            |          |
|      | TOTAL    |      |                   | 350                |        |            |          |

Note: 1. Report to be sent to HO every Saturday with delivery challans of this week with photos. 2. Report must have totals calculated. 3. Specify block size and block type. (solid / hollow). 4. Total quantity and delivered quantity includes all types of blocks.



# Cement Blocks – Weekly Delivery Report

|                          |                                      |         |                          |          |                                       |          |
|--------------------------|--------------------------------------|---------|--------------------------|----------|---------------------------------------|----------|
| Company/ firm:           | Modi Mallapur LLP                    | Reality | Requisition nos.:        | 193637   | Total PO quantity:                    | 3000     |
| Project:                 | Gulmohar Residency                   |         | PO No(s).                | 91015    | Quantity delivered in earlier period: | 1750     |
| Block /Flat / Villa no.: | For G-block panel room work purpose. |         | Total material delivered | No       | Quantity delivered during week:       | 350      |
| Supplier:                | SRI SAI VISHAL ENTERPRISES           |         | Close PO:                | No       | Balance quantity to be delivered:     | 1250     |
| Sign of security         |                                      |         | Sign of Admin            |          | Sign of Project manager               |          |
| Date                     | 14/09/22                             |         | Date                     | 14/09/22 | Date                                  | 14/09/22 |

Details of solid blocks – delivered in earlier period.

| S No | Date     | Time | Block Size & type | Quantity delivered | DC No. | Inward no. | MRN No. |
|------|----------|------|-------------------|--------------------|--------|------------|---------|
| 1.   | 28.08.22 | 3:30 | 6"x8"x16"         | 150                | 128    | 9211       | 111218  |
| 2.   | 30.08.22 | 3:30 | 6"x8"x16"         | 550                | 134    | 9214       | 111278  |
| 3.   | 4.09.22  | 3:30 | 6"x8"x16"         | 350                | 139    | 9257       | 111382  |
| 4.   | 5.09.22  | 3:30 | 6"x8"x16"         | 350                | 141    | 9258       | 111410  |
|      | TOTAL    |      |                   | 1750               |        |            |         |

Details of solid blocks – delivered during the week.

| S No | Date     | Time | Block Size & type | Quantity delivered | DC No. | Inward no. | MRN No. |
|------|----------|------|-------------------|--------------------|--------|------------|---------|
| 1.   | 10.09.22 | 3:30 | 6"x8"x16"         | 350                | 144    | 9319       | 111671  |
| 2.   |          |      |                   |                    |        |            |         |
|      | TOTAL    |      |                   | 350                |        |            |         |

Note: 1. Report to be sent to HO every Saturday with delivery challans of this week with photos. 2. Report must have totals calculated. 3. Specify block size and block type (solid / hollow). 4. Total quantity and delivered quantity includes all types of blocks.





# Cement Blocks – Weekly Delivery Report

|                           |                                         |                          |                    |                                       |                    |
|---------------------------|-----------------------------------------|--------------------------|--------------------|---------------------------------------|--------------------|
| Company/ Firm:            | Modi Reality<br>Mallapur LLP            | Requisition nos.:        | 193637             | Total PO quantity:                    | 3000               |
| Project:                  | Gulmohar<br>Residency                   | PO No(s).                | 91015              | Quantity delivered in earlier period: | 2450               |
| Block / Flat / Villa no.: | For G-block panel<br>room work purpose. | Total material delivered | No                 | Quantity delivered during week:       | 350                |
| Supplier:                 | SRI SAI VISHAL<br>ENTERPRISES           | Close PO:                | No                 | Balance quantity to be delivered:     | 550                |
| Sign of security          | <i>[Signature]</i>                      | Sign of Admin            | <i>[Signature]</i> | Sign of Project manager               | <i>[Signature]</i> |
| Date                      | 19/09/22                                | Date                     | 19/09/22           | Date                                  | 19/09/22           |

Details of solid blocks – delivered in earlier period.

| S No | Date     | Time | Block Size & type | Quantity delivered | DC No. | Inward no. | MRN No. |
|------|----------|------|-------------------|--------------------|--------|------------|---------|
| 1.   | 28.08.22 | 3:30 | 6"x8"x16"         | 150                | 128    | 9211       | 111218  |
| 2.   | 30.08.22 | 3:30 | 6"x8"x16"         | 550                | 134    | 9214       | 111278  |
| 3.   | 4.09.22  | 3:30 | 6"x8"x16"         | 350                | 139    | 9257       | 111382  |
| 4.   | 5.09.22  | 3:30 | 6"x8"x16"         | 350                | 141    | 9258       | 111410  |
| 5.   | 10.09.22 | 3:30 | 6"x8"x16"         | 350                | 144    | 9319       | 111671  |
| 6.   | 13.09.22 | 3:30 | 6"x8"x16"         | 350                | 147    | 9320       | 111672  |
|      | TOTAL    |      |                   | 2450               | 2100   |            |         |

Details of solid blocks – delivered during the week.

| S No | Date     | Time | Block Size & type | Quantity delivered | DC No. | Inward no. | MRN No. |
|------|----------|------|-------------------|--------------------|--------|------------|---------|
| 1.   | 14.09.22 | 3:30 | 6"x8"x16"         | 350                | 150    | 9354       | 111874  |
| 2.   |          |      |                   |                    |        |            |         |
|      | TOTAL    |      |                   | 350                |        |            |         |

Note: 1. Report to be sent to HO every Saturday with delivery challans of this week with photos. 2. Report must have totals calculated. 3. Specify block size and block type (solid / hollow). 4. Total quantity and delivered quantity includes all types of blocks.



# Cement Blocks – Weekly Delivery Report

|                          |                                      |         |                          |          |                                       |          |
|--------------------------|--------------------------------------|---------|--------------------------|----------|---------------------------------------|----------|
| Company/ firm:           | Modi Mallapur LLP                    | Reality | Requisition nos.:        | 193637   | Total PO quantity:                    | 3000     |
| Project:                 | Gulmohar Residency                   |         | PO No(s).                | 91015    | Quantity delivered in earlier period: | 2100     |
| Block /Flat / Villa no.: | For G-block panel room work purpose. |         | Total material delivered | No       | Quantity delivered during week:       | 350      |
| Supplier:                | SRI SAI VISHAL ENTERPRISES           |         | Close PO:                | No       | Balance quantity to be delivered:     | 900      |
| Sign of security         |                                      |         | Sign of Admin            |          | Sign of Project manager               |          |
| Date                     | 14/09/22                             |         | Date                     | 14/09/22 | Date                                  | 14/09/22 |

Details of solid blocks – delivered in earlier period.

| S No | Date     | Time | Block Size & type | Quantity delivered | DC No. | Inward no. | MRN No. |
|------|----------|------|-------------------|--------------------|--------|------------|---------|
| 1.   | 28.08.22 | 3:30 | 6"x8"x16"         | 150                | 128    | 9211       | 111218  |
| 2.   | 30.08.22 | 3:30 | 6"x8"x16"         | 550                | 134    | 9214       | 111278  |
| 3.   | 4.09.22  | 3:30 | 6"x8"x16"         | 350                | 139    | 9257       | 111382  |
| 4.   | 5.09.22  | 3:30 | 6"x8"x16"         | 350                | 141    | 9258       | 111410  |
| 5.   | 10.09.22 | 3:30 | 6"x8"x16"         | 350                | 144    | 9319       | 111671  |
|      | TOTAL    |      |                   | 2100               |        |            |         |

Details of solid blocks – delivered during the week.

| S No | Date     | Time | Block Size & type | Quantity delivered | DC No. | Inward no. | MRN No. |
|------|----------|------|-------------------|--------------------|--------|------------|---------|
| 1.   | 13.09.22 | 3:30 | 6"x8"x16"         | 350                | 147    | 9320       | 111672  |
| 2.   |          |      |                   |                    |        |            |         |
|      | TOTAL    |      |                   | 350                |        |            |         |

Note: 1. Report to be sent to HO every Saturday with delivery challans of this week with photos. 2. Report must have totals calculated. 3. Specify block size and block type (solid / hollow). 4. Total quantity and delivered quantity includes all types of blocks.

