

PURCHASE DIVISION
Advice for approval for credit to supplier

⑤

Date: 06/12/22		Prepared by: Venkat		Serial no. 11347	
Supplier name: Sri Sai Vishal Enterprises				HO inward no.	
Firm/Company: MRMLLP		Project: GMR		HO received date	
PO/WO date: 18/10/22		PO/WO No. 93077		Scan ID.	

Sl no.	Bill no.	Bill date	Bill amount	Original attached
1.	083	20/11/22	26,000/-	☒ Yes ☐ No
2.	088	22/11/22	60,800/-	☒ Yes ☐ No
3.				☐ Yes ☐ No
4.				☐ Yes ☐ No

Amount A – Bills total (Excluding Transport & Hamali Charges):			86800/-
Proof of delivery by way of: ☐ DCs/bill ☐ Steel report ☐ RMC pour report ☐ Solid block report ☐ Installation report			
MRN nos.:	Bricks Report	Proof of delivery matches MRN	☒ Yes ☐ No
Amount B –Other Credits : Transportation charges			-
Amount C –Other Debits :			-
Amount D (D=A+B-C) – Amount to be credited to the supplier:			86,800/-
Amount E – PO / WO value:			1,40,000/-
Amount F – Difference (A – E):			53,200/-
Quantity received as per PO /WO		☐ Yes ☐ Excess received ☐ Short received ☒ Part received	
Close PO / WO		☐ Yes ☒ No – wait for balance material ☐ Other	
Payment – due date		12/12/22	
Remarks: Part Bill			

Approved by	Purchase Officer	Purchase Manager	M D	Accountant	Accounts Manager
Name:		Necul			
Sign:		APPROVED			
Date		16 DEC 2022			
Approval limit	Upto 20k	Above 20k	Above 100k	Upto 20k	Above 20k

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit. 2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weighment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager."

SRI SAI VISHAL ENTERPRISES

FLY ASH BRICKS

Factory : Godumakunta Vill., Keesara Mdl, Medchal Dist.

Office : Street No. 17, Tarnaka, Secunderabad.

GSTIN : 36ACZPL1512H1ZF

(COMPOSITION TAXABLE PERSON NOT ELIGIBLE TO COLLECT TAX ON SUPPLIES)

M/s Modi Reality Mallapur Up
MallapurInv. No. 083 Date : 20.11.22D.C. No. 186.193 Date : _____P. O. 93077 Date : _____

Payment _____

Party GSTIN 36AAEFM1459R1ZPState : **TELANGANA**

Code : 36

S.No.	PARTICULARS	HSN CODE	QTY.	RATE	UNIT	AMOUNT Rs. Ps.
1.	20 mm Metal					
2.	Baby Chips					
3.	Stone Dust					
4.	Sand					
5.	Red Mutti					
6.	Granite					
7.	40mm Hand Metal					
8.	Crusher Sand					
9.	12mm Metal					
10.	Flyash Bricks					
	✓ 4X8X16 →		1000	26	Nm	26000 20
	6X8X12					
	6X8X16					
	8X8X12					
	8X8X16					

Rupees in words Twenty Six Thousand only

TOTAL

26000 20

SGST @

%

Name : SRI SAI VISHAL ENTERPRISES

Bank Name : HDFC BANK

Account No. : 50200042541343

IFSC Code : HDFC0000368

Branch : Nacharam

GRAND TOTAL

26000 20

E. & O.E.

For SRI SAI VISHAL ENTERPRISES

TAX INVOICE

C : 8367679193

SRI SAI VISHAL ENTERPRISES

FLY ASH BRICKS

Factory : Godumakunta Vill., Keesara Mdl, Medchal Dist.

Office : Street No. 17, Tarnaka, Secunderabad.

GSTIN : 36ACZPL1512H1ZF

(COMPOSITION TAXABLE PERSON NOT ELIGIBLE TO COLLECT TAX ON SUPPLIES)

M/s Modi Reality Mallapally
Mallapally

Inv. No. 088 Date: 22.11.22

D.C. No. 192,199,200,203 Date: 22.11.22

P. O. 93077 Date:

Payment

Party GSTIN 36AAEFM1459R1ZP

State : **TELANGANA** Code : **36**

S.No.	PARTICULARS	HSN CODE	QTY.	RATE	UNIT	AMOUNT Rs. Ps.
1.	20 mm Metal					
2.	Baby Chips					
3.	Stone Dust					
4.	Sand					
5.	Red Mutti					
6.	Granite					
7.	40mm Hand Metal					
8.	Crusher Sand					
9.	12mm Metal					
10.	Flyash Bricks					
	4X8X16					
	6X8X12					
	✓ 6X8X16		1600	38	lbs	60,800.00
	8X8X12					
	8X8X16					



Rupees in words Forty Thousand —

eight hundred only —

Name : SRI SAI VISHAL ENTERPRISES

Bank Name : HDFC BANK

Account No. : 50200042541343

IFSC Code : HDFC0000368 Branch : Nacharam

TOTAL 60,800.00

SGST @ % —

CGST @ % —

GRAND TOTAL 60,800.00

E. & O.E.

For **SRI SAI VISHAL ENTERPRISES**

[Signature]

Purchase Order

0-2022 10:41:23

Modi Reality Mallapur LLP

5-4-187/3&3, II nd floor, Soham Mansion, MG Road, Secunderabad.

G S T No. : 36AAEFM1459R1ZP



93077

18.10.22 2:23:35

Supplier Details

Sri Sai Vishal Enterprises
12-13-167, Street no 17, Tarnaka, Medchal, Malkajgiri,
Telangana-500017.

GSTIN 36ACZPL1512H1ZF

9391029193

9391029193

Doc No	93077	208054
Doc Date	18-10-2022	
Quote No	Nil	
Quote Date	14-10-2022	
SupplyType	Supply	

Kind Attn : Akula Lakshmi

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 869600 - BUIL-Building Material - Solid Block-- - 150mmX200mmX400mm - Nos	3,000.00	38.00	0.00	0.00	114,000.00
2 955200 - BUIL-Building Material - Solid Block-- - 100mmX200mmX400mm - Nos	1,000.00	26.00	0.00	0.00	26,000.00
Total Order Value . . .					140,000.00

Rupees : One Lakh(s) Fourty Thousand Only.

Terms and Conditions :-

Specification / Brand Items shall be of 25kgs approx. Strength minimum 30kgs/cm2, QC report a must!

Payment Terms Within 30 days of delivery of all materials & production of bill.

Tax All taxes included in above price.

Delivery Date As per request of Project Manager

Delivery Location Gulmohar Residency

Survey No 19, Mallapur, Hyderabad. NExt to NFC Railway Over Bridge

Phone. Contact: Security _____, 8309938133

Penalty For Delay Bills must be submitted to H.O. within 30days of supply of material. 10% pty on value of order will be deducted for delay in submission of bills.

Transportation Cost Included in the above price.

Warranty Nil

Advance Paid Nil

Other Terms We reserve the right items not confirming to qty & specs. Breakage in your account. Above order for tiles store peripheral road and miscellaneous work purpose.

Completion Date Nil

Measurment Nil

Security Nil

Remarks Original invoice + copy of proof of delivery is required to process invoice for payment. Do not send original invoice to site. Original invoices must be sent to HO office or purchase site office. Proof of deli vary /DC can be sent by email.

FOR MDs APPROVAL

- ☒ High Value/quantity beyond limits.
- ☒ Po/Req. processed-post approval
- ☐ Approval for technical details/clarification
- ☐ Replenishing SLLP stock
- ☐ Other

PART DELIVERY DETAILS

Sl. No	PO No	Bill Dt.	Amount
1.	083	20/11/22	26,000/-
2.	088	22/11/22	60,800/-
3.			
4.			
5.			

APPROVED BY

22 OCT 2022

SCHAMMOO
MANAGING DIRECTOR

For **Modi Reality Mallapur LLP**

Authorised Signatory

Name : _____

Name : _____

Date : ___/___/___

Accepted the above Terms And Conditions

For **Sri Sai Vishal Enterprises**

Requisition Form									
Company Name:		MRMLLP		Date:		14.10.22			
Site & Phase :		GMR		Time:		10:00			
Unit No./Block No.		Require near tiles store, peripheral road and miscellaneous purpose.							
Supplier:				Req. No.		208054			
Material required before date:				ID No.		80615			
S No		Item		Qty required		Qty available at site		Order Qty Inward No Inward Date	
1		BUIL 8696-Building Material-Solid Block---150MMX200MMX400MM-Nos		3000				3000	
2		BUIL 9552-Building Material-Solid Block---100MMX200MMX400MM-Nos		1000				1000	
3									
4									
5									
6									
7									
8									
9									
10									
Remarks:		APPROVED BY 22 OCT 2022 MANAGING DIRECTOR							
Engineer		Project Manager		APPROVED		APPROVED		MD	
Prepared By:		Subyan		22 OCT 2022					
Approved By:									
Sign & Date:									

Cement Blocks - Weekly Delivery Report

Company/ firm:	Modi Reality	Requisition nos.:	208054	Total PO quantity:	4000
Project:	Mallapur LLP Gulmohar Residency	PO No(s):	93077	Quantity delivered in earlier period:	2050
Block / Flat / Villa no.:	Peripheral road & miscellaneous work purpose.	Total material delivered	No	Quantity delivered during week:	550
Supplier:	SRI SAI VISHAL ENTERPRISES	Close PO:	No	Balance quantity to be delivered:	1400
Sign of security		Sign of Admin		Sign of Project manager	
Date		Date		Date	

Details of solid blocks - delivered in earlier period.

S No	Date	Time	Block Size & type	Quantity delivered	DC No.	Inward no.	MRN No.
1.	26.10.22	3:30	4"x8"x16"	500	186	9793	1136120
2.	2.11.22	3:30	4"x8"x16"	500	193	9887	113594
3.	2.11.22	3:30	6"x8"x16"	350	192	9886	113593
4.	8.11.22	3:30	6"x8"x16"	350	199	9938	113788
5.	10.11.22	3:30	6"x8"x16"	350	200	9939	113789
Total				2050			

Details of solid blocks - delivered during the week.

S No	Date	Time	Block Size & type	Quantity delivered	DC No.	Inward no.	MRN No.
1.	14.11.22	3:30	6"x8"x16"	550	203	10015	114285
2.							
TOTAL				550			

Note: 1. Report to be sent to HO every Saturday with delivery challans of this week with photos. 2. Report must have totals calculated. 3. Specify block size and block type (solid / hollow). 4. Total quantity and delivered quantity includes all types of blocks.

Cement Blocks - Weekly Delivery Report

Company/ firm:	Modi Reality	Requisition nos.:	208054	Total PO quantity:	4000
Project:	Mallapur LLP	PO No(s):	93077	Quantity delivered in earlier period:	1700
Block /Flat / Villa no.:	Gulmohar Residency	Total material delivered	No	Quantity delivered during week:	350
Supplier:	Peripheral road & miscellaneous work purpose.	Close PO:	No	Balance quantity to be delivered:	1950
Sign of security	SRI SAI VISHAL ENTERPRISES	Sign of Admin	<i>[Signature]</i>	Sign of Project manager	<i>[Signature]</i>
Date	15/11/22	Date	15/11/22	Date	15/11/2022

Details of solid blocks - delivered in earlier period.

S No	Date	Time	Block Size & type	Quantity delivered	DC No.	Inward no.	MRN No.
1.	26.10.22	3:30	4"x8"x16"	500	186	9793	1136120
2.	2.11.22	3:30	4"x8"x16"	500	193	9887	113594
3.	2.11.22	3:30	6"x8"x16"	350	192	9886	113593
4.	8.11.22	3:30	6"x8"x16"	350	199	9938	113788
Total				1700			

Details of solid blocks - delivered during the week.

S No	Date	Time	Block Size & type	Quantity delivered	DC No.	Inward no.	MRN No.
1.	10.11.22	3:30	6"x8"x16"	350	200	9939	113789
2.							
TOTAL				350			

Note: 1. Report to be sent to HO every Saturday with delivery challans of this week with photos. 2. Report must have totals calculated. 3. Specify block size and block type (solid / hollow). 4. Total quantity and delivered quantity includes all types of blocks.

Cement Blocks - Weekly Delivery Report

Company/ firm:	Modi Realty	Requisition nos.:	208054	Total PO quantity:	4000
Project:	Gulmohar Residency	PO No(s):	93077	Quantity delivered in earlier period:	500
Block /Flat / Villa no.:	Peripheral road & miscellaneous work purpose.	Total material delivered	NO	Quantity delivered during week:	850
Supplier:	SRI SAI VISHAL ENTERPRISES	Close PO:	NO	Balance quantity to be delivered:	2650
Sign of security		Sign of Admin		Sign of Project manager	
Date	16/11/22	Date	16/11/22	Date	

Details of solid blocks - delivered in earlier period.

S No	Date	Time	Block Size & type	Quantity delivered	DC No.	Inward no.	MRN No.
1.	26.10.22	3:30	4"x8"x16"	500	186	9793	1136120
2.							
3.							
TOTAL				500			

Details of solid blocks - delivered during the week.

S No	Date	Time	Block Size & type	Quantity delivered	DC No.	Inward no.	MRN No.
1.	2.11.22	3:30	6"x8"x16"	350	192	9886	113593
2.	2.11.22	3:30	4"x8"x16"	500	193	9887	113594
3.							
TOTAL				850			

Note: 1. Report to be sent to HO every Saturday with delivery challans of this week with photos. 2. Report must have totals calculated. 3. Specify block size and block type (solid / hollow). 4. Total quantity and delivered quantity includes all types of blocks.

Cement Blocks Weekly Delivery Report

Company/ Firm	Modi Realty	Requisition nos.:	208054	Total PO quantity:	4000
Project:	Malpur LLP Gulmohar Residency	PO No(s).	93077	Quantity delivered in earlier period:	-
Block /Flat / Villa no.:	Peripheral road & miscellaneous work purpose.	Total material delivered	NO	Quantity delivered during week:	500
Supplier:	SRI SAI VISHAL ENTERPRISES	Close PO:	NO	Balance quantity to be delivered:	3500
Sign of security	<i>[Signature]</i>	Sign of Admin	<i>[Signature]</i>	Sign of Project manager	<i>[Signature]</i>
Date	16/11/22	Date	16/11/22	Date	16/11/22

Details of solid blocks - delivered in earlier period.

S No	Date	Time	Block Size & type	Quantity delivered	DC No.	Inward no.	MRN No.
1.							
2.							
3.							
TOTAL							

Details of solid blocks - delivered during the week.

S No	Date	Time	Block Size & type	Quantity delivered	DC No.	Inward no.	MRN No.
1.	26.10.22	3.30	4"x8"x16"	500	186	9793	1136120
2.							
3.							
TOTAL				500			

Note: 1. Report to be sent to HO every Saturday with delivery challans of this week with photos. 2. Report must have totals calculated. 3. Specify block size and block type (solid / hollow). 4. Total quantity and delivered quantity includes all types of blocks.

Cement Blocks – Weekly Delivery Report

Company/ firm:	Modi Reality	Requisition nos.:	208054	Total PO quantity:	4000
Project:	Mallapur LLP Gulmohar	PO No(s).	93077	Quantity delivered in earlier period:	1350
Block /Flat / Villa no.:	Residency Peripheral road & miscellaneous work purpose.	Total material delivered	No	Quantity delivered during week:	350
Supplier:	SRI SAI VISHAL ENTERPRISES	Close PO:	No	Balance quantity to be delivered:	2300
Sign of security		Sign of Admin		Sign of Project manager	
Date	26.10.22	Date	26.10.22	Date	26.10.22

Details of solid blocks – delivered in earlier period.

S No	Date	Time	Block Size & type	Quantity delivered	DC No.	Inward no.	MRN No.
1.	26.10.22	3:30	4"x8"x16"	500	186	9793	1136120
2.	2.11.22	3:30	4"x8"x16"	500	193	9887	113594
3.	2.11.22	3:30	6"x8"x16"	350	192	9886	113593
Total				1350			

Details of solid blocks – delivered during the week.

S No	Date	Time	Block Size & type	Quantity delivered	DC No.	Inward no.	MRN No.
1.	8.11.22	3:30	6"x8"x16"	350	199	9938	113788
2.							
TOTAL				350			

Note: 1. Report to be sent to HO every Saturday with delivery challans of this week with photos. 2. Report must have totals calculated. 3. Specify block size and block type (solid / hollow). 4. Total quantity and delivered quantity includes all types of blocks.