

PURCHASE DIVISION
Advice for approval for credit to supplier

Date:		07/12/22		Prepared by	Kalpana	Serial no.	11471
Supplier name		Cemex Infra		HO inward no.			
Firm/Company		SOV LLP		Project	SOV III	HO received date	
PO/WO date		14/09/22		PO/WO No.	20220914003	Scan ID.	
Sl no.	Bill no.	Bill date	Bill amount	Original attached			
1.	149	19/09/22	63,000/-	☒ Yes ☐ No			
2.				☐ Yes ☐ No			
3.				☐ Yes ☐ No			
4.				☐ Yes ☐ No			
Amount A – Bills total (Excluding Transport & Hamali Charges):						63,000/-	
Proof of delivery by way of: ☐ DCs/bill ☐ Steel report ☐ RMC pour report ☐ Solid block report ☐ Installation report							
MRN nos.:	Pour Report			Proof of delivery matches MRN	☒ Yes ☐ No		
Amount B – Other Credits : Transportation charges						-	
Amount C – Other Debits :						-	
Amount D (D=A+B-C) – Amount to be credited to the supplier:						63,000/-	
Amount E – PO / WO value:						1,26,000/-	
Amount F – Difference (A – E):						63,000/-	
Quantity received as per PO / WO				☐ Yes ☐ Excess received ☐ Short received ☒ Part received			
Close PO / WO				☐ Yes ☒ No – wait for balance material ☐ Other			
Payment – due date				12/12/22			
Remarks: Part Bill							
Approved by	Purchase Officer	Purchase Manager	MD	Accountant	Accounts Manager		
Name:		Vent					
Sign:		APPROVED					
Date		07 DEC 2022					
Approval limit	Upto 20k	Above 20k	Above 100k	Upto 20k	Above 20k		

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit. 2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weightment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.

Tax Invoice

CEMEX INFRA

Sy.No 312 Rampally Vill
Keesara Mdl, Medchal Dist-501 301
Phone No:8367099999
GSTIN/UIN: 36AANFC3197R1ZJ
State Name : Telangana, Code : 36
E-Mail : cemexinfra9@gmail.com
Buyer

Silver Oak Villas LLP

5-4-187/3 & 4 , IInd Floor, M.G. Road,
Secunderabad-500003
GSTIN/UIN : 36ADBFS3288A2Z7
State Name : Telangana, Code : 36

Invoice No.

149

Dated

19-Sep-2022

Delivery Note

Mode/Terms of Payment

Supplier's Ref.

983 to 985

Other Reference(s)

Buyer's Order No.

20220914003

Dated

14-Sep-2022

Despatch Document No.

Delivery Note Date

Despatched through

Destination

Terms of Delivery

SI No.	Description of Goods	HSN/SAC	Quantity	Rate	per	Amount
1	M20 Pump Ready Mix Concrete	38245010	15.00 cum	3,559.32	cum	53,389.80
	SGST				9 %	4,805.08
	CGST				9 %	4,805.08
	Round Off					0.04
	Total		15.00 cum			Rs 63,000.00

Amount Chargeable (in words)

INR Sixty Three Thousand Only

E. & O.E

HSN/SAC	Taxable Value	Central Tax Rate	Central Tax Amount	State Tax Rate	State Tax Amount	Total Tax Amount
38245010	53,389.80	9%	4,805.08	9%	4,805.08	9,610.16
Total	53,389.80		4,805.08		4,805.08	9,610.16

Tax Amount (in words) : INR Nine Thousand Six Hundred Ten and Sixteen paise Only

Company's Bank Details

Bank Name : UNION BANK OF INDIA

A/c No. : 261611100001529

Branch & IFS Code : RAMPALLE & UBIN0826162

for CEMEX INFRA

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

Authorised Signatory

This is a Computer Generated Invoice



Purchase Order

Original

From Company:

Silveroak Villas LLP
5-4-187/3&4, 11nd Floor Soham Mansion M.G.Road
Secunderabad, TELANGANA, 500003
GSTNO:36ADBFFS3288A2Z7

Delivery Location: Silver Oak Villas

Supplier Details

CEMEX INFRA
Sy. no. 312, Rampally (Vill), Kesara (Mandal) Medc
Rampally (Vill), Kesara (Mandal) Medc, TG,
GSTIN:36AANFC3197R1ZJ
G.Surender Reddy, 8367099999

PO No	20220914003	Quote No	Nil
PO Date	14 Sep 2022	Quote Date	14 Sep 2022
Supply Type	Purchase Order		

SNo.	Item Name	Qty	Rate	Dis%	Taxable Amount	GST%						Amount	
						IGST%	CGST%	SGST%	IGST AMT	CGST AMT	SGST AMT		
1	RMCC2936-RMC-RMC-M20---cum	30	3,559.32	0%	1,06,780	0%	9%	9%	0.00	9,610.16	9,610.16	1,25,999.99	
Total Amount ...										0.00	9,610.16	9,610.16	1,25,999.99

Rupees in words : One Lakh Twenty Five Thousands Nine Hundred And Ninety Nine .ten PaiseOnly.

Rupees in words : One Lakh Twenty Five Thousands Nine Hundred And Ninety Nine .ten Paise Only.

Terms and Conditions:-

PART DELIVERY DETAILS

Sl.No.	BILL NO.	BILL Dt.	Amount
1	14 SEP 2022	149	63,000/-
2.			
3.			
4.			
5.			

APPROVED BY
14 SEP 2022
SOHAM MCGDI
MANAGING DIRECTOR

APPROVED

14 SEP 2022

F. PRABHAKAR
Sr. M. NAGER PURCHASE

Purchase Order

Original

RMC other terms :
Batching report + cube test report must be provided.
RMC specification:
220 kgs of cement to be added per cum.
RMC quantity
Payment shall be made on quantity delivered at site. All vehicles to be weighed near site
RMC line pump:
Line / boom pump charges included.
Payment Terms :
Within 30 days of delivery and on production of bill.
Tax :
Inclusive of GST and all other taxes.
Delivery Date :
Within as per site engineers request
Delivery Location :
As per details given above
Bill submission:
Vendor Shall submit proof of delivery+originak invoice at head office of purchaser
Remarks :
Delivery at SOVLLP Cherlapally contact person mr purushotham-9502177288,

Accepted the above Terms And Conditions

For CEMEX INFRA

Authorised Signatory

Name :-

Sign:-

Date :-

Date :-

Consd

Requisition Form

Company Name			Silveroak Villas LLP			Date		14 Sep 2022	
Site Or Phase			Silver Oak Villas			Time			
Flat/Villa/Other			for villa no. 146 slab & 186, 187, 188 plinth beams			Req.No.		184626	
Material required before date						ID No		20220914003	
S.No	Description	Qty Required	Qty Available at Site	Order Qty	Last Rate	Inward No	Date		
1	RMCC2936-RMC-RMC-M20---cum	30	0	30	3,850.00				
Remarks: For slab & plinth beam purpose									
Prepared By :- Meenakshi									
Sign:-									
Date :- 14 Sep 2022									
Approved By:-									
Sign:-									
Date:-									

Note: On receipt of material at site write inward number and date in last two columns

W

FOR MDS APPROVAL

Value/quantity beyond limits.
Processed-post approval.
Technical details/clarification.
Existing CLLP stock

APPROVED BY
14 SEP 2022
SOHAM MODI
MANAGING DIRECTOR

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	SOVLLP	Block No.:	
Project:	SOV-III	Flat / Villa no.:	For V no 146 Slab-2
Supplier:	Cemex Infra	Slab no.:	For V no 146 Slab-2
Requisition nos.:	184626	A. Estimated quantity:	-
PO nos.:	20220914003	B. Requisition quantity:	30
Sign of Security	Sign of Admin	C. Actual quantity poured	30
	Sign of Project Manger	D. Difference (C-A)	15
			25

Details of RMC pour

Sl. No	Date	Time of disp from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	14.09.22	12:45	13:21	13:28	06	983	14,400	14,590				
2.	14.09.22	13:05	13:55	14:05	06	984	14,400	14,790				
3.	14.09.22	15:40	16:08	16:15	03	985	7,200	7,240				
4.												
5.												
6.												
7.												
8.												
9.												
10.												
Total:					15 Cumts		36000 Kgs	36,620 Kgs				
Remarks												

Note: 1. Report to be sent on a daily basis to properties@nopolproperties.com and report-audit@nopolproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weight all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall report on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.