

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	GV Research Centers Pvt Ltd.	Block No.:	4545 slab-6
Project:	Innopolis	Flat / Villa no.:	
Supplier:	SL RMC Plant	Slab no.:	06
Requisition nos.:	206434	A. Estimated quantity:	790M3
PO nos.:	20221113002	B. Requisition quantity:	790M3
Sign of Security	Sign of Admin	C. Actual quantity poured	56M3
	Sign of Project Manger	D. Difference (C-A)	734M3

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	09.12.2022	09:50	10:22	11:12	07	5971	16800	16620	-			
2	09.12.2022	10:15	10:45	11:31	07	5973	16800	16450	350			
3	09.12.2022	10:55	10:35	11:52	07	5974	16800	16500	300			
4	09.12.2022	10:00	10:21	10:55	07	5972	16800	16240	560			
5	09.12.2022	12:55	13:25	13:51	07	5976	16800	16310	490			
6	09.12.2022	14:35	15:10	15:23	07	5977	16800	16490	310			
7	09.12.2022	14:50	15:22	15:41	07	5978	16800	16370	430			
8	09.12.2022	15:45	16:12	16:51	07	5981	16800	16520	-			
Total:					56M3		134400	131500	2440			
Remarks	As per purchase order 790M3 but consumed 56M3 only											

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at sit