

PURCHASE DIVISION
Advice for approval for credit to supplier

Date: 9-12-22		Prepared by: S. Jaysudha		Serial no. 11457	
Supplier name: SL RMC plant				HO inward no.	
Firm/Company: GVDC		Project: Synergy Square		HO received date	
PO/WO date: 15-11-22		PO/WO No. 20221115001		Scan ID.	

Sl no.	Bill no.	Bill date	Bill amount	Original attached
1.	0260	15-11-22	17,600/-	☐ Yes ☐ No
2.				☐ Yes ☐ No
3.				☐ Yes ☐ No
4.				☐ Yes ☐ No

Amount A – Bills total (Excluding Transport & Hamali Charges):			17,600/-
Proof of delivery by way of: ☐ DCs/bill ☐ Steel report ☐ RMC pour report ☐ Solid block report ☐ Installation report			
MRN nos.:	pouring report attached	Proof of delivery matches MRN	☐ Yes ☐ No
Amount B – Other Credits : Transportation charges			—
Amount C – Other Debits :			—
Amount D (D=A+B-C) – Amount to be credited to the supplier:			17,600/-
Amount E – PO / WO value:			26,400/-
Amount F – Difference (A – E):			8,800/-
Quantity received as per PO / WO		☐ Yes ☐ Excess received ☐ Short received ☐ Part received	
Close PO / WO		☐ Yes ☐ No – wait for balance material ☐ Other	
Payment – due date		19-12-22	
Remarks: Final bill			

Approved by	Purchase Officer	Purchase Manager	M D	Accountant	Accounts Manager
Name:	APPROVED 09 DEC 2022 MINISH PARIKH MANAGER - PROCUREMENT				
Sign:					
Date					
Approval limit			Upto 20k	Above 20k	Above 100k

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit. 2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weighment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.



SL RMC PLANT

READY-MIX CONCRETE

Tax Invoice

SI Rmc Plant

Sy No 719/2 Devaryamjal (Village)
Shameerpet (M) Medchal(D)
Gstin: 36ADNFS2288J1ZF
GSTIN/UIN: 36ADNFS2288J1ZF
State Name : Telangana, Code : 36
E-Mail : slrmcplant@gmail.com

Buyer

G V Discovery Center Pvt Ltd

5-4-187/3&4 2nd Floor, Sohan Mansion
MG Road Secundrabad
GSTIN/UIN : 36AAHCG4940K1ZC
State Name : Telangana, Code : 36

Invoice No.

0260

Dated

22-Nov-2022

Mode/Terms of Payment

Supplier's Ref.

20221115001

Other Reference(s)

Buyer's Order No.

Dated

Terms of Delivery

SI No.	Description of Goods	HSN/SAC	GST Rate	Quantity	Rate	per	Amount
1	M25 P	38245010	18 %	4.00 cbm	3,728.81	cbm	14,915.24
Output CGST @9 %							9 % 1,342.37
Output SGST @9 %							9 % 1,342.37
Round Off							0.02



Total

4.00 cbm

₹ 17,600.00

Amount Chargeable (in words)

E. & O.E

INR Seventeen Thousand Six Hundred Only

HSN/SAC	Taxable Value	Central Tax Rate	Central Tax Amount	State Tax Rate	State Tax Amount	Total Tax Amount
38245010	14,915.24	9%	1,342.37	9%	1,342.37	2,684.74
Total	14,915.24		1,342.37		1,342.37	2,684.74

Tax Amount (in words) : INR Two Thousand Six Hundred Eighty Four and Seventy Four paise Only

Company's Bank Details

Bank Name : ICICI Bank

A/c No. : 231905000660

Branch & IFS Code : Saketh & ICIC0002319

Remarks:

17.11.2022

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

for SI Rmc Plant

Authorised Signatory

This is a Computer Generated Invoice

Plot No. 26, S.S. Villas, Markandeya Nagar, Kapra, Hyderabad, Telangana - 500 062.
E-mail : slrmcplant@gmail.com GSTIN : 36ADNFS2288J1ZF

Purchase Order

Original

From Company:	GV Discovery Centre Pvt. Ltd, 5-4-187/3&4, IIInd FloorSoham MansionM.G.Road Secunderabad, TELANGANA,500003 GSTNO:36AAHCG4940K1ZC	Delivery Location: Synergy Square Plot No.1A, Synergy Square 1, Genome Valley, Shamirpet Hyderabad,Telangana,500078 Subba Reddy,7674808777
---------------	---	---

Supplier Details			
SL RMC PLANT PLOT NO.26, S S VILLAS, MARKANDEYA NAGAR, KAPRA, MedchalMalkajgiri, Telangana, 500062 Hyderabad, TG, 500062 GSTIN:36ADNFS2288J1ZF SRINIVAS REDDY MUPPA,7207255678 slrmcplant@gmail.com			
PO No	20221115001	Quote No	
PO Date	15 Nov 2022	Quote Date	15 Nov 2022
Supply Type	Purchase Order		

SNo.	Item Name	Qty	Rate	Dis%	Taxable Amount	GST%					Amount
						IGST%	CGST%	SGST%	IGST AMT	CGST AMT	SGST AMT
1	RMCC9497-RMC-RMC-M25---cum	6.00	3,728.81	0%	22,373	0%	9%	9%	0	2,014	2,014
					Total Amount ...	0	2,014	2,014			26,400

Rupees in words : Twenty Six Thousands Three Hundred And Ninety Nine .nine Seven PaiseOnly.

Terms and Conditions:-

RMC other terms :	Batching report + cube test report must be provided.
RMC specification:	280 kgs of cement to be added per cum.
RMC quantity	Payment shall be made on quantity delivered at site. All vehicles to be weighed near site
RMC line pump:	Line / boom pump charges included.
Payment Terms :	Within 30 days of delivery and on production of bill.
Tax :	Inclusive of GST and all other taxes.
Delivery Date :	As per site Engineers request.
Delivery Location :	As per details given above

Purchase Order

Original

Bill submission:

Remarks :

Vendor Shall submit proof of delivery+originak invoice at head office of purchaser
Delivery at GVDC Turkapally Contact Person Mr Subba Reddy-7674808777.

For GV Discovery Centre Pvt. Ltd.,

Authorised Signatory

Name :-

Sign:-

Date :-

APPROVED
15 NOV 2022
MINISH PARIKH
MANAGER PROCUREMENT

Accepted the above Terms And Conditions
For SL RMC PLANT

Date :-

Requisition Form

Company Name	GV Discovery Centre Pvt. Ltd.,	Date	03 Nov 2022
Site Or Phase	Synergey Square	Time	11:04:10
Flat/Villa/Other	others	Req.No.	196267
Material required before date		ID No	20221103006

S.No	Description	Qty Required	Qty Available at Site	Order Qty	Last Rate	Inward No	Date
1	RMCC9497-RMC-RMC-M25---cum	6.00	0	6.00	4,000.00		

Remarks: chemical block

Prepared By :- Niharika

Sign:-

Date :- 03 Nov 2022

APPROVED

15 NOV 2022

Approved By:-

Sign:-

Date:-

Note: On receipt of material at site, Inward Number and date in last two columns
MANAGER PROCUREMENT

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	GV Discovery center	Block No.:	Towards Chemical slab purpose
Project:	Genopolis	Flat / Villa no.:	
Supplier:	SL RMC Plant	Slab no.:	-04
Requisition nos.:	196267	A. Estimated quantity:	6 cub meter
PO nos.:	2022115001	B. Requisition quantity:	6 cub meter
Sign of Security	Sign of Admin	C. Actual quantity poured	4 cub meter
	Sign of Project Manger	D. Difference (C-A)	-2 cub meter

Memo No :- 2022\205006

Details of RMC pour												
Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m ³	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m ²	28 days cube test strength in kN/m ²
1.	18.11.2022	14:45 PM	15:50	18:00	4 m ³	5416	9,600	9,430				
Total:		1 nos			4 m ³		9,600	9,430				
Remarks												

Remarks

Note 1 Report to be sent on a daily basis to purchase@genopolis.com and report to addl@genopolis.com 2 Report must be prepared during pour and not later 3 Report must be sent within one working day 4 Multiple report can be sent for one PO 5. Weight all vehicles 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/m³ If the shortfall is more than 50 kgs per load purchase to deduct supplier shortfall amount on pro-rata basis 7 Site to calculate shortfall 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site