

PURCHASE DIVISION
Advice for approval for credit to supplier

Date:		9-12-22		Prepared by	S. Jaysudha	Serial no.	11456
Supplier name		SL RMC plant				HO inward no.	
Firm/Company		GvDC		Project	Synergy Square	HO received date	
PO/WO date		31-10-22		PO/WO No.	20221031005	Scan ID.	
Sl no.	Bill no.		Bill date		Bill amount	Original attached	
1.	0259		22-11-22		74,100/-	☐ Yes ☐ No	
2.						☐ Yes ☐ No	
3.						☐ Yes ☐ No	
4.						☐ Yes ☐ No	
Amount A – Bills total (Excluding Transport & Hamali Charges):						74,100/-	
Proof of delivery by way of: ☐ DCs/bill ☐ Steel report ☐ RMC pour report ☐ Solid block report ☐ Installation report							
MRN nos.:		pouring report attached				Proof of delivery matches MRN ☐ Yes ☐ No	
Amount B – Other Credits : Transportation charges						—	
Amount C – Other Debits :						—	
Amount D (D=A+B-C) – Amount to be credited to the supplier:						74,100/-	
Amount E – PO / WO value:						1,17,000/-	
Amount F – Difference (A – E):						42,900/-	
Quantity received as per PO / WO				☐ Yes ☐ Excess received ☐ Short received ☒ Part received			
Close PO / WO				☐ Yes ☐ No – wait for balance material ☐ Other			
Payment – due date				19-12-22			
Remarks: part bill							
Approved by	Purchase Officer	Purchase Manager	M D		Accountant	Accounts Manager	
Name:							
Sign:							
Date							
Approval limit	Upto 20k	Above 20k	Above 100k	Upto 20k	Above 20k		

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit. 2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weighment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.



SL RMC PLANT

READY-MIX CONCRETE

Tax Invoice

SI Rmc Plant Sy No719/2 Devaryamjal (Village) Shameerpet (M) Medchal(D) Gstin:36ADNFS2288J1ZF GSTIN/UIN: 36ADNFS2288J1ZF State Name : Telangana, Code : 36 E-Mail : slrmcplant@gmail.com	Invoice No. 0259	Dated 22-Nov-2022
Buyer G V Discovery Center Pvt Ltd 5-4-187/3&4 2nd Floor , Sohan Mansion MG Road Secundrabad GSTIN/UIN : 36AAHCG4940K1ZC State Name : Telangana, Code : 36	Supplier's Ref. 20221031005	Mode/Terms of Payment
	Buyer's Order No.	Other Reference(s)
	Terms of Delivery	

Sl No.	Description of Goods	HSN/SAC	GST Rate	Quantity	Rate	per	Amount
1	M15	38245010	18 %	19.00 cbm	3,305.08	cbm	62,796.52
	Output CGST @9 %					9 %	5,651.69
	Output SGST @9 %					9 %	5,651.69
	Round Off						0.10
Total				19.00 cbm			₹ 74,100.00



Amount Chargeable (in words) **INR Seventy Four Thousand One Hundred Only** E. & O.E

HSN/SAC	Taxable Value	Central Tax Rate	Central Tax Amount	State Tax Rate	State Tax Amount	Total Tax Amount
38245010	62,796.52	9%	5,651.69	9%	5,651.69	11,303.38
Total	62,796.52		5,651.69		5,651.69	11,303.38

Tax Amount (in words) : **INR Eleven Thousand Three Hundred Three and Thirty Eight paise Only**

Remarks:
17.11.2022

Declaration
We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

Company's Bank Details
Bank Name : ICICI Bank
A/c No. : 231905000660
Branch & IFS Code : Saketh & ICIC0002319

for SI Rmc Plant



This is a Computer Generated Invoice

Purchase Order

Original

From Company:

GV Discovery Centre Pvt. Ltd,
5-4-18/7/3&4, 11nd Floor/Soham Mansion/M.G.Road
Secunderabad, TELANGANA, 500003
GSTNO:36AAHCG4940K1ZC

Delivery Location: Synergy Square

Plot No.1A, Synergy Square 1, Genome Valley, Shamirpet
Hyderabad, Telangana, 500078
Subba Reddy, 7674808777

Supplier Details

SL RMC PLANT
PLOT NO.26, S S VILLAS, MARKANDEYA NAGAR, KAPRA, Medchal Malkajgiri,
Telangana, 500062
Hyderabad, TG, 500062
GSTIN:36ADNFS2288J1ZF
SRINIVAS REDDY MUPPA, 7207255678
slrmcplant@gmail.com

PO No	20221031005	Quote No	NIL
PO Date	31 Oct 2022	Quote Date	03 Nov 2022
Supply Type	Purchase Order		

SNo.	Item Name	Qty	Rate	Dis%	Taxable Amount	GST%					Amount
1	RMCC2958-RMC-RMC-M15---cum	30.00	3,305.08	0%	99,153	IGST%	CGST%	SGST%	IGST AMT	CGST AMT	SGST AMT
						0%	9%	9%	0	8,924	8,924
					Total Amount ...	0	8,924	8,924			1,17,000

Rupees in words : One Lakh Sixteen Thousands Nine Hundred And Ninety Nine .nine Seven Paise Only.

Terms and Conditions:-

RMC other terms :

Batching report + cube test report must be provided.

RMC specification:

180 kgs of cement to be added per cum.

RMC quantity

Payment shall be made on quantity delivered at site. All vehicles to be weighed near site

RMC line pump:

Line / boom pump charges included.

Payment Terms :

Within 30 days of delivery and on production of bill.

Tax :

Inclusive of GST and all other taxes.

Delivery Date :

As per Site Engineers request.

Delivery Location :

As per details given above

PART DELIVERY DETAILS

S.no.	Bill no.	Bill Dt.	Amount
2.	0259	22-11-22	74,100/-
3.			
4.			
5.			

Purchase Order

Bill submission:

Remarks :

Vendor Shall submit proof of delivery+original invoice at head office of purchaser
Delivery at GVDC Turkapally Contact Person Mr Subba Reddy--7674808777.

Original

For GV Discovery Centre Pvt. Ltd.,

Authorised Signatory

Name :-

Sign:-

Date :-

APPROVED

03 NOV 2022

MINISH PARIKH

MANAGER PROCUREMENT

Accepted the above Terms And Conditions
For SL RMC PLANT

Date :-

Requisition Form

Company Name	GV Discovery Centre Pvt. Ltd.,	Date	25 Oct 2022
Site Or Phase	Synergy Square	Time	
Flat/Villa/Other		Req.No.	196259
Material required before date		ID No	20221025001

S.No	Description	Qty Required	Qty Available at Site	Order Qty	Last Rate	Inward No	Date
1	RMCC2958-RMC-RMC-M15---cum	30.00	3,350.00	0	3,350.00		

Remarks:

Prepared By :- Veera Bramham

Approved By:-

Sign:-

Sign:-

Date :- 25 Oct 2022

Date:-

Note: On receipt of material, the Inward number and date in last two columns

APPROVED
03 NOV 2022
MINISH PARIKH
MANAGER PROCUREMENT

Internal memo no. 903/35/A
 Annexure - B
 RMC pour report

Company/ firm:	GV Discovery center	Block No.:	Towards sumps purpose
Project:		Flat / Villa no.:	
Supplier:	Genopolis	Slab no.:	
Requisition nos.:	SL RMC Plant	A. Estimated quantity:	30 cub meter
PO nos.:	196259	B. Requisition quantity:	30 cub meter
Sign of Security	20221031005	C. Actual quantity poured	19 cub meter
	Sign of Admin	D. Difference (C-A)	11 cub meter
	Sign of Project Manger		

Memo No :- 20221205005

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	18.11.2022	11:34 AM	12:50	13:00	7 m3	4810	16,800	16,830				
2.	18.11.2022	11:35 AM	12:30	13:30	7 m3	5413	16,800	16,400	-			
3.	18.11.2022	14:00 AM	14:45	17:00	5 m3	5415	12,000	11,350				
Total:		3 nos			19 m3		45,600	44,580				
Remarks	with no later											

Note: 1. Report to be sent on a daily basis to purchase@rmdcpl.com and report-shulit@rmdcpl.com 2. Report must be prepared during pour and not later 3. Report must be sent within one working day 4. Multiple report can be sent for one PO 5. Weight all vehicles 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis 7. Site to calculate shortfall 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site